



## Citizens' Bond Oversight Committee (CBOC)

*Meeting on October 15<sup>th</sup>, 2025*

### September 30<sup>th</sup>, 2025 Report

*3 Months - FY 2025-26*

## BOND CAPITAL CONSTRUCTION REPORTS

District Management is responsible for the preparation and fair presentation of the statement of expenditures and bond proceeds in accordance with U.S. generally accepted accounting principles; this includes the design, implementation, and maintenance of internal control relevant to the preparation and fair presentation of the statement of expenditures of bond proceeds that is free from material misstatement, whether due to fraud or error.

This report is prepared in accordance with these requirements and all bond expenditures were made in compliance with all applicable laws.

| Santa Monica College - Bond Capital Construction Budget Summary - 9-30-2025                                                                                                                                                                                                                         |                                                                 |                  |                  |                   |                  |              |                          |                          |                 |                        |                 |                      |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------|------------------|------------------|-------------------|------------------|--------------|--------------------------|--------------------------|-----------------|------------------------|-----------------|----------------------|
| Project Number                                                                                                                                                                                                                                                                                      | Project Name                                                    | Measure U Budget | Measure S Budget | Measure AA Budget | Measure V Budget | Interest     | Other Funding Received * | Other Funding Pending ** | Total Budget    | Estimate at Completion | Status          | Bond Funds Remaining |
| U-A                                                                                                                                                                                                                                                                                                 | Purchase of BAE Airport Site                                    | \$30,280,878     |                  |                   |                  |              |                          |                          | \$30,280,878    | \$30,280,878           | Completed       | \$0                  |
| U-B                                                                                                                                                                                                                                                                                                 | Emeritus College Facility                                       | \$8,909,940      |                  |                   |                  |              | \$693,842                |                          | \$9,603,782     | \$9,603,782            | Completed       | \$0                  |
| U-C                                                                                                                                                                                                                                                                                                 | Purchase of 1738 Pearl Street                                   | \$749,208        |                  |                   |                  |              |                          |                          | \$749,208       | \$749,208              | Completed       | \$0                  |
| U-D                                                                                                                                                                                                                                                                                                 | PE Temp. Bldg. Replacement                                      | \$2,797,033      |                  |                   |                  |              |                          |                          | \$2,797,033     | \$2,797,033            | Completed       | \$0                  |
| U-E                                                                                                                                                                                                                                                                                                 | Remodel Library Village for Math                                | \$1,458,690      |                  |                   |                  |              |                          |                          | \$1,458,690     | \$1,458,690            | Completed       | \$0                  |
| U-F                                                                                                                                                                                                                                                                                                 | SM Airport Campus Site Improvements                             | \$4,170,264      |                  |                   |                  |              |                          |                          | \$4,170,264     | \$4,170,264            | Completed       | \$0                  |
| U-G                                                                                                                                                                                                                                                                                                 | SM Airport Campus West Building                                 | \$19,709,741     |                  |                   |                  |              |                          |                          | \$19,709,741    | \$19,709,741           | Completed       | \$0                  |
| U-H                                                                                                                                                                                                                                                                                                 | Theater Arts Renovation                                         | \$19,544,314     |                  |                   |                  |              |                          |                          | \$19,544,314    | \$19,544,314           | Completed       | \$0                  |
| U-I                                                                                                                                                                                                                                                                                                 | Earthquake Rpl. Liberal Arts North                              | \$6,011,584      |                  |                   |                  |              | \$6,496,141              |                          | \$12,507,725    | \$12,507,725           | Completed       | \$0                  |
| U-K                                                                                                                                                                                                                                                                                                 | Earthquake Rpl. Liberal Arts South                              | \$6,108,150      |                  |                   |                  |              | \$10,625,070             |                          | \$16,733,220    | \$16,733,220           | Completed       | \$0                  |
| U-L                                                                                                                                                                                                                                                                                                 | Shuttle Replacement Parking                                     | \$18,969,509     |                  |                   |                  |              |                          |                          | \$18,969,509    | \$18,969,509           | Completed       | \$0                  |
| U-M                                                                                                                                                                                                                                                                                                 | North Quad Plaza                                                | \$11,388,463     |                  |                   |                  |              |                          |                          | \$11,388,463    | \$11,388,463           | Completed       | \$0                  |
| U-Q                                                                                                                                                                                                                                                                                                 | Infrastructure & Safety                                         | \$4,003,084      |                  |                   |                  |              |                          |                          | \$4,003,084     | \$4,003,084            | Completed       | \$0                  |
| U-R                                                                                                                                                                                                                                                                                                 | Restroom Improvements                                           | \$17,501         |                  |                   |                  |              |                          |                          | \$17,501        | \$17,501               | Completed       | \$0                  |
| S-1                                                                                                                                                                                                                                                                                                 | Athletic Fields Phase I, Corsair Field                          |                  | \$4,372,535      |                   |                  |              | \$67,530                 |                          | \$4,440,065     | \$4,440,065            | Completed       | \$0                  |
| S-1A                                                                                                                                                                                                                                                                                                | Athletic Fields Phase I, John Adams                             |                  | \$2,969,807      |                   |                  |              |                          |                          | \$2,969,807     | \$2,969,807            | Completed       | \$0                  |
| S-10                                                                                                                                                                                                                                                                                                | Pico Promenade Improvements, Phase I                            |                  | \$1,018,009      |                   |                  |              |                          |                          | \$1,018,009     | \$1,018,009            | Completed       | \$0                  |
| S-13                                                                                                                                                                                                                                                                                                | Adv. Architecture Related Exp for AA                            |                  | \$0              |                   |                  |              |                          |                          | \$0             | \$0                    | Completed       | \$0                  |
| AA-114                                                                                                                                                                                                                                                                                              | Community Classroom & Facility Projects                         |                  |                  | \$3,162,183       |                  |              |                          |                          | \$3,162,183     | \$3,162,183            | Completed       | \$0                  |
| U-T                                                                                                                                                                                                                                                                                                 | 14th and Pico Project                                           | \$319,242        |                  |                   |                  |              |                          |                          | \$319,242       | \$319,242              | Completed       | \$0                  |
| U-N                                                                                                                                                                                                                                                                                                 | Letters & Sci Demo/Restore                                      | \$0              |                  |                   |                  |              |                          |                          | \$0             | \$0                    | Completed       | \$0                  |
| AA-108                                                                                                                                                                                                                                                                                              | Renovation of Corsair Stadium and Field                         |                  |                  | \$3,882,204       |                  | \$2,149,609  |                          |                          | \$6,031,813     | \$6,031,813            | In Construction | \$2,922,790          |
| S-2                                                                                                                                                                                                                                                                                                 | Performing Arts Complex                                         |                  | \$37,697,625     |                   |                  |              | \$2,992,576              |                          | \$40,690,201    | \$40,690,201           | Completed       | \$0                  |
| U-J                                                                                                                                                                                                                                                                                                 | Music Complex                                                   | \$2,011,371      |                  |                   |                  |              | \$2,618,113              |                          | \$4,629,484     | \$4,629,484            | Completed       | \$0                  |
| S-3, AA-109                                                                                                                                                                                                                                                                                         | Career Opportunity Center                                       |                  |                  | \$0               |                  |              |                          |                          | \$0             | \$0                    | Completed       | \$0                  |
| AA-118                                                                                                                                                                                                                                                                                              | Infrastructure & Technology - Utility                           |                  |                  | \$27,753          |                  |              |                          |                          | \$27,753        | \$27,753               | Completed       | \$0                  |
| AA-111                                                                                                                                                                                                                                                                                              | Business & Facilities Infrastructure                            |                  |                  | \$1,968,124       |                  |              |                          |                          | \$1,968,124     | \$1,968,124            | Completed       | \$0                  |
| AA-117                                                                                                                                                                                                                                                                                              | Infrastructure & Technology - Technology                        |                  |                  | \$2,434,417       |                  |              |                          |                          | \$2,434,417     | \$2,434,417            | Completed       | \$0                  |
| S-7, AA-113                                                                                                                                                                                                                                                                                         | Energy Efficiency Projects                                      |                  | \$293,361        | \$3,016,773       |                  |              | \$708,637                |                          | \$4,018,771     | \$4,018,771            | Completed       | \$0                  |
| S-15                                                                                                                                                                                                                                                                                                | Signage Safety/Information                                      |                  | \$706,713        |                   |                  |              |                          |                          | \$706,713       | \$706,713              | Completed       | \$0                  |
| AA-102                                                                                                                                                                                                                                                                                              | Infrastructure & Technology - Information Technology Relocation |                  |                  | \$23,140,771      |                  |              | \$19,798                 |                          | \$23,160,569    | \$23,160,569           | Completed       | \$0                  |
| S-8, AA-116                                                                                                                                                                                                                                                                                         | Satellite Campus Parking Facilities and Roadway                 |                  | \$3,891,747      | \$2,130,670       |                  |              |                          |                          | \$6,022,417     | \$6,022,417            | Completed       | \$0                  |
| AA-107                                                                                                                                                                                                                                                                                              | Madison East Wing Seismic Upgrade                               |                  |                  | \$30,161,852      |                  |              |                          |                          | \$30,161,852    | \$30,161,852           | Completed       | \$0                  |
| S-4, AA-104                                                                                                                                                                                                                                                                                         | Replacement Health/PE/Fitness Central Plant Building            |                  | \$11,603,383     | \$44,428,222      |                  |              | \$208,847                |                          | \$56,240,452    | \$56,240,452           | Completed       | \$0                  |
| AA-101                                                                                                                                                                                                                                                                                              | Environmental Performance - Central Plant Connections           |                  |                  | \$10,767,251      |                  |              |                          |                          | \$10,767,251    | \$10,767,251           | Completed       | \$0                  |
| S-14, AA-115                                                                                                                                                                                                                                                                                        | Real Property Acquisition                                       |                  | \$45,597         | \$24,638,386      |                  |              |                          |                          | \$24,683,983    | \$24,683,983           | Completed       | \$0                  |
| AA-103                                                                                                                                                                                                                                                                                              | Media and Technology Complex - Academy Site                     |                  |                  | \$123,509,130     |                  |              | \$6,835,391              |                          | \$130,344,521   | \$130,344,521          | Completed       | \$0                  |
| AA-119                                                                                                                                                                                                                                                                                              | Emergency Lighting, Fire Alarm, and Security System             |                  |                  | \$11,515,614      |                  |              |                          |                          | \$11,515,614    | \$11,515,614           | Completed       | \$0                  |
| 15004829                                                                                                                                                                                                                                                                                            | Student Services Building                                       | \$21,131,135     | \$45,595,322     | \$6,870,490       | \$27,773,115     | \$22,070,112 | \$1,321,000              |                          | \$124,761,174   | \$124,761,174          | Completed       | \$2,499,658          |
| S-5, V-104                                                                                                                                                                                                                                                                                          | Early Childhood Development/Childcare                           |                  | \$8,858,656      |                   | \$15,405,517     |              | \$6,661,598              |                          | \$30,925,771    | \$30,925,771           | Completed       | \$2,175,389          |
| S-6, AA-110, V-103                                                                                                                                                                                                                                                                                  | Malibu Center and Site Acquisition                              |                  | \$25,132,568     |                   | \$34,558,420     | \$2,294,791  |                          |                          | \$61,985,779    | \$61,985,779           | Completed       | \$5,509,450          |
| U-S, S-11, AA-112, V-109                                                                                                                                                                                                                                                                            | Master Planning                                                 | \$2,110,430      | \$716,428        | \$834,697         | \$1,300,000      |              |                          |                          | \$4,961,555     | \$4,961,555            | In Design       | \$199,996            |
| U-P, AA-106, V-101                                                                                                                                                                                                                                                                                  | Replacement Math and Science Extension Building                 | \$308,336        |                  | \$2,004,184       | \$82,317,992     |              | \$39,615,000             |                          | \$124,245,512   | \$124,245,512          | Completed       | \$14,036,176         |
| AA-105, V-110                                                                                                                                                                                                                                                                                       | Drescher - Academic Modernization, Bookstore, Pico Promenade II |                  |                  | \$5,082           | \$13,000,000     |              |                          |                          | \$13,005,082    | \$13,005,082           | In Planning     | \$12,995,038         |
| V-105                                                                                                                                                                                                                                                                                               | Art Building Replacement                                        |                  |                  | \$52,532,040      |                  |              | \$8,039,870              | \$2,861,130              | \$63,433,040    | \$63,433,040           | In Construction | \$26,644,198         |
| V-106                                                                                                                                                                                                                                                                                               | Business Building Renovation                                    |                  |                  |                   | \$12,547,000     | \$12,470,000 |                          |                          | \$25,017,000    | \$25,017,000           | In Planning     | \$12,543,600         |
| V-107                                                                                                                                                                                                                                                                                               | Air Conditioning                                                |                  |                  |                   | \$10,130,737     |              |                          |                          | \$10,130,737    | \$10,130,737           | Completed       | \$0                  |
| V-108                                                                                                                                                                                                                                                                                               | ADA                                                             |                  |                  |                   | \$4,000,000      |              |                          |                          | \$4,000,000     | \$4,000,000            | In Planning     | \$4,000,000          |
| V-111                                                                                                                                                                                                                                                                                               | Outdoor Classroom                                               |                  |                  |                   | \$321,723        |              |                          |                          | \$321,723       | \$321,723              | Completed       | \$0                  |
| V-112                                                                                                                                                                                                                                                                                               | John Adams MS Auditorium (SMMUSD)                               |                  |                  | \$20,000,000      |                  |              |                          |                          | \$20,000,000    | \$20,000,000           | Completed       | \$0                  |
| V-113                                                                                                                                                                                                                                                                                               | Memorial Park Project                                           |                  |                  | \$20,000,000      |                  |              |                          |                          | \$20,000,000    | \$20,000,000           | In Planning     | \$19,996,519         |
| V-114                                                                                                                                                                                                                                                                                               | Classrooms Relocation                                           |                  |                  | \$7,286,719       |                  |              |                          |                          | \$7,286,719     | \$7,286,719            | Completed       | \$0                  |
| V-124                                                                                                                                                                                                                                                                                               | Parking Structure 3 Improvement Project                         |                  |                  | \$6,000,000       |                  |              |                          |                          | \$6,000,000     | \$6,000,000            | In Construction | \$4,230,583          |
| V-125                                                                                                                                                                                                                                                                                               | Gender Neutral Bathrooms                                        |                  |                  | \$6,057,602       |                  |              |                          |                          | \$6,057,602     | \$6,057,602            | In Construction | \$5,304,239          |
| V-126                                                                                                                                                                                                                                                                                               | Athletic Facilities                                             |                  |                  | \$20,325,749      |                  |              |                          |                          | \$20,325,749    | \$20,325,749           | In Design       | \$16,901,691         |
| S-12, V-120                                                                                                                                                                                                                                                                                         | Other Bond Related Expenses                                     |                  | \$476,636        |                   | \$300,000        |              |                          |                          | \$776,636       | \$776,636              | In Planning     | \$55,446             |
| V-115                                                                                                                                                                                                                                                                                               | TBD                                                             |                  |                  |                   | \$0              |              |                          |                          | \$0             | \$0                    | Completed       | \$0                  |
| S-16, AA-121, V-121                                                                                                                                                                                                                                                                                 | Cost of Issuance                                                |                  | \$119,470        | \$498,026         | \$744,152        |              |                          |                          | \$1,361,648     | \$1,361,648            | Completed       | \$0                  |
| AA-122, V-122                                                                                                                                                                                                                                                                                       | Management Reserve                                              |                  |                  | \$0               | \$10,399,234     | \$17,442,770 |                          |                          | \$27,842,004    | \$27,842,004           | In Planning     | \$10,399,234         |
| U-U, S-17, AA-123, V-123                                                                                                                                                                                                                                                                            | Unissuable                                                      | \$1,127          | \$2,143          | \$4,171           |                  |              |                          |                          | \$7,441         | \$7,441                | On-Going        | \$0                  |
| Project Totals                                                                                                                                                                                                                                                                                      |                                                                 | \$160,000,000    | \$143,500,000    | \$295,000,000     | \$345,000,000    | \$56,427,282 | \$86,903,413             | \$2,861,130              | \$1,089,691,825 | \$1,089,691,825        |                 | \$140,414,007        |
| * SOURCES RECEIVED: City of SM: \$16,868,421; FEMA: \$2,456,388; State: \$50,849,870; Prop T: \$2,618,113; DWP: \$86,245; SCE: \$844,284; Gas Co.: \$106,262; Madison Foundation: \$2,992,576; KCRW: \$6,803,412; Emeritus College Foundation: \$693,842.<br>** SOURCES PENDING: State: \$2,861,130 |                                                                 |                  |                  |                   |                  |              |                          |                          |                 |                        |                 |                      |

9/30/2025

SANTA MONICA COMMUNITY COLLEGE DISTRICT


**Bond Sales / Expenses Report**

As of September 30, 2025

|                                |               |
|--------------------------------|---------------|
| Total Bond Program (AA and V)  | \$640,000,000 |
| Total Bonds Issued             | \$639,995,828 |
| Total Expenses as of 6-30-2025 | \$499,581,821 |
| Total Available Remaining      | \$140,414,007 |
| Total Unsold Bond              | \$4,171       |

|                                        |                      |
|----------------------------------------|----------------------|
| <b>Measure AA Bond \$295,000,000</b>   |                      |
| Bond Issue Date                        | Amount               |
| 2010                                   | \$100,000,000        |
| 2014                                   | \$144,995,828        |
| 2017                                   | \$50,000,000         |
| Total Available                        | <b>\$294,995,828</b> |
| Total Expenses as of 9-30-2025         | \$292,073,038        |
| Total Available Remaining              | <b>\$2,922,790</b>   |
|                                        |                      |
| Unsold Bond Amount                     | \$4,171              |
| <b>Total Available as of 10-1-2025</b> | <b>\$2,926,961</b>   |

|                                        |                      |
|----------------------------------------|----------------------|
| <b>Measure V Bond \$345,000,000</b>    |                      |
| Bond Issue Date                        | Amount               |
| 2018                                   | \$180,000,000        |
| 2022                                   | \$165,000,000        |
| Total Available                        | <b>\$345,000,000</b> |
| Total Expenses as of 9-30-2025         | \$207,508,783        |
| Total Available Remaining              | <b>\$137,491,217</b> |
|                                        |                      |
| Unsold Bond Amount                     | \$0                  |
| <b>Total Available as of 10-1-2025</b> | <b>\$137,491,217</b> |




| Interest                               | Measure U   | Measure S    | Measure AA         | Measure V           |
|----------------------------------------|-------------|--------------|--------------------|---------------------|
| As of 6-30-25                          | \$7,034,106 | \$12,137,849 | \$7,570,851        | \$29,684,476        |
| Expenditure / Arbitrage as of 6-30-25  | \$7,034,106 | \$12,137,849 | \$5,192,948        | \$0                 |
| <b>Available Interest as of 7-1-25</b> | <b>\$0</b>  | <b>\$0</b>   | <b>\$2,377,903</b> | <b>\$29,684,476</b> |

| INTEREST TOTALS     |
|---------------------|
| \$56,427,282        |
| \$24,364,903        |
| <b>\$32,062,379</b> |

SANTA MONICA COMMUNITY COLLEGE DISTRICT  
**Measure AA Bond Budget**  
As of September 30, 2025

MEASURE AA

|     | Project Name                                                     | Completion | Project Budget       | Measure AA Allocation | Other Funding        | Measure AA Expenditures as of 9/30/25 | Measure AA Expenditures as of 6/30/25 | Measure AA Expenditures Last Period | Total Measure AA Remaining |
|-----|------------------------------------------------------------------|------------|----------------------|-----------------------|----------------------|---------------------------------------|---------------------------------------|-------------------------------------|----------------------------|
| 101 | Environmental Performance - Central Plant Connections            | Completed  | \$10,767,251         | \$10,767,251          | \$0                  | \$10,767,251                          | \$10,767,251                          | \$0                                 | \$0                        |
| 102 | Infrastructure & Technology - Information Technology Relocation  | Completed  | \$23,160,569         | \$23,140,771          | \$19,798             | \$23,140,771                          | \$23,140,771                          | \$0                                 | \$0                        |
| 103 | Media and Technology Complex - Academy Site                      | Completed  | \$130,344,521        | \$123,509,130         | \$6,835,391          | \$123,509,130                         | \$123,509,130                         | \$0                                 | \$0                        |
| 104 | Replacement Health/PE/Fitness/ Dance Building with Central Plant | Completed  | \$56,240,452         | \$44,428,222          | \$11,812,230         | \$44,428,222                          | \$44,428,222                          | \$0                                 | \$0                        |
| 105 | Drescher - Academic Modernization, Bookstore, Pico Promenade     | Completed  | \$13,005,082         | \$5,082               | \$13,000,000         | \$5,082                               | \$5,082                               | \$0                                 | \$0                        |
| 106 | Replacement Math and Science Extension Building                  | Completed  | \$124,245,512        | \$2,004,184           | \$122,241,328        | \$2,004,184                           | \$2,004,184                           | \$0                                 | \$0                        |
| 107 | Madison East Wing Seismic Upgrade                                | Completed  | \$30,161,852         | \$30,161,852          | \$0                  | \$30,161,852                          | \$30,161,852                          | \$0                                 | \$0                        |
| 108 | Renovation of Corsair Stadium and Field                          | June 2026  | \$6,031,813          | \$3,882,204           | \$2,149,609          | \$959,414                             | \$917,833                             | \$41,581                            | \$2,922,790                |
| 109 | Career Opportunity and Advancement Center (Bundy)                | Completed  | \$0                  | \$0                   | \$0                  | \$0                                   | \$0                                   | \$0                                 | \$0                        |
| 110 | Malibu Center                                                    | Completed  | \$61,985,779         | \$0                   | \$61,985,779         | \$0                                   | \$0                                   | \$0                                 | \$0                        |
| 111 | Business & Facilities Infrastructure                             | Completed  | \$1,968,124          | \$1,968,124           | \$0                  | \$1,968,124                           | \$1,968,124                           | \$0                                 | \$0                        |
| 112 | Master Planning, Program Management, Overhead                    | Completed  | \$834,697            | \$834,697             | \$0                  | \$834,697                             | \$834,697                             | \$0                                 | \$0                        |
| 113 | Energy Efficiency Projects                                       | Completed  | \$3,508,088          | \$3,016,773           | \$491,315            | \$3,016,773                           | \$3,016,773                           | \$0                                 | \$0                        |
| 114 | Community Classroom & Facility Projects                          | Completed  | \$3,162,183          | \$3,162,183           | \$0                  | \$3,162,183                           | \$3,162,183                           | \$0                                 | \$0                        |
| 115 | Real Property Acquisition                                        | Completed  | \$24,638,386         | \$24,638,386          | \$0                  | \$24,638,386                          | \$24,638,386                          | \$0                                 | \$0                        |
| 116 | Roadways, Walkways, Grounds, Parking Lots, and Garages           | Completed  | \$7,022,417          | \$2,130,670           | \$4,891,747          | \$2,130,670                           | \$2,130,670                           | \$0                                 | \$0                        |
| 117 | Infrastructure & Technology - Technology                         | Completed  | \$2,434,417          | \$2,434,417           | \$0                  | \$2,434,417                           | \$2,434,417                           | \$0                                 | \$0                        |
| 118 | Infrastructure & Technology - Utility                            | Completed  | \$27,753             | \$27,753              | \$0                  | \$27,753                              | \$27,753                              | \$0                                 | \$0                        |
| 119 | Emergency Lighting, Fire Alarm, and Security System              | Completed  | \$11,515,614         | \$11,515,614          | \$0                  | \$11,515,614                          | \$11,515,614                          | \$0                                 | \$0                        |
| 120 | Student Services                                                 | Completed  | \$130,224,164        | \$6,870,490           | \$123,353,674        | \$6,870,490                           | \$6,870,490                           | \$0                                 | \$0                        |
| 121 | Cost of Issuance                                                 | Completed  | \$498,026            | \$498,026             | \$0                  | \$498,026                             | \$498,026                             | \$0                                 | \$0                        |
| 122 | Management Reserve                                               | Completed  | \$0                  | \$0                   | \$0                  | \$0                                   | \$0                                   | \$0                                 | \$0                        |
| 123 | Unissuable Bond                                                  | Completed  | \$4,171              | \$4,171               | \$0                  | \$0                                   | \$0                                   | \$0                                 | \$4,171                    |
|     | <b>Project Totals</b>                                            |            | <b>\$641,776,700</b> | <b>\$295,000,000</b>  | <b>\$346,780,871</b> | <b>\$292,073,039</b>                  | <b>\$292,031,458</b>                  | <b>\$41,581</b>                     | <b>\$2,926,961</b>         |



SANTA MONICA COMMUNITY COLLEGE DISTRICT  
**Measure AA Bond Budget History**  
as of September 30, 2025

MEASURE AA

|     | Project Name                                                     | Completion       | Preliminary<br>Measure AA<br>Budget | Measure AA<br>Budget as of<br>6/30/25 | Measure AA<br>Budget as of<br>9/30/25 | Variance   | Measure AA<br>Remaining as<br>of 9/30/25 |
|-----|------------------------------------------------------------------|------------------|-------------------------------------|---------------------------------------|---------------------------------------|------------|------------------------------------------|
| 101 | Environmental Performance - Central Plant Connections            | <b>Completed</b> | \$12,034,042                        | \$10,767,251                          | \$10,767,251                          | \$0        | \$0                                      |
| 102 | Infrastructure & Technology - Information Technology Relocation  | <b>Completed</b> | \$13,287,218                        | \$23,140,771                          | \$23,140,771                          | \$0        | \$0                                      |
| 103 | Media and Technology Complex - Academy Site                      | <b>Completed</b> | \$57,480,824                        | \$123,509,130                         | \$123,509,130                         | \$0        | \$0                                      |
| 104 | Replacement Health/PE/Fitness/ Dance Building with Central Plant | <b>Completed</b> | \$29,232,317                        | \$44,428,222                          | \$44,428,222                          | \$0        | \$0                                      |
| 105 | Drescher - Academic Modernization, Bookstore, Pico Promenade II  | <b>Completed</b> | \$34,026,480                        | \$5,082                               | \$5,082                               | \$0        | \$0                                      |
| 106 | Replacement Math and Science Extension Building                  | <b>Completed</b> | \$68,259,000                        | \$2,004,184                           | \$2,004,184                           | \$0        | \$0                                      |
| 107 | Madison East Wing Seismic Upgrade                                | <b>Completed</b> | \$6,146,000                         | \$30,161,852                          | \$30,161,852                          | \$0        | \$0                                      |
| 108 | Renovation of Corsair Stadium and Field                          | June 2026        | \$11,203,000                        | \$3,882,204                           | \$3,882,204                           | \$0        | \$2,922,790                              |
| 109 | Career Opportunity and Advancement Center (Bundy)                | <b>Completed</b> | \$32,384,000                        | \$0                                   | \$0                                   | \$0        | \$0                                      |
| 110 | Malibu Center                                                    | <b>Completed</b> | \$6,069,031                         | \$0                                   | \$0                                   | \$0        | \$0                                      |
| 111 | Business & Facilities Infrastructure                             | <b>Completed</b> | \$17,506,952                        | \$1,968,124                           | \$1,968,124                           | \$0        | \$0                                      |
| 112 | Master Planning, Program Management, Overhead                    | <b>Completed</b> | \$2,000,000                         | \$834,697                             | \$834,697                             | \$0        | \$0                                      |
| 113 | Energy Efficiency Projects                                       | <b>Completed</b> | \$5,371,136                         | \$3,016,773                           | \$3,016,773                           | \$0        | \$0                                      |
| 114 | Community Classroom & Facility Projects                          | <b>Completed</b> | \$0                                 | \$3,162,183                           | \$3,162,183                           | \$0        | \$0                                      |
| 115 | Real Property Acquisition                                        | <b>Completed</b> | \$0                                 | \$24,638,386                          | \$24,638,386                          | \$0        | \$0                                      |
| 116 | Roadways, Walkways, Grounds, Parking Lots, and Garages           | <b>Completed</b> | \$0                                 | \$2,130,670                           | \$2,130,670                           | \$0        | \$0                                      |
| 117 | Infrastructure & Technology - Technology                         | <b>Completed</b> | \$0                                 | \$2,434,417                           | \$2,434,417                           | \$0        | \$0                                      |
| 118 | Infrastructure & Technology - Utility                            | <b>Completed</b> | \$0                                 | \$27,753                              | \$27,753                              | \$0        | \$0                                      |
| 119 | Emergency Lighting, Fire Alarm, and Security System              | <b>Completed</b> | \$0                                 | \$11,515,614                          | \$11,515,614                          | \$0        | \$0                                      |
| 120 | Student Services                                                 | <b>Completed</b> | \$0                                 | \$6,870,490                           | \$6,870,490                           | \$0        | \$0                                      |
| 121 | Cost of Issuance                                                 | <b>Completed</b> | \$0                                 | \$498,026                             | \$498,026                             | \$0        | \$0                                      |
| 122 | Management Reserve                                               | <b>Completed</b> | \$0                                 | \$0                                   | \$0                                   | \$0        | \$0                                      |
| 123 | Unissuable Bond                                                  | <b>Completed</b> | \$0                                 | \$4,171                               | \$4,171                               | \$0        | \$4,171                                  |
|     | <b>Project Totals</b>                                            |                  | <b>\$295,000,000</b>                | <b>\$295,000,000</b>                  | <b>\$295,000,000</b>                  | <b>\$0</b> | <b>\$2,926,961</b>                       |

## MEASURE AA

Page 6

| Projects                                                           | Budget       | 09/10 Final     | 10/11 Final     | 11/12 Final      | 12/13 Final      | 13/14 Final      | 14/15 Final     | 15/16 Final        | 16/17 Final        | 17/18 Final      | 18/19 Final     | 19/20 Final | 20/21 Final | 21/22 Final | 22/23 Final | 23/24 Final | 24/25 Final | 25/26 (3 Mos) | Combined Totals     |
|--------------------------------------------------------------------|--------------|-----------------|-----------------|------------------|------------------|------------------|-----------------|--------------------|--------------------|------------------|-----------------|-------------|-------------|-------------|-------------|-------------|-------------|---------------|---------------------|
| <b>AA 7100062</b>                                                  |              |                 |                 |                  |                  |                  |                 |                    |                    |                  |                 |             |             |             |             |             |             |               |                     |
| <b>Environmental Performance - Central Plant Connections (101)</b> |              |                 |                 |                  |                  |                  |                 |                    |                    |                  |                 |             |             |             |             |             |             |               |                     |
| Legal                                                              |              | \$0             | \$0             | \$0              | \$125            | \$0              | \$0             | \$0                | \$0                | \$0              | \$0             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$125               |
| Other Contract Services                                            |              | \$0             | \$0             | \$49,837         | \$16,239         | \$0              | \$0             | \$0                | \$0                | \$9,920          | \$0             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$75,996            |
| Consultants                                                        |              | \$0             | \$0             | \$0              | \$0              | \$28             | \$0             | \$0                | \$0                | \$0              | \$0             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$28                |
| Building & Additions                                               |              | \$0             | \$0             | \$0              | \$361            | \$729            | \$640           | \$1,328,592        | \$6,934,044        | \$446,861        | \$0             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$8,711,229         |
| Architect                                                          |              | \$0             | \$385           | \$148,311        | \$176,897        | \$36,256         | \$0             | \$0                | \$0                | \$0              | \$15,699        | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$377,547           |
| Engineering                                                        |              | \$48,500        | \$0             | \$4,000          | \$0              | \$152,010        | \$39,638        | \$66,918           | \$138,887          | \$62,883         | \$0             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$512,836           |
| Inspection & Testing                                               |              | \$0             | \$0             | \$7,688          | \$0              | \$0              | \$0             | \$7,310            | \$137,150          | \$4,382          | \$0             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$156,529           |
| Project Management                                                 |              | \$0             | \$17,263        | \$55,116         | \$48,685         | \$61,908         | \$19,313        | \$104,575          | \$526,072          | \$99,840         | \$190           | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$932,961           |
| Cap Equipment                                                      |              | \$0             | \$0             | \$0              | \$0              | \$0              | \$0             | \$0                | \$0                | \$0              | \$0             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$0                 |
| Non-Cap Equipment                                                  |              | \$0             | \$0             | \$0              | \$0              | \$0              | \$0             | \$0                | \$0                | \$0              | \$0             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$0                 |
| <b>Total</b>                                                       |              | <b>\$48,500</b> | <b>\$17,648</b> | <b>\$264,951</b> | <b>\$242,307</b> | <b>\$250,931</b> | <b>\$59,591</b> | <b>\$1,507,396</b> | <b>\$7,736,152</b> | <b>\$623,886</b> | <b>\$15,889</b> | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>    | <b>\$10,767,251</b> |
| Project Budget                                                     | \$10,767,251 |                 |                 |                  |                  |                  |                 |                    |                    |                  |                 |             |             |             |             |             |             |               |                     |
| Less Other Funding                                                 | \$0          |                 |                 |                  |                  |                  |                 |                    |                    |                  |                 |             |             |             |             |             |             |               |                     |
| Net                                                                | \$10,767,251 |                 |                 |                  |                  |                  |                 |                    |                    |                  |                 |             |             |             |             |             |             |               |                     |
| Actual Measure AA Expenditures                                     | \$10,767,251 |                 |                 |                  |                  |                  |                 |                    |                    |                  |                 |             |             |             |             |             |             |               |                     |
| Running Balance                                                    | \$0          |                 |                 |                  |                  |                  |                 |                    |                    |                  |                 |             |             |             |             |             |             |               |                     |

|                                                              |              |                             |                  |                  |                    |                     |                    |                    |                  |                  |            |            |            |            |            |            |            |            |                     |
|--------------------------------------------------------------|--------------|-----------------------------|------------------|------------------|--------------------|---------------------|--------------------|--------------------|------------------|------------------|------------|------------|------------|------------|------------|------------|------------|------------|---------------------|
| <b>AA 7100063</b>                                            |              |                             |                  |                  |                    |                     |                    |                    |                  |                  |            |            |            |            |            |            |            |            |                     |
| <b>Infrastructure &amp; Technology - IT Relocation (102)</b> |              |                             |                  |                  |                    |                     |                    |                    |                  |                  |            |            |            |            |            |            |            |            |                     |
| Supplies                                                     |              | \$0                         | \$0              | \$965            | \$8,442            | \$3,137             | \$2,600            | \$0                | \$0              | \$0              | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$15,144            |
| Consultants                                                  |              | \$0                         | \$0              | \$0              | \$0                | \$408               | \$0                | \$7,800            | \$0              | \$0              | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$8,208             |
| Maintenance Contract                                         |              | \$0                         | \$0              | \$0              | \$0                | \$107,390           | \$0                | \$77,074           | \$79             | \$0              | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$184,543           |
| Legal                                                        |              | \$0                         | \$0              | \$0              | \$1,363            | \$50                | \$0                | \$0                | \$0              | \$0              | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$1,413             |
| Printing                                                     |              | \$0                         | \$0              | \$0              | \$0                | \$1,624             | \$0                | \$0                | \$0              | \$0              | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$1,624             |
| Postage                                                      |              | \$0                         | \$0              | \$0              | \$0                | \$1,567             | \$0                | \$0                | \$0              | \$0              | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$1,567             |
| Other Contract Services                                      |              | \$0                         | \$0              | \$2,163          | \$15,259           | \$23,356            | \$0                | \$19,050           | \$4,500          | \$0              | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$64,328            |
| Moving                                                       |              | \$0                         | \$0              | \$0              | \$577              | \$266               | \$27,655           | \$22,618           | \$0              | \$0              | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$51,116            |
| Site Improvement                                             |              | \$0                         | \$0              | \$0              | \$24               | \$0                 | \$0                | \$0                | \$0              | \$0              | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$24                |
| Building & Additions                                         |              | \$0                         | \$0              | \$0              | \$1,767,083        | \$9,667,362         | \$4,288,987        | \$1,203,916        | \$165,229        | -\$19,798        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$17,072,780        |
| Architect                                                    |              | \$105,049                   | \$482,261        | \$505,580        | \$183,181          | \$287,201           | \$236,860          | \$120,091          | \$0              | \$0              | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$1,920,223         |
| Engineering                                                  |              | \$0                         | \$0              | \$10,037         | \$11,065           | \$17,147            | \$19,512           | \$25,994           | \$1,956          | \$0              | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$85,712            |
| Inspection & Testing                                         |              | \$10,291                    | \$8,793          | \$21,449         | \$137,523          | \$499,982           | \$200,262          | \$568              | \$0              | \$0              | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$878,868           |
| Project Management                                           |              | \$33,460                    | \$76,290         | \$84,991         | \$331,754          | \$431,730           | \$297,951          | \$22,978           | \$1,500          | \$0              | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$1,280,653         |
| Cap Equipment                                                |              | \$0                         | \$0              | \$0              | \$29,422           | \$645,830           | -\$29,090          | \$589,604          | \$9,811          | \$0              | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$1,245,576         |
| Non-Cap Equipment                                            |              | \$0                         | \$0              | \$0              | \$18,344           | \$10,852            | \$277,219          | \$1,891            | \$20,689         | \$0              | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$328,994           |
| <b>Total</b>                                                 |              | <b>\$148,800</b>            | <b>\$567,344</b> | <b>\$625,185</b> | <b>\$2,504,035</b> | <b>\$11,697,901</b> | <b>\$5,321,956</b> | <b>\$2,091,584</b> | <b>\$203,764</b> | <b>-\$19,798</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$23,140,771</b> |
| Project Budget                                               | \$23,160,569 | <b>Received</b>             |                  |                  |                    |                     |                    |                    |                  |                  |            |            |            |            |            |            |            |            |                     |
| Less Other Funding                                           | \$19,798     | \$19,798                    |                  |                  |                    |                     |                    |                    |                  |                  |            |            |            |            |            |            |            |            |                     |
| Net                                                          | \$23,140,771 | * Other Funding Source:     |                  |                  |                    |                     |                    |                    |                  |                  |            |            |            |            |            |            |            |            |                     |
| Actual Measure AA Expenditures                               | \$23,140,771 | 1) Edison \$19,798 received |                  |                  |                    |                     |                    |                    |                  |                  |            |            |            |            |            |            |            |            |                     |
| Running Balance                                              | \$0          |                             |                  |                  |                    |                     |                    |                    |                  |                  |            |            |            |            |            |            |            |            |                     |

### Infrastructure & Technology - IT Relocation


**Project Description:**  
Relocation of IT/Telecom Departments, and renovation of Media Center

**Facility Size:**  
9,230 sq/ft

**Status:**  
Completed


**Architect:**  
Morris Architects

**Contractor:**  
Minco, Bernards Brothers






| Projects                                                                                             | Budget        | 09/10 Final        | 10/11 Final        | 11/12 Final        | 12/13 Final        | 13/14 Final         | 14/15 Final         | 15/16 Final         | 16/17 Final         | 17/18 Final         | 18/19 Final      | 19/20 Final      | 20/21 Final      | 21/22 Final      | 22/23 Final         | 23/24 Final    | 24/25 Final | 25/26 (3 Mos) | Combined Totals      |
|------------------------------------------------------------------------------------------------------|---------------|--------------------|--------------------|--------------------|--------------------|---------------------|---------------------|---------------------|---------------------|---------------------|------------------|------------------|------------------|------------------|---------------------|----------------|-------------|---------------|----------------------|
| AA 7100061                                                                                           |               |                    |                    |                    |                    |                     |                     |                     |                     |                     |                  |                  |                  |                  |                     |                |             |               |                      |
| <b>Media and Technology Complex - Academy Site (103)</b>                                             |               |                    |                    |                    |                    |                     |                     |                     |                     |                     |                  |                  |                  |                  |                     |                |             |               |                      |
| Consultants                                                                                          | \$0           | \$0                | \$20,675           | \$12,576           | \$9,488            | \$7,789             | \$2,102             | \$0                 | \$12,922            | \$0                 | \$0              | \$0              | \$0              | \$0              | \$0                 | \$0            | \$0         | \$0           | \$65,551             |
| Supplies                                                                                             | \$0           | \$0                | \$0                | \$19,481           | \$1,048            | \$289               | \$0                 | \$9,251             | \$40,519            | \$937               | \$0              | \$0              | \$0              | \$0              | \$0                 | \$0            | \$0         | \$0           | \$71,525             |
| Maintenance Contract                                                                                 | \$0           | \$0                | \$0                | \$0                | \$0                | \$0                 | \$0                 | \$15,922            | \$23,561            | \$0                 | \$0              | \$0              | \$0              | \$0              | \$0                 | \$0            | \$0         | \$0           | \$39,483             |
| Legal                                                                                                | \$16,903      | \$0                | \$7,958            | \$43,363           | \$5,066            | \$26,186            | \$49,155            | \$15,435            | \$36,221            | \$26,991            | \$121,256        | \$100,053        | \$200,783        | \$169,704        | \$1,500             | \$0            | \$0         | \$0           | \$820,572            |
| Software Support                                                                                     | \$0           | \$0                | \$0                | \$1,982            | \$0                | \$0                 | \$0                 | \$6,548             | \$6,975             | \$0                 | \$0              | \$0              | \$0              | \$0              | \$0                 | \$0            | \$0         | \$0           | \$15,505             |
| Service Fee                                                                                          | \$0           | \$0                | \$0                | \$0                | \$0                | \$0                 | \$0                 | \$17,000            | \$0                 | \$0                 | \$0              | \$0              | \$0              | \$0              | \$0                 | \$0            | \$0         | \$0           | \$17,000             |
| Other Contract Services                                                                              | \$3,993       | \$5,763            | \$13,456           | \$39,188           | \$0                | \$0                 | \$0                 | \$5,853             | \$22,622            | \$18,628            | \$7,690          | \$7,550          | \$0              | \$0              | \$0                 | \$0            | \$0         | \$0           | \$124,743            |
| Moving Expenses                                                                                      | \$0           | \$0                | \$0                | \$38,756           | \$0                | \$0                 | \$0                 | \$0                 | \$97,543            | \$17,556            | \$0              | \$0              | \$0              | \$0              | \$0                 | \$0            | \$0         | \$0           | \$153,855            |
| Site Improvement                                                                                     | \$0           | \$0                | \$0                | \$100,505          | \$664              | \$606               | \$476               | \$622               | \$526               | \$0                 | \$526            | \$0              | \$0              | \$0              | \$0                 | \$0            | \$0         | \$0           | \$103,925            |
| Building & Additions                                                                                 | \$0           | \$538              | \$1,498,660        | \$3,543,657        | \$11,820,615       | \$17,734,534        | \$23,465,347        | \$16,267,550        | \$25,548,089        | \$219,234           | \$626,512        | -\$67,164        | \$0              | \$0              | \$0                 | \$0            | \$0         | \$0           | \$100,657,570        |
| Architect                                                                                            | \$2,097,553   | \$2,508,588        | \$295,753          | \$265,481          | \$778,015          | \$517,794           | \$1,048,935         | \$991,386           | \$869,801           | \$151,886           | \$43,416         | \$90,690         | \$240,094        | -\$1,327,000     | \$0                 | \$0            | \$0         | \$0           | \$8,572,392          |
| Engineering                                                                                          | \$16,459      | \$29,293           | \$9,102            | \$29,223           | \$8,203            | \$72,983            | \$118,368           | \$72,786            | \$51,971            | \$37,259            | \$0              | \$0              | \$0              | \$0              | \$0                 | \$0            | \$0         | \$0           | \$445,657            |
| Inspection & Testing                                                                                 | \$64,905      | \$27,527           | \$123,842          | \$235,287          | \$563,746          | \$1,381,801         | \$641,972           | \$525,264           | \$207,240           | \$27,210            | \$1,212          | \$0              | \$0              | \$0              | \$0                 | \$0            | \$0         | \$0           | \$3,800,005          |
| Project Management                                                                                   | \$121,786     | \$233,826          | \$269,249          | \$506,917          | \$800,315          | \$930,115           | \$1,207,850         | \$1,121,670         | \$859,779           | \$50,681            | \$27,825         | \$2,450          | \$0              | \$2,188          | \$0                 | \$0            | \$0         | \$0           | \$6,134,649          |
| Cap Equipment                                                                                        | \$0           | \$0                | \$0                | \$186,301          | \$0                | \$0                 | \$0                 | \$0                 | \$1,458,273         | \$6,604             | \$0              | \$0              | \$0              | \$0              | \$0                 | \$0            | \$0         | \$0           | \$1,651,178          |
| Non-Cap Equipment                                                                                    | \$0           | \$0                | \$0                | \$10,782           | \$0                | \$0                 | \$0                 | \$0                 | \$326,845           | \$490,727           | \$7,167          | \$0              | \$0              | \$0              | \$0                 | \$0            | \$0         | \$0           | \$835,520            |
| <b>Total</b>                                                                                         |               | <b>\$2,321,599</b> | <b>\$2,805,534</b> | <b>\$2,238,694</b> | <b>\$5,033,499</b> | <b>\$13,987,159</b> | <b>\$20,672,105</b> | <b>\$26,540,059</b> | <b>\$19,392,902</b> | <b>\$29,722,772</b> | <b>\$553,215</b> | <b>\$828,296</b> | <b>\$126,029</b> | <b>\$440,877</b> | <b>-\$1,155,109</b> | <b>\$1,500</b> | <b>\$0</b>  | <b>\$0</b>    | <b>\$123,509,130</b> |
| Project Budget                                                                                       | \$130,344,521 | <b>Received</b>    |                    |                    |                    |                     |                     |                     |                     |                     |                  |                  |                  |                  |                     |                |             |               |                      |
| Less Other Funding*                                                                                  | \$6,835,391   | \$6,835,391        |                    |                    |                    |                     |                     |                     |                     |                     |                  |                  |                  |                  |                     |                |             |               |                      |
| Net                                                                                                  | \$123,509,130 |                    |                    |                    |                    |                     |                     |                     |                     |                     |                  |                  |                  |                  |                     |                |             |               |                      |
| Actual Measure AA Expenditures                                                                       | \$123,509,130 |                    |                    |                    |                    |                     |                     |                     |                     |                     |                  |                  |                  |                  |                     |                |             |               |                      |
| Running Balance                                                                                      | \$0           |                    |                    |                    |                    |                     |                     |                     |                     |                     |                  |                  |                  |                  |                     |                |             |               |                      |
| * Other Funding Source:<br>1) KCRW Foundation \$6,803,412 received<br>2) Edison \$31,979.48 received |               |                    |                    |                    |                    |                     |                     |                     |                     |                     |                  |                  |                  |                  |                     |                |             |               |                      |






| Projects                                                               | Budget       | 09/10 Final                                                                                                               | 10/11 Final        | 11/12 Final        | 12/13 Final      | 13/14 Final      | 14/15 Final      | 15/16 Final         | 16/17 Final         | 17/18 Final        | 18/19 Final      | 19/20 Final | 20/21 Final | 21/22 Final | 22/23 Final | 23/24 Final | 24/25 Final | 25/26 (3 Mos) | Combined Totals     |
|------------------------------------------------------------------------|--------------|---------------------------------------------------------------------------------------------------------------------------|--------------------|--------------------|------------------|------------------|------------------|---------------------|---------------------|--------------------|------------------|-------------|-------------|-------------|-------------|-------------|-------------|---------------|---------------------|
| <b>AA 7100060</b>                                                      |              |                                                                                                                           |                    |                    |                  |                  |                  |                     |                     |                    |                  |             |             |             |             |             |             |               |                     |
| <b>Repl. Health/PE/Fitness/Dance Building with Central Plant (104)</b> |              |                                                                                                                           |                    |                    |                  |                  |                  |                     |                     |                    |                  |             |             |             |             |             |             |               |                     |
| Consultants                                                            |              | \$0                                                                                                                       | \$0                | \$0                | \$14             | \$62             | \$2,304          | \$184               | \$0                 | \$0                | \$0              | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$2,564             |
| Supplies                                                               |              | \$0                                                                                                                       | \$0                | \$0                | \$0              | \$7,089          | \$195            | \$484               | \$20,947            | \$0                | \$0              | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$28,715            |
| Legal                                                                  |              | \$0                                                                                                                       | \$0                | \$0                | \$0              | \$0              | \$0              | \$663               | \$80                | \$0                | \$0              | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$742               |
| Software Support                                                       |              | \$0                                                                                                                       | \$0                | \$0                | \$0              | \$0              | \$0              | \$0                 | \$1,209             | \$0                | \$0              | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$1,209             |
| Site Improvement                                                       |              | \$0                                                                                                                       | \$0                | \$0                | \$0              | \$0              | \$559            | \$440               | \$575               | \$0                | \$0              | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$1,574             |
| Off Campus Printing                                                    |              | \$0                                                                                                                       | \$0                | \$0                | \$0              | \$0              | \$2,165          | \$0                 | \$0                 | \$0                | \$0              | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$2,165             |
| Postage                                                                |              | \$0                                                                                                                       | \$0                | \$0                | \$0              | \$0              | \$1,505          | \$0                 | \$0                 | \$0                | \$0              | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$1,505             |
| Other Contract Services                                                |              | \$120                                                                                                                     | \$38               | \$112              | \$32,634         | \$0              | \$1,019          | \$581               | \$0                 | \$2,644            | \$0              | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$37,147            |
| Building & Additions                                                   |              | \$0                                                                                                                       | \$0                | \$0                | \$817            | \$4,188          | \$1,623          | \$13,783,023        | \$14,880,829        | \$5,315,393        | -\$148,184       | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$33,837,688        |
| Architect                                                              |              | \$256,076                                                                                                                 | \$1,568,564        | \$1,790,207        | \$518,973        | \$177,583        | \$364,853        | \$585,900           | \$373,345           | \$210,312          | \$108,264        | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$5,954,078         |
| Engineering                                                            |              | \$0                                                                                                                       | \$8,507            | \$31,650           | \$7,871          | \$6,529          | \$9,278          | \$76,712            | \$51,025            | \$11,318           | \$2,900          | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$205,788           |
| Inspection & Testing                                                   |              | \$36,892                                                                                                                  | \$490              | \$21,150           | \$1,285          | \$360            | \$133,756        | \$948,765           | \$358,724           | \$60,826           | \$1,330          | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$1,461,579         |
| Project Management                                                     |              | \$34,968                                                                                                                  | \$113,379          | \$118,783          | \$94,768         | \$108,528        | \$463,418        | \$564,240           | \$487,065           | \$312,539          | \$20,242         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$2,317,928         |
| Cap Equipment                                                          |              | \$0                                                                                                                       | \$0                | \$0                | \$0              | \$0              | \$0              | \$0                 | \$164,793           | \$68,425           | \$0              | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$233,218           |
| Non-Cap Equipment                                                      |              | \$0                                                                                                                       | \$0                | \$0                | \$0              | \$0              | \$9,015          | \$0                 | \$206,229           | \$127,078          | \$0              | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$342,322           |
| <b>Total</b>                                                           |              | <b>\$328,056</b>                                                                                                          | <b>\$1,690,978</b> | <b>\$1,961,901</b> | <b>\$656,362</b> | <b>\$304,338</b> | <b>\$989,689</b> | <b>\$15,858,991</b> | <b>\$16,544,820</b> | <b>\$6,108,535</b> | <b>-\$15,448</b> | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>    | <b>\$44,428,222</b> |
| Project Budget                                                         | \$56,240,452 |                                                                                                                           |                    |                    |                  |                  |                  |                     |                     |                    |                  |             |             |             |             |             |             |               |                     |
| Less Other Funding*                                                    | \$11,812,230 |                                                                                                                           |                    |                    |                  |                  |                  |                     |                     |                    |                  |             |             |             |             |             |             |               |                     |
| Net                                                                    | \$44,428,222 |                                                                                                                           |                    |                    |                  |                  |                  |                     |                     |                    |                  |             |             |             |             |             |             |               |                     |
| Actual Measure AA Expenditures                                         | \$44,428,222 |                                                                                                                           |                    |                    |                  |                  |                  |                     |                     |                    |                  |             |             |             |             |             |             |               |                     |
| Running Balance                                                        | \$0          |                                                                                                                           |                    |                    |                  |                  |                  |                     |                     |                    |                  |             |             |             |             |             |             |               |                     |
|                                                                        |              | <b>* Other Funding Source:</b><br>1) Measure S - \$11,603,383 allocated<br>2) SCE \$190,847.28, Gas Co. \$18,000 received |                    |                    |                  |                  |                  |                     |                     |                    |                  |             |             |             |             |             |             |               |                     |



| Projects                                                                  | Budget       | 09/10 Final                                                         | 10/11 Final | 11/12 Final    | 12/13 Final | 13/14 Final | 14/15 Final | 15/16 Final | 16/17 Final | 17/18 Final | 18/19 Final | 19/20 Final | 20/21 Final | 21/22 Final | 22/23      |            |            |            | Combined Totals |
|---------------------------------------------------------------------------|--------------|---------------------------------------------------------------------|-------------|----------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|------------|------------|------------|------------|-----------------|
| <b>AA 7100065</b>                                                         |              |                                                                     |             |                |             |             |             |             |             |             |             |             |             |             |            |            |            |            |                 |
| <b>Drescher - Academic Modernization, Bookstore, Pico Promenade (105)</b> |              |                                                                     |             |                |             |             |             |             |             |             |             |             |             |             |            |            |            |            |                 |
| Legal                                                                     |              | \$0                                                                 | \$0         | \$0            | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0        | \$0        | \$0        | \$0        | \$0             |
| Other Contract Services                                                   |              | \$0                                                                 | \$0         | \$0            | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0        | \$0        | \$0        | \$0        | \$0             |
| Site Acquisition                                                          |              | \$0                                                                 | \$0         | \$0            | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0        | \$0        | \$0        | \$0        | \$0             |
| Inspection & Testing                                                      |              | \$0                                                                 | \$0         | \$0            | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0        | \$0        | \$0        | \$0        | \$0             |
| Project Management                                                        |              | \$0                                                                 | \$0         | \$5,082        | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0        | \$0        | \$0        | \$0        | \$5,082         |
| <b>Total</b>                                                              |              | <b>\$0</b>                                                          | <b>\$0</b>  | <b>\$5,082</b> | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$5,082</b>  |
| Project Budget                                                            | \$13,005,082 |                                                                     |             |                |             |             |             |             |             |             |             |             |             |             |            |            |            |            |                 |
| Less Other Funding                                                        | \$13,000,000 |                                                                     |             |                |             |             |             |             |             |             |             |             |             |             |            |            |            |            |                 |
| Net                                                                       | \$5,082      |                                                                     |             |                |             |             |             |             |             |             |             |             |             |             |            |            |            |            |                 |
| Actual Measure AA Expenditures                                            | \$5,082      |                                                                     |             |                |             |             |             |             |             |             |             |             |             |             |            |            |            |            |                 |
| Running Balance                                                           | \$0          |                                                                     |             |                |             |             |             |             |             |             |             |             |             |             |            |            |            |            |                 |
|                                                                           |              | <b>* Other Funding Source:</b><br>1) Measure V 13,000,000 allocated |             |                |             |             |             |             |             |             |             |             |             |             |            |            |            |            |                 |

| Projects                                              | Budget        | 09/10 Final                                                | 10/11 Final             | 11/12 Final | 12/13 Final | 13/14 Final | 14/15 Final | 15/16 Final | 16/17 Final | 17/18 Final | 18/19 Final | 19/20 Final | 20/21 Final | 21/22 Final | 22/23 Final | 23/24 Final | 24/25 Final | 25/26 (3 Mos) | Combined Totals |
|-------------------------------------------------------|---------------|------------------------------------------------------------|-------------------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|---------------|-----------------|
| AA 7100090                                            |               |                                                            |                         |             |             |             |             |             |             |             |             |             |             |             |             |             |             |               |                 |
| Replacement Math and Science Extension Building (106) |               |                                                            |                         |             |             |             |             |             |             |             |             |             |             |             |             |             |             |               |                 |
| Legal                                                 |               | \$0                                                        | \$0                     | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$0             |
| Other Contract Services                               |               | \$0                                                        | \$0                     | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$1,525     | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$1,525         |
| Site Acquisition                                      |               | \$0                                                        | \$0                     | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$0             |
| Building & Additions                                  |               | \$0                                                        | \$0                     | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$4,796     | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$4,796         |
| Architect                                             |               | \$0                                                        | \$0                     | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$1,787,824 | -\$94,695   | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$1,693,130     |
| Engineering                                           |               | \$0                                                        | \$0                     | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$0             |
| Inspection & Testing                                  |               | \$0                                                        | \$0                     | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$70,223    | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$70,223        |
| Project Management                                    |               | \$0                                                        | \$0                     | \$0         | \$0         | \$4,950     | \$0         | \$0         | \$800       | \$228,760   | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$234,510       |
| Total                                                 |               | \$0                                                        | \$0                     | \$0         | \$0         | \$4,950     | \$0         | \$0         | \$800       | \$2,093,128 | -\$94,695   | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$2,004,184     |
| Project Budget                                        | \$124,245,512 | Received                                                   |                         |             |             |             |             |             |             |             |             |             |             |             |             |             |             |               |                 |
| Less Other Funding                                    | \$122,241,328 | \$122,241,328                                              | * Other Funding Source: |             |             |             |             |             |             |             |             |             |             |             |             |             |             |               |                 |
| Net                                                   | \$2,004,184   | 1) Measure U \$308,336 2) Measure V \$82,317,992 allocated |                         |             |             |             |             |             |             |             |             |             |             |             |             |             |             |               |                 |
| Actual Measure AA Expenditures                        | \$2,004,184   | 3) State of California \$39,615,000                        |                         |             |             |             |             |             |             |             |             |             |             |             |             |             |             |               |                 |
| Running Balance                                       | \$0           |                                                            |                         |             |             |             |             |             |             |             |             |             |             |             |             |             |             |               |                 |

|                                         |              |                 |                  |                    |                  |                  |                    |                     |                    |                    |                 |              |            |            |            |            |            |            |                     |
|-----------------------------------------|--------------|-----------------|------------------|--------------------|------------------|------------------|--------------------|---------------------|--------------------|--------------------|-----------------|--------------|------------|------------|------------|------------|------------|------------|---------------------|
| AA 7100047                              |              |                 |                  |                    |                  |                  |                    |                     |                    |                    |                 |              |            |            |            |            |            |            |                     |
| Madison East Wing Seismic Upgrade (107) |              |                 |                  |                    |                  |                  |                    |                     |                    |                    |                 |              |            |            |            |            |            |            |                     |
| Supplies                                |              | \$0             | \$0              | \$0                | \$0              | \$0              | \$0                | \$0                 | \$6,197            | \$0                | \$0             | \$0          | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$6,197             |
| Consultants                             |              | \$0             | \$0              | \$0                | \$0              | \$0              | \$135              | \$28                | \$0                | \$0                | \$0             | \$0          | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$163               |
| Off Campus Printing                     |              | \$0             | \$0              | \$0                | \$0              | \$0              | \$0                | \$285               | \$0                | \$0                | \$0             | \$0          | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$285               |
| Maintenance Contract                    |              | \$0             | \$0              | \$0                | \$0              | \$0              | \$0                | \$0                 | \$0                | \$357              | \$0             | \$0          | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$357               |
| Legal                                   |              | \$0             | \$0              | \$0                | \$0              | \$0              | \$0                | \$0                 | \$0                | \$7,579            | \$11,822        | \$8,263      | \$950      | \$0        | \$0        | \$0        | \$0        | \$0        | \$28,613            |
| Software Support                        |              | \$0             | \$0              | \$0                | \$0              | \$0              | \$0                | \$0                 | \$0                | \$806              | \$0             | \$0          | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$806               |
| Other Contract Services                 |              | \$0             | \$364            | \$907              | \$0              | \$0              | \$1,328            | \$711               | \$0                | \$0                | \$0             | \$0          | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$3,400             |
| Building & Additions                    |              | \$0             | \$656            | \$312,643          | \$0              | \$4,248          | \$6,030,371        | \$8,829,626         | \$4,949,223        | \$3,967,591        | \$0             | \$0          | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$24,094,358        |
| Architect                               |              | \$76,073        | \$398,050        | \$550,589          | \$65,444         | \$57,480         | \$199,100          | \$404,764           | \$122,764          | \$103,824          | \$0             | \$0          | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$1,978,088         |
| Engineering                             |              | \$0             | \$0              | \$10,707           | \$778            | \$0              | \$13,792           | \$33,184            | \$37,491           | \$90               | \$0             | \$0          | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$96,042            |
| Inspection & Testing                    |              | \$0             | \$19,848         | \$16,752           | \$3,036          | \$5,851          | \$676,323          | \$405,443           | \$112,876          | \$4,703            | \$0             | \$0          | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$1,244,832         |
| Project Management                      |              | \$5,557         | \$128,878        | \$112,573          | \$67,447         | \$118,242        | \$494,874          | \$481,165           | \$322,379          | \$31,230           | \$11,286        | \$0          | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$1,773,629         |
| Cap Equipment                           |              | \$0             | \$0              | \$30,603           | \$0              | \$0              | \$0                | \$0                 | \$537,627          | \$0                | \$0             | \$0          | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$568,230           |
| Non-Cap Equipment                       |              | \$0             | \$0              | \$71,827           | \$9,788          | \$0              | \$0                | \$0                 | \$285,236          | \$0                | \$0             | \$0          | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$366,851           |
| <b>Total</b>                            |              | <b>\$81,630</b> | <b>\$547,796</b> | <b>\$1,106,691</b> | <b>\$146,492</b> | <b>\$185,956</b> | <b>\$7,416,101</b> | <b>\$10,154,894</b> | <b>\$6,382,534</b> | <b>\$4,119,259</b> | <b>\$19,549</b> | <b>\$950</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$30,161,852</b> |
| Project Budget                          | \$30,161,852 |                 |                  |                    |                  |                  |                    |                     |                    |                    |                 |              |            |            |            |            |            |            |                     |
| Less Other Funding                      | \$0          |                 |                  |                    |                  |                  |                    |                     |                    |                    |                 |              |            |            |            |            |            |            |                     |
| Net                                     | \$30,161,852 |                 |                  |                    |                  |                  |                    |                     |                    |                    |                 |              |            |            |            |            |            |            |                     |
| Actual Measure AA Expenditures          | \$30,161,852 |                 |                  |                    |                  |                  |                    |                     |                    |                    |                 |              |            |            |            |            |            |            |                     |
| Running Balance                         | \$0          |                 |                  |                    |                  |                  |                    |                     |                    |                    |                 |              |            |            |            |            |            |            |                     |



| Projects                                        | Budget      | 09/10 Final | 10/11 Final     | 11/12 Final | 12/13 Final | 13/14 Final | 14/15 Final | 15/16 Final | 16/17 Final | 17/18 Final | 18/19 Final | 19/20 Final | 20/21 Final | 21/22 Final | 22/23 Final     | 23/24 Final     | 24/25 Final      | 25/26 (3 Mos)   | Combined Totals  |
|-------------------------------------------------|-------------|-------------|-----------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-----------------|-----------------|------------------|-----------------|------------------|
| <b>AA 7100068, 7100019</b>                      |             |             |                 |             |             |             |             |             |             |             |             |             |             |             |                 |                 |                  |                 |                  |
| <b>Corsair Stadium and Field Projects (108)</b> |             |             |                 |             |             |             |             |             |             |             |             |             |             |             |                 |                 |                  |                 |                  |
| Other Contract Services                         |             | \$0         | \$0             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0             | \$0             | \$0              | \$0             | \$0              |
| Building & Additions                            |             | \$0         | \$0             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0             | \$0             | \$497,985        | \$41,081        | \$539,066        |
| Architect                                       |             | \$0         | \$30,759        | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$23,000        | \$41,758        | \$297,742        | \$500           | \$393,759        |
| Engineering                                     |             | \$0         | \$0             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0             | \$0             | \$0              | \$0             | \$0              |
| Inspection & Testing                            |             | \$0         | \$0             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0             | \$0             | \$22,050         | \$0             | \$22,050         |
| Project Management                              |             | \$0         | \$4,540         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0             | \$0             | \$0              | \$0             | \$4,540          |
| <b>Total</b>                                    |             | <b>\$0</b>  | <b>\$35,299</b> | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$23,000</b> | <b>\$41,758</b> | <b>\$817,776</b> | <b>\$41,581</b> | <b>\$959,414</b> |
| Project Budget                                  | \$6,031,813 |             |                 |             |             |             |             |             |             |             |             |             |             |             |                 |                 |                  |                 |                  |
| Less Other Funding                              | \$2,149,609 |             |                 |             |             |             |             |             |             |             |             |             |             |             |                 |                 |                  |                 |                  |
| Net                                             | \$3,882,204 |             |                 |             |             |             |             |             |             |             |             |             |             |             |                 |                 |                  |                 |                  |
| Actual Measure AA Expenditures                  | \$959,414   |             |                 |             |             |             |             |             |             |             |             |             |             |             |                 |                 |                  |                 |                  |
| Running Balance                                 | \$2,922,790 |             |                 |             |             |             |             |             |             |             |             |             |             |             |                 |                 |                  |                 |                  |
| <b>* Other Funding Source:</b>                  |             |             |                 |             |             |             |             |             |             |             |             |             |             |             |                 |                 |                  |                 |                  |
| Measure AA Interest - \$2,149,609 Allocated     |             |             |                 |             |             |             |             |             |             |             |             |             |             |             |                 |                 |                  |                 |                  |

|                                                       |             |            |                  |                  |                  |                  |                 |                |            |            |            |            |            |            |            |            |            |            |                    |
|-------------------------------------------------------|-------------|------------|------------------|------------------|------------------|------------------|-----------------|----------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|--------------------|
| <b>AA 7100067, 7100152, 7100155, 7100157</b>          |             |            |                  |                  |                  |                  |                 |                |            |            |            |            |            |            |            |            |            |            |                    |
| <b>Business &amp; Facilities Infrastructure (111)</b> |             |            |                  |                  |                  |                  |                 |                |            |            |            |            |            |            |            |            |            |            |                    |
| Supplies                                              |             | \$0        | \$0              | \$0              | \$1,493          | \$4,840          | \$0             | \$0            | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$6,333            |
| Service Fee                                           |             | \$0        | \$0              | \$0              | \$12,885         | \$0              | \$0             | \$0            | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$12,885           |
| Consultants                                           |             | \$0        | \$0              | \$0              | \$0              | \$14             | \$8             | \$0            | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$22               |
| Maintenance Contract                                  |             | \$0        | \$0              | \$0              | \$0              | \$1,366          | \$0             | \$0            | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$1,366            |
| Legal                                                 |             | \$0        | \$0              | \$75             | \$0              | \$0              | \$0             | \$1,105        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$1,180            |
| Software License                                      |             | \$0        | \$0              | \$0              | \$375            | \$0              | \$0             | \$0            | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$375              |
| Other Contract Services                               |             | \$0        | \$6,289          | \$6,988          | \$750            | \$0              | \$2,209         | \$0            | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$16,236           |
| Moving Services                                       |             | \$0        | \$0              | \$0              | \$395            | \$0              | \$0             | \$0            | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$395              |
| Building & Additions                                  |             | \$0        | \$34,672         | \$198,667        | \$200,585        | \$284,668        | \$0             | \$0            | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$718,592          |
| Architect                                             |             | \$0        | \$0              | \$80,626         | \$170,132        | \$37,906         | \$0             | \$0            | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$288,664          |
| Engineering                                           |             | \$0        | \$0              | \$0              | \$3,705          | \$9,735          | \$6,840         | \$0            | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$20,280           |
| Inspection & Testing                                  |             | \$0        | \$0              | \$5,142          | \$10,938         | \$10,500         | \$0             | \$0            | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$29,580           |
| Project Management                                    |             | \$0        | \$3,073          | \$154,904        | \$87,291         | \$139,821        | \$3,571         | \$0            | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$388,659          |
| Cap Equipment                                         |             | \$0        | \$0              | \$0              | \$35,892         | \$80,090         | \$0             | \$0            | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$115,982          |
| Non-Cap Equipment                                     |             | \$0        | \$89,204         | \$0              | \$84,590         | \$193,782        | \$0             | \$0            | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$367,576          |
| <b>Total</b>                                          |             | <b>\$0</b> | <b>\$133,238</b> | <b>\$449,401</b> | <b>\$608,656</b> | <b>\$763,095</b> | <b>\$12,628</b> | <b>\$1,105</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$1,968,124</b> |
| Project Budget                                        | \$1,968,124 |            |                  |                  |                  |                  |                 |                |            |            |            |            |            |            |            |            |            |            |                    |
| Less Other Funding                                    | \$0         |            |                  |                  |                  |                  |                 |                |            |            |            |            |            |            |            |            |            |            |                    |
| Net                                                   | \$1,968,124 |            |                  |                  |                  |                  |                 |                |            |            |            |            |            |            |            |            |            |            |                    |
| Actual Measure AA Expenditures                        | \$1,968,124 |            |                  |                  |                  |                  |                 |                |            |            |            |            |            |            |            |            |            |            |                    |
| Running Balance                                       | \$0         |            |                  |                  |                  |                  |                 |                |            |            |            |            |            |            |            |            |            |            |                    |

|                                                            |           |            |            |            |            |                 |              |                  |                  |                  |                |            |            |            |            |            |            |            |                  |
|------------------------------------------------------------|-----------|------------|------------|------------|------------|-----------------|--------------|------------------|------------------|------------------|----------------|------------|------------|------------|------------|------------|------------|------------|------------------|
| <b>AA 7100004</b>                                          |           |            |            |            |            |                 |              |                  |                  |                  |                |            |            |            |            |            |            |            |                  |
| <b>Master Planning, Program Management, Overhead (112)</b> |           |            |            |            |            |                 |              |                  |                  |                  |                |            |            |            |            |            |            |            |                  |
| Supplies                                                   |           | \$0        | \$0        | \$0        | \$0        | \$0             | \$0          | \$0              | \$0              | \$0              | \$0            | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0              |
| Architect                                                  |           | \$0        | \$0        | \$0        | \$0        | \$0             | \$0          | \$139,302        | \$187,927        | \$245,329        | \$1,270        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$573,828        |
| Project Management                                         |           | \$0        | \$0        | \$0        | \$0        | \$76,015        | \$150        | \$0              | \$49,170         | \$135,533        | \$0            | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$260,868        |
| Cap Equipment                                              |           | \$0        | \$0        | \$0        | \$0        | \$0             | \$0          | \$0              | \$0              | \$0              | \$0            | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0              |
| Non-Cap Equipment                                          |           | \$0        | \$0        | \$0        | \$0        | \$0             | \$0          | \$0              | \$0              | \$0              | \$0            | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0              |
| <b>Total</b>                                               |           | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$76,015</b> | <b>\$150</b> | <b>\$139,302</b> | <b>\$237,097</b> | <b>\$380,863</b> | <b>\$1,270</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$834,697</b> |
| Project Budget                                             | \$834,697 |            |            |            |            |                 |              |                  |                  |                  |                |            |            |            |            |            |            |            |                  |
| Less Other Funding                                         | \$0       |            |            |            |            |                 |              |                  |                  |                  |                |            |            |            |            |            |            |            |                  |
| Net                                                        | \$834,697 |            |            |            |            |                 |              |                  |                  |                  |                |            |            |            |            |            |            |            |                  |
| Actual Measure AA Expenditures                             | \$834,697 |            |            |            |            |                 |              |                  |                  |                  |                |            |            |            |            |            |            |            |                  |
| Running Balance                                            | \$0       |            |            |            |            |                 |              |                  |                  |                  |                |            |            |            |            |            |            |            |                  |

| Projects                                | Budget      | 09/10 Final                                                                                                                   | 10/11 Final | 11/12 Final  | 12/13 Final        | 13/14 Final      | 14/15 Final      | 15/16 Final | 16/17 Final | 17/18 Final | 18/19 Final | 19/20 Final | 20/21 Final | 21/22 Final | 22/23 Final | 23/24 Final | 24/25 Final | 25/26 (3 Mos) | Combined Totals    |
|-----------------------------------------|-------------|-------------------------------------------------------------------------------------------------------------------------------|-------------|--------------|--------------------|------------------|------------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|---------------|--------------------|
| <b>AA 7100154</b>                       |             |                                                                                                                               |             |              |                    |                  |                  |             |             |             |             |             |             |             |             |             |             |               |                    |
| <b>Energy Efficiency Projects (113)</b> |             |                                                                                                                               |             |              |                    |                  |                  |             |             |             |             |             |             |             |             |             |             |               |                    |
| Legal                                   |             | \$0                                                                                                                           | \$0         | \$0          | \$0                | \$0              | \$0              | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$0                |
| Other Contract Services                 |             | \$0                                                                                                                           | \$0         | \$0          | \$0                | \$0              | \$0              | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$0                |
| Building & Additions                    |             | \$0                                                                                                                           | \$0         | \$189        | \$2,108,853        | \$990,389        | -\$97,621        | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$3,001,810        |
| Architect                               |             | \$0                                                                                                                           | \$0         | \$0          | \$0                | \$0              | \$0              | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$0                |
| Engineering                             |             | \$0                                                                                                                           | \$0         | \$0          | \$0                | \$0              | \$0              | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$0                |
| Inspection & Testing                    |             | \$0                                                                                                                           | \$0         | \$0          | \$4,020            | \$0              | \$10,118         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$14,138           |
| Project Management                      |             | \$0                                                                                                                           | \$0         | \$0          | \$0                | \$0              | \$825            | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$825              |
| Non-Cap Equipment                       |             | \$0                                                                                                                           | \$0         | \$0          | \$0                | \$0              | \$0              | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$0                |
| <b>Total</b>                            |             | <b>\$0</b>                                                                                                                    | <b>\$0</b>  | <b>\$189</b> | <b>\$2,112,873</b> | <b>\$990,389</b> | <b>-\$86,678</b> | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>    | <b>\$3,016,773</b> |
| Project Budget                          | \$3,508,088 |                                                                                                                               |             |              |                    |                  |                  |             |             |             |             |             |             |             |             |             |             |               |                    |
| Less Other Funding                      | \$491,315   |                                                                                                                               |             |              |                    |                  |                  |             |             |             |             |             |             |             |             |             |             |               |                    |
| Net                                     | \$3,016,773 |                                                                                                                               |             |              |                    |                  |                  |             |             |             |             |             |             |             |             |             |             |               |                    |
| Actual Measure AA Expenditures          | \$3,016,773 |                                                                                                                               |             |              |                    |                  |                  |             |             |             |             |             |             |             |             |             |             |               |                    |
| Running Balance                         | \$0         |                                                                                                                               |             |              |                    |                  |                  |             |             |             |             |             |             |             |             |             |             |               |                    |
|                                         |             | <b>* Other Funding Source:</b><br>1) DWP \$18,715.00 received<br>2) SCE \$446,519.77 received<br>3) Gas Co. \$26,080 received |             |              |                    |                  |                  |             |             |             |             |             |             |             |             |             |             |               |                    |

|                                                          |             |              |                  |                    |                  |                 |            |            |            |            |            |            |            |            |            |            |            |            |                    |
|----------------------------------------------------------|-------------|--------------|------------------|--------------------|------------------|-----------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|--------------------|
| <b>AA 7100064</b>                                        |             |              |                  |                    |                  |                 |            |            |            |            |            |            |            |            |            |            |            |            |                    |
| <b>Community Classroom &amp; Facility Projects (114)</b> |             |              |                  |                    |                  |                 |            |            |            |            |            |            |            |            |            |            |            |            |                    |
| Supplies                                                 |             | \$0          | \$0              | \$0                | \$124            | \$0             | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$124              |
| Legal                                                    |             | \$0          | \$0              | \$1,867            | \$1,418          | \$0             | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$3,285            |
| Other Contract Services                                  |             | \$0          | \$3,720          | \$1,869            | \$0              | \$0             | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$5,589            |
| Building & Additions                                     |             | \$0          | \$434,578        | \$1,369,441        | \$408,696        | -\$1,003        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$2,211,712        |
| Architect                                                |             | \$0          | \$263,833        | \$48,120           | \$1,318          | \$0             | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$313,272          |
| Engineering                                              |             | \$0          | \$3,220          | \$3,143            | \$0              | \$0             | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$6,363            |
| Inspection & Testing                                     |             | \$0          | \$41,002         | \$80,885           | \$1,495          | \$0             | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$123,382          |
| Project Management                                       |             | \$135        | \$117,247        | \$143,780          | \$27,570         | \$0             | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$288,732          |
| Non-Cap Equipment                                        |             | \$0          | \$0              | \$209,726          | \$0              | \$0             | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$209,726          |
| <b>Total</b>                                             |             | <b>\$135</b> | <b>\$863,599</b> | <b>\$1,858,831</b> | <b>\$440,621</b> | <b>-\$1,003</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$3,162,183</b> |
| Project Budget                                           | \$3,162,183 |              |                  |                    |                  |                 |            |            |            |            |            |            |            |            |            |            |            |            |                    |
| Less Other Funding                                       | \$0         |              |                  |                    |                  |                 |            |            |            |            |            |            |            |            |            |            |            |            |                    |
| Net                                                      | \$3,162,183 |              |                  |                    |                  |                 |            |            |            |            |            |            |            |            |            |            |            |            |                    |
| Actual Measure AA Expenditures                           | \$3,162,183 |              |                  |                    |                  |                 |            |            |            |            |            |            |            |            |            |            |            |            |                    |
| Running Balance                                          | \$0         |              |                  |                    |                  |                 |            |            |            |            |            |            |            |            |            |            |            |            |                    |

|                                        |              |                    |                    |                    |            |                 |            |            |                    |                    |            |            |            |            |            |            |            |            |                     |
|----------------------------------------|--------------|--------------------|--------------------|--------------------|------------|-----------------|------------|------------|--------------------|--------------------|------------|------------|------------|------------|------------|------------|------------|------------|---------------------|
| <b>AA 7100057</b>                      |              |                    |                    |                    |            |                 |            |            |                    |                    |            |            |            |            |            |            |            |            |                     |
| <b>Real Property Acquisition (115)</b> |              |                    |                    |                    |            |                 |            |            |                    |                    |            |            |            |            |            |            |            |            |                     |
| Legal                                  |              | \$0                | \$0                | \$0                | \$0        | \$0             | \$0        | \$0        | \$0                | \$659              | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$659               |
| Other Contract Services                |              | \$0                | \$39               | \$7,000            | \$0        | \$15,800        | \$0        | \$0        | \$0                | \$0                | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$22,839            |
| Site Acquisition                       |              | \$1,739,979        | \$4,001,204        | \$9,022,207        | \$0        | \$0             | \$0        | \$0        | \$5,013,226        | \$4,821,600        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$24,598,214        |
| Inspection & Testing                   |              | \$8,689            | \$7,986            | \$0                | \$0        | \$0             | \$0        | \$0        | \$0                | \$0                | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$16,674            |
| Project Management                     |              | \$0                | \$0                | \$0                | \$0        | \$0             | \$0        | \$0        | \$0                | \$0                | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0                 |
| <b>Total</b>                           |              | <b>\$1,748,667</b> | <b>\$4,009,228</b> | <b>\$9,029,207</b> | <b>\$0</b> | <b>\$15,800</b> | <b>\$0</b> | <b>\$0</b> | <b>\$5,013,226</b> | <b>\$4,822,259</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$24,638,386</b> |
| Project Budget                         | \$24,638,386 |                    |                    |                    |            |                 |            |            |                    |                    |            |            |            |            |            |            |            |            |                     |
| Less Other Funding                     | \$0          |                    |                    |                    |            |                 |            |            |                    |                    |            |            |            |            |            |            |            |            |                     |
| Net                                    | \$24,638,386 |                    |                    |                    |            |                 |            |            |                    |                    |            |            |            |            |            |            |            |            |                     |
| Actual Measure AA Expenditures         | \$24,638,386 |                    |                    |                    |            |                 |            |            |                    |                    |            |            |            |            |            |            |            |            |                     |
| Running Balance                        | \$0          |                    |                    |                    |            |                 |            |            |                    |                    |            |            |            |            |            |            |            |            |                     |



| Projects                                                         | Budget       | 09/10 Final | 10/11 Final | 11/12 Final     | 12/13 Final | 13/14 Final      | 14/15 Final        | 15/16 Final        | 16/17 Final        | 17/18 Final        | 18/19 Final      | 19/20 Final     | 20/21 Final | 21/22 Final | 22/23 Final | 23/24 Final | 24/25 Final | 25/26 (3 Mos) | Combined Totals     |
|------------------------------------------------------------------|--------------|-------------|-------------|-----------------|-------------|------------------|--------------------|--------------------|--------------------|--------------------|------------------|-----------------|-------------|-------------|-------------|-------------|-------------|---------------|---------------------|
| <b>AA 7100153</b>                                                |              |             |             |                 |             |                  |                    |                    |                    |                    |                  |                 |             |             |             |             |             |               |                     |
| <b>Emergency Lighting, Fire Alarm, and Security System (119)</b> |              |             |             |                 |             |                  |                    |                    |                    |                    |                  |                 |             |             |             |             |             |               |                     |
| Supplies                                                         |              | \$0         | \$0         | \$0             | \$0         | \$2,348          | \$0                | \$0                | \$2,671            | \$0                | \$0              | \$0             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$5,020             |
| Consultants/Legal                                                |              | \$0         | \$0         | \$0             | \$0         | \$0              | \$16               | \$0                | \$0                | \$0                | \$442            | \$0             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$458               |
| Telecom Fee                                                      |              | \$0         | \$0         | \$0             | \$0         | \$0              | \$800              | \$0                | \$0                | \$0                | \$0              | \$0             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$800               |
| Maintenance Contract                                             |              | \$0         | \$0         | \$648           | \$0         | \$39,700         | \$0                | \$2,700            | \$0                | \$0                | \$0              | \$0             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$43,048            |
| Software Support                                                 |              | \$0         | \$0         | \$24,765        | \$0         | \$106,367        | \$0                | \$2,232            | \$0                | \$0                | \$0              | \$0             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$133,365           |
| Other Contract Services                                          |              | \$0         | \$0         | \$0             | \$0         | \$47,695         | \$0                | \$4,643            | \$1,560            | \$0                | \$0              | \$0             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$53,897            |
| Building & Additions                                             |              | \$0         | \$0         | \$0             | \$0         | \$110            | \$2,648,866        | \$4,129,145        | \$1,308,230        | \$763,170          | \$26,375         | \$79,172        | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$8,955,068         |
| Architect                                                        |              | \$0         | \$0         | \$0             | \$0         | \$0              | \$18,925           | \$0                | \$0                | \$5,047            | \$0              | \$0             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$23,972            |
| Engineering                                                      |              | \$0         | \$0         | \$0             | \$0         | \$211,030        | \$389,013          | \$156,247          | \$255,798          | \$358,560          | \$114,585        | \$0             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$1,485,233         |
| Inspection & Testing                                             |              | \$0         | \$0         | \$0             | \$0         | \$0              | \$0                | \$58,831           | \$4,800            | \$0                | \$0              | \$0             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$63,631            |
| Project Management                                               |              | \$0         | \$0         | \$0             | \$0         | \$51,008         | \$52,044           | \$79,285           | \$16,500           | \$49,738           | \$240            | \$0             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$248,814           |
| Cap Equipment                                                    |              | \$0         | \$0         | \$0             | \$0         | \$89,415         | \$0                | \$5,871            | \$0                | \$0                | \$0              | \$0             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$95,286            |
| Non-Cap Equipment                                                |              | \$0         | \$0         | \$6,087         | \$0         | \$392,586        | \$8,348            | \$0                | \$0                | \$0                | \$0              | \$0             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$407,022           |
| <b>Total</b>                                                     |              | <b>\$0</b>  | <b>\$0</b>  | <b>\$31,500</b> | <b>\$0</b>  | <b>\$940,259</b> | <b>\$3,118,012</b> | <b>\$4,438,953</b> | <b>\$1,589,560</b> | <b>\$1,176,515</b> | <b>\$141,642</b> | <b>\$79,172</b> | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>    | <b>\$11,515,614</b> |
| Project Budget                                                   | \$11,515,614 |             |             |                 |             |                  |                    |                    |                    |                    |                  |                 |             |             |             |             |             |               |                     |
| Less Other Funding                                               | \$0          |             |             |                 |             |                  |                    |                    |                    |                    |                  |                 |             |             |             |             |             |               |                     |
| Net                                                              | \$11,515,614 |             |             |                 |             |                  |                    |                    |                    |                    |                  |                 |             |             |             |             |             |               |                     |
| Actual Measure AA Expenditures                                   | \$11,515,614 |             |             |                 |             |                  |                    |                    |                    |                    |                  |                 |             |             |             |             |             |               |                     |
| Running Balance                                                  | \$0          |             |             |                 |             |                  |                    |                    |                    |                    |                  |                 |             |             |             |             |             |               |                     |

|                                                                                                                                                                                                                        |             |            |            |            |            |            |            |            |            |                    |                    |            |            |            |            |            |            |            |                    |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|------------|------------|------------|------------|------------|------------|------------|------------|--------------------|--------------------|------------|------------|------------|------------|------------|------------|------------|--------------------|
| <b>AA 7100142</b>                                                                                                                                                                                                      |             |            |            |            |            |            |            |            |            |                    |                    |            |            |            |            |            |            |            |                    |
| <b>Student Services (120)</b>                                                                                                                                                                                          |             |            |            |            |            |            |            |            |            |                    |                    |            |            |            |            |            |            |            |                    |
| Supplies                                                                                                                                                                                                               |             | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0                | \$0                | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0                |
| Consultants                                                                                                                                                                                                            |             | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0                | \$0                | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0                |
| Telecom Fee                                                                                                                                                                                                            |             | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0                | \$0                | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0                |
| Maintenance Contract                                                                                                                                                                                                   |             | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0                | \$0                | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0                |
| Software Support                                                                                                                                                                                                       |             | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0                | \$0                | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0                |
| Other Contract Services                                                                                                                                                                                                |             | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0                | \$0                | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0                |
| Building & Additions                                                                                                                                                                                                   |             | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$3,165,626        | \$3,704,864        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$6,870,490        |
| Architect                                                                                                                                                                                                              |             | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0                | \$0                | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0                |
| Engineering                                                                                                                                                                                                            |             | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0                | \$0                | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0                |
| Inspection & Testing                                                                                                                                                                                                   |             | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0                | \$0                | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0                |
| Project Management                                                                                                                                                                                                     |             | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0                | \$0                | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0                |
| Cap Equipment                                                                                                                                                                                                          |             | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0                | \$0                | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0                |
| Non-Cap Equipment                                                                                                                                                                                                      |             | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0                | \$0                | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0                |
| <b>Total</b>                                                                                                                                                                                                           |             | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$3,165,626</b> | <b>\$3,704,864</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$6,870,490</b> |
| Project Budget                                                                                                                                                                                                         | \$6,870,490 |            |            |            |            |            |            |            |            |                    |                    |            |            |            |            |            |            |            |                    |
| Less Other Funding                                                                                                                                                                                                     | \$0         |            |            |            |            |            |            |            |            |                    |                    |            |            |            |            |            |            |            |                    |
| Net                                                                                                                                                                                                                    | \$6,870,490 |            |            |            |            |            |            |            |            |                    |                    |            |            |            |            |            |            |            |                    |
| Actual Measure AA Expenditures                                                                                                                                                                                         | \$6,870,490 |            |            |            |            |            |            |            |            |                    |                    |            |            |            |            |            |            |            |                    |
| Running Balance                                                                                                                                                                                                        | \$0         |            |            |            |            |            |            |            |            |                    |                    |            |            |            |            |            |            |            |                    |
| * Other Funding Source:<br>1) State of California \$1,321,000 received<br>2) Measure U \$21,131,135, Measure S \$45,595,322, Measure V \$33,624,909 allocated<br>3) Measure U, S & AA interests \$21,681,308 allocated |             |            |            |            |            |            |            |            |            |                    |                    |            |            |            |            |            |            |            |                    |

|                                |           |            |            |            |            |            |                  |            |                  |            |            |            |            |            |            |            |            |            |                  |
|--------------------------------|-----------|------------|------------|------------|------------|------------|------------------|------------|------------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------------|
| <b>Cost of Issuance (121)</b>  |           |            |            |            |            |            |                  |            |                  |            |            |            |            |            |            |            |            |            |                  |
| Cost of Issuance               |           | \$0        | \$0        | \$0        | \$0        | \$0        | \$285,000        | \$0        | \$213,026        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$0        | \$498,026        |
| <b>Total</b>                   |           | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$285,000</b> | <b>\$0</b> | <b>\$213,026</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$0</b> | <b>\$498,026</b> |
| Project Budget                 | \$498,026 |            |            |            |            |            |                  |            |                  |            |            |            |            |            |            |            |            |            |                  |
| Less Other Funding             | \$0       |            |            |            |            |            |                  |            |                  |            |            |            |            |            |            |            |            |            |                  |
| Net                            | \$498,026 |            |            |            |            |            |                  |            |                  |            |            |            |            |            |            |            |            |            |                  |
| Actual Measure AA Expenditures | \$498,026 |            |            |            |            |            |                  |            |                  |            |            |            |            |            |            |            |            |            |                  |
| Running Balance                | \$0       |            |            |            |            |            |                  |            |                  |            |            |            |            |            |            |            |            |            |                  |


|                    |  |                    |                     |                     |                     |                     |                     |                     |                     |                     |                    |                  |                  |                  |                     |                 |                  |                 |                      |
|--------------------|--|--------------------|---------------------|---------------------|---------------------|---------------------|---------------------|---------------------|---------------------|---------------------|--------------------|------------------|------------------|------------------|---------------------|-----------------|------------------|-----------------|----------------------|
| <b>Grand Total</b> |  | <b>\$4,900,734</b> | <b>\$10,935,584</b> | <b>\$17,864,407</b> | <b>\$13,113,759</b> | <b>\$30,388,248</b> | <b>\$39,049,510</b> | <b>\$60,741,756</b> | <b>\$57,313,878</b> | <b>\$52,193,046</b> | <b>\$4,326,286</b> | <b>\$908,418</b> | <b>\$126,029</b> | <b>\$440,877</b> | <b>-\$1,132,109</b> | <b>\$43,258</b> | <b>\$817,776</b> | <b>\$41,581</b> | <b>\$292,073,038</b> |
|--------------------|--|--------------------|---------------------|---------------------|---------------------|---------------------|---------------------|---------------------|---------------------|---------------------|--------------------|------------------|------------------|------------------|---------------------|-----------------|------------------|-----------------|----------------------|

|                                                          |                    |
|----------------------------------------------------------|--------------------|
| Measure AA Interest                                      | 18/19 Final        |
| <b>Parking Garage and Grounds - Student Services (9)</b> |                    |
| Site Improvement                                         | \$0                |
| Building & Additions                                     | \$5,192,948        |
| Architect                                                | \$0                |
| Engineering                                              | \$0                |
| Inspection & Testing                                     | \$0                |
| Project Management                                       | \$0                |
| <b>Total</b>                                             | <b>\$5,192,948</b> |
| Project Budget                                           | \$5,192,948        |
| Actual Measure AA Interest Expenditures                  | \$5,192,948        |
| Running Balance                                          | \$0                |

**Measure V Bond Budget**

As of September 30, 2025

|                       | Project Name                                    | Completion    | Project Budget       | Measure V Allocation | Other Funding        | Measure V Expenditures as of 9/30/25 | Measure V Expenditures as of 6/30/25 | Measure V Expenditures Last Period | Total Measure V Remaining |
|-----------------------|-------------------------------------------------|---------------|----------------------|----------------------|----------------------|--------------------------------------|--------------------------------------|------------------------------------|---------------------------|
| 101                   | Replacement Math and Science Extension Building | Completed     | \$124,245,512        | \$82,317,992         | \$41,927,520         | \$68,281,816                         | \$68,130,903                         | \$150,913                          | \$14,036,176              |
| 102                   | Student Services                                | Completed     | \$124,372,370        | \$27,773,115         | \$96,599,255         | \$25,273,457                         | \$25,273,457                         | \$0                                | \$2,499,658               |
| 103                   | Malibu Center                                   | Completed     | \$61,985,779         | \$34,558,420         | \$27,427,359         | \$29,048,969                         | \$29,048,771                         | \$198                              | \$5,509,450               |
| 104                   | Early Childhood Development/Childcare           | Completed     | \$30,925,771         | \$15,405,517         | \$15,520,254         | \$13,230,128                         | \$13,230,128                         | \$0                                | \$2,175,389               |
| 105                   | Art Building Replacement                        | March 2026    | \$63,433,040         | \$52,532,040         | \$10,901,000         | \$25,887,842                         | \$23,432,150                         | \$2,455,692                        | \$26,644,198              |
| 106                   | Business Building Renovation                    | On-Going      | \$25,017,000         | \$12,547,000         | \$12,470,000         | \$3,400                              | \$3,400                              | \$0                                | \$12,543,600              |
| 107                   | Air Conditioning                                | Completed     | \$10,130,737         | \$10,130,737         | \$0                  | \$10,130,737                         | \$10,130,737                         | \$0                                | \$0                       |
| 108                   | ADA                                             | On-Going      | \$4,000,000          | \$4,000,000          | \$0                  | \$0                                  | \$0                                  | \$0                                | \$4,000,000               |
| 109                   | Master Planning                                 | December 2025 | \$1,300,000          | \$1,300,000          | \$0                  | \$1,100,004                          | \$977,980                            | \$122,024                          | \$199,996                 |
| 110                   | Drescher Hall Modernization                     | On-Going      | \$13,005,082         | \$13,000,000         | \$5,082              | \$4,962                              | \$4,962                              | \$0                                | \$12,995,038              |
| 111                   | Outdoor Classroom                               | Completed     | \$321,723            | \$321,723            | \$0                  | \$321,723                            | \$321,723                            | \$0                                | \$0                       |
| 112                   | John Adams MS Auditorium (SMMUSD)               | Completed     | \$20,000,000         | \$20,000,000         | \$0                  | \$20,000,000                         | \$20,000,000                         | \$0                                | \$0                       |
| 113                   | Memorial Park Project                           | On-Going      | \$20,000,000         | \$20,000,000         | \$0                  | \$3,481                              | \$3,481                              | \$0                                | \$19,996,519              |
| 114                   | Classrooms Relocation                           | Completed     | \$7,286,719          | \$7,286,719          | \$0                  | \$7,286,719                          | \$7,286,719                          | \$0                                | \$0                       |
| 124                   | Parking Structure 3 Improvement Project         | December 2025 | \$6,000,000          | \$6,000,000          | \$0                  | \$1,769,417                          | \$513,343                            | \$1,256,074                        | \$4,230,583               |
| 125                   | Gender Neutral Bathrooms                        | December 2026 | \$6,057,602          | \$6,057,602          | \$0                  | \$753,363                            | \$850,678                            | -\$97,315                          | \$5,304,239               |
| 126                   | Athletic Facilities                             | December 2026 | \$20,325,749         | \$20,325,749         | \$0                  | \$3,424,058                          | \$3,399,729                          | \$24,329                           | \$16,901,691              |
| 120                   | Other Bond Related Expenses                     | On-Going      | \$300,000            | \$300,000            | \$0                  | \$244,554                            | \$244,554                            | \$0                                | \$55,446                  |
| 121                   | Cost of Issuance                                | On-Going      | \$744,152            | \$744,152            | \$0                  | \$744,152                            | \$744,152                            | \$0                                | \$0                       |
| 122                   | Management Reserve                              | On-Going      | \$11,088,996         | \$10,399,234         | \$0                  | \$0                                  | \$0                                  | \$0                                | \$10,399,234              |
| 123                   | Unissuable Bond                                 | On-Going      | \$0                  | \$0                  | \$0                  | \$0                                  | \$0                                  | \$0                                | \$0                       |
| <b>Project Totals</b> |                                                 |               | <b>\$550,540,232</b> | <b>\$345,000,000</b> | <b>\$204,850,470</b> | <b>\$207,508,782</b>                 | <b>\$203,596,867</b>                 | <b>\$3,911,915</b>                 | <b>\$137,491,217</b>      |

**Measure V Allocation**



SANTA MONICA COMMUNITY COLLEGE DISTRICT  
**Measure V Bond Budget History**  
as of September 30, 2025

MEASURE V

|     | Project Name                                    | Completion    | Preliminary Measure V Budget | Measure V Budget as of 6/30/2025 | Measure V Budget as of 9/30/2025 | Variance   | Measure V Remaining as of 9/30/2025 |
|-----|-------------------------------------------------|---------------|------------------------------|----------------------------------|----------------------------------|------------|-------------------------------------|
| 101 | Replacement Math and Science Extension Building | Completed     | \$82,317,992                 | \$82,317,992                     | \$82,317,992                     | \$0        | \$14,036,176                        |
| 102 | Student Services                                | Completed     | \$21,130,252                 | \$27,773,115                     | \$27,773,115                     | \$0        | \$2,499,658                         |
| 103 | Malibu Center                                   | Completed     | \$25,000,000                 | \$34,558,420                     | \$34,558,420                     | \$0        | \$5,509,450                         |
| 104 | Early Childhood Development/Childcare           | Completed     | \$15,405,517                 | \$15,405,517                     | \$15,405,517                     | \$0        | \$2,175,389                         |
| 105 | Art Building Replacement                        | March 2026    | \$24,000,000                 | \$52,532,040                     | \$52,532,040                     | \$0        | \$26,644,198                        |
| 106 | Business Building Renovation                    | On-Going      | \$12,547,000                 | \$12,547,000                     | \$12,547,000                     | \$0        | \$12,543,600                        |
| 107 | Air Conditioning                                | Completed     | \$10,777,654                 | \$10,130,737                     | \$10,130,737                     | \$0        | \$0                                 |
| 108 | ADA                                             | On-Going      | \$4,000,000                  | \$4,000,000                      | \$4,000,000                      | \$0        | \$4,000,000                         |
| 109 | Master Planning                                 | December 2025 | \$450,000                    | \$1,000,000                      | \$1,300,000                      | \$300,000  | \$199,996                           |
| 110 | Drescher Hall Modernization                     | On-Going      | \$13,000,000                 | \$13,000,000                     | \$13,000,000                     | \$0        | \$12,995,038                        |
| 111 | Outdoor Classroom                               | Completed     | \$10,000,000                 | \$321,723                        | \$321,723                        | \$0        | \$0                                 |
| 112 | John Adams MS Auditorium (SMMUSD)               | Completed     | \$20,000,000                 | \$20,000,000                     | \$20,000,000                     | \$0        | \$0                                 |
| 113 | Memorial Park Project                           | On-Going      | \$20,000,000                 | \$20,000,000                     | \$20,000,000                     | \$0        | \$19,996,519                        |
| 114 | Classrooms Relocation                           | Completed     | \$0                          | \$7,286,719                      | \$7,286,719                      | \$0        | \$0                                 |
| 124 | Parking Structure 3 Improvement Project         | December 2025 | \$0                          | \$6,000,000                      | \$6,000,000                      | \$0        | \$4,230,583                         |
| 125 | Gender Neutral Bathrooms                        | December 2026 | \$0                          | \$6,057,602                      | \$6,057,602                      | \$0        | \$5,304,239                         |
| 126 | Athletic Facilities                             | December 2026 | \$0                          | \$20,325,749                     | \$20,325,749                     | \$0        | \$16,901,691                        |
| 115 | TBD                                             | On-Going      | \$57,271,585                 | \$0                              | \$0                              | \$0        | \$0                                 |
| 120 | Other Bond Related Expenses                     | On-Going      | \$300,000                    | \$300,000                        | \$300,000                        | \$0        | \$55,446                            |
| 121 | Cost of Issuance                                | Completed     | \$800,000                    | \$744,152                        | \$744,152                        | \$0        | \$0                                 |
| 122 | Management Reserve                              | On-Going      | \$28,000,000                 | \$10,699,234                     | \$10,399,234                     | -\$300,000 | \$10,399,234                        |
| 123 | Unissuable Bond                                 | On-Going      | \$0                          | \$0                              | \$0                              | \$0        | \$0                                 |
|     | <b>Project Totals</b>                           |               | <b>\$345,000,000</b>         | <b>\$345,000,000</b>             | <b>\$345,000,000</b>             | <b>\$0</b> | <b>\$137,491,217</b>                |

As of September 30, 2025

Page 17

SANTA MONICA COMMUNITY COLLEGE DISTRICT  
MEASURE V EXPENDITURES - FUND 42.5  
as of September 30, 2025

MEASURE V

| Projects                                                     | Budget        | 17/18 Final        | 18/19 Final                                                                                                                   | 19/20 Final      | 20/21 Final        | 21/22 Final         | 22/23 Final         | 23/24 Final         | 24/25 Final        | 25/26 (3 mos)    | Combined Totals     |
|--------------------------------------------------------------|---------------|--------------------|-------------------------------------------------------------------------------------------------------------------------------|------------------|--------------------|---------------------|---------------------|---------------------|--------------------|------------------|---------------------|
| <b>V 7100090</b>                                             |               |                    |                                                                                                                               |                  |                    |                     |                     |                     |                    |                  |                     |
| <b>Replacement Math and Science Extension Building (101)</b> |               |                    |                                                                                                                               |                  |                    |                     |                     |                     |                    |                  |                     |
| Supplies                                                     |               | \$0                | \$0                                                                                                                           | \$0              | \$0                | \$0                 | \$0                 | \$45,668            | \$352,920          | \$8,211          | \$406,799           |
| Maintenance Contracts                                        |               |                    |                                                                                                                               |                  |                    | \$0                 | \$0                 | \$0                 | \$6,694            | \$9,458          | \$16,152            |
| Legal                                                        |               | \$0                | \$0                                                                                                                           | \$0              | \$0                | \$0                 | \$2,101             | \$0                 | \$72,294           | \$23,876         | \$98,271            |
| Software Support                                             |               | \$0                | \$0                                                                                                                           | \$0              | \$0                | \$0                 | \$0                 | \$15,799            | \$41,067           | \$38,583         | \$95,449            |
| Other Contract Services                                      |               | \$0                | \$0                                                                                                                           | \$0              | \$0                | \$0                 | \$0                 | \$0                 | \$15,464           | \$0              | \$15,464            |
| Moving Services                                              |               | \$0                | \$0                                                                                                                           | \$67,242         | \$0                | \$0                 | \$0                 | \$32,900            | \$13,419           | \$0              | \$113,561           |
| Building & Additions                                         |               | \$675              | \$12,987                                                                                                                      | \$2,633          | \$3,697,529        | \$13,243,628        | \$21,826,672        | \$7,685,475         | \$3,891,410        | \$0              | \$50,361,009        |
| Architect                                                    |               | \$2,047,911        | \$14,446                                                                                                                      | \$229,267        | \$653,770          | \$552,565           | \$688,244           | \$410,466           | \$531,860          | \$0              | \$5,128,530         |
| Engineering                                                  |               | \$0                | \$0                                                                                                                           | \$19,622         | \$6,966            | \$10,940            | \$0                 | \$25,926            | \$10,465           | \$0              | \$73,920            |
| Inspection & Testing                                         |               | \$30,804           | \$44,077                                                                                                                      | \$60,666         | \$225,542          | \$919,688           | \$632,956           | \$510,761           | \$280,603          | \$0              | \$2,705,096         |
| Project Management                                           |               | \$130,874          | \$617,805                                                                                                                     | \$347,350        | \$474,483          | \$866,097           | \$503,615           | \$747,805           | \$689,432          | \$0              | \$4,377,461         |
| Cap Equipment                                                |               | \$0                | \$0                                                                                                                           | \$0              | \$0                | \$0                 | \$0                 | \$774,548           | \$454,301          | \$15,242         | \$1,244,091         |
| Non-Cap Equipment                                            |               | \$0                | \$0                                                                                                                           | \$0              | \$0                | \$0                 | \$90,431            | \$1,914,731         | \$1,585,309        | \$55,543         | \$3,646,014         |
| <b>Total</b>                                                 |               | <b>\$2,210,264</b> | <b>\$689,315</b>                                                                                                              | <b>\$726,781</b> | <b>\$5,058,290</b> | <b>\$15,592,919</b> | <b>\$23,744,019</b> | <b>\$12,164,078</b> | <b>\$7,945,238</b> | <b>\$150,913</b> | <b>\$68,281,816</b> |
| Project Budget                                               | \$124,245,512 | <i>Received</i>    | <b>* Other Funding Source:</b><br>1) Measure U - \$308,336 2) Measure AA - \$2,004,184<br>3) State of California \$39,615,000 |                  |                    |                     |                     |                     |                    |                  |                     |
| Less Other Funding                                           | \$41,927,520  | \$41,927,520       |                                                                                                                               |                  |                    |                     |                     |                     |                    |                  |                     |
| Net                                                          | \$82,317,992  |                    |                                                                                                                               |                  |                    |                     |                     |                     |                    |                  |                     |
| Actual Measure V Expenditures                                | \$68,281,816  |                    |                                                                                                                               |                  |                    |                     |                     |                     |                    |                  |                     |
| Running Balance                                              | \$14,036,176  |                    |                                                                                                                               |                  |                    |                     |                     |                     |                    |                  |                     |

|                                        |               |                 |                                                                                                                                                                                                                                     |                    |                  |                 |                  |                  |              |            |                     |
|----------------------------------------|---------------|-----------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------|------------------|-----------------|------------------|------------------|--------------|------------|---------------------|
| <b>V 7100142</b>                       |               |                 |                                                                                                                                                                                                                                     |                    |                  |                 |                  |                  |              |            |                     |
| <b>Student Services Building (102)</b> |               |                 |                                                                                                                                                                                                                                     |                    |                  |                 |                  |                  |              |            |                     |
| Supplies                               |               | \$0             | \$71,445                                                                                                                                                                                                                            | \$38,162           | \$0              | \$0             | \$0              | \$0              | \$0          | \$0        | \$109,607           |
| Other Contract Services                |               | \$0             | \$0                                                                                                                                                                                                                                 | \$59,784           | \$6,935          | \$0             | \$0              | \$0              | \$0          | \$0        | \$66,719            |
| Consultants                            |               | \$0             | \$0                                                                                                                                                                                                                                 | \$687              | \$0              | \$0             | \$0              | \$0              | \$0          | \$0        | \$687               |
| Software Support                       |               | \$0             | \$189,120                                                                                                                                                                                                                           | \$0                | \$0              | \$0             | \$0              | \$0              | \$0          | \$0        | \$189,120           |
| Moving Services                        |               | \$0             | \$55,062                                                                                                                                                                                                                            | \$9,056            | \$0              | \$0             | \$0              | \$0              | \$0          | \$0        | \$64,118            |
| Building & Additions                   |               | \$0             | \$12,355,060                                                                                                                                                                                                                        | \$4,201,966        | \$355,441        | \$0             | \$75,811         | \$469,935        | \$0          | \$0        | \$17,458,214        |
| Architect                              |               | \$0             | \$419,829                                                                                                                                                                                                                           | \$530,797          | \$186,296        | \$27,836        | \$13,527         | \$6,640          | \$0          | \$0        | \$1,184,924         |
| Engineering                            |               | \$0             | \$140,458                                                                                                                                                                                                                           | \$67,481           | \$0              | \$0             | \$0              | \$0              | \$0          | \$0        | \$207,939           |
| Inspection & Testing                   |               | \$55,202        | \$296,732                                                                                                                                                                                                                           | \$131,128          | \$21,146         | \$0             | \$26,636         | \$50,663         | \$0          | \$0        | \$581,507           |
| Project Management                     |               | \$0             | \$900,333                                                                                                                                                                                                                           | \$219,425          | \$85,310         | \$13,020        | \$0              | \$21,706         | \$342        | \$0        | \$1,240,135         |
| Cap Equipment                          |               | \$0             | \$1,565,928                                                                                                                                                                                                                         | \$90,915           | \$0              | \$0             | \$0              | \$0              | \$0          | \$0        | \$1,656,844         |
| Non-Cap Equipment                      |               | \$0             | \$2,279,541                                                                                                                                                                                                                         | \$196,313          | \$37,790         | \$0             | \$0              | \$0              | \$0          | \$0        | \$2,513,644         |
| <b>Total</b>                           |               | <b>\$55,202</b> | <b>\$18,273,508</b>                                                                                                                                                                                                                 | <b>\$5,545,714</b> | <b>\$692,918</b> | <b>\$40,856</b> | <b>\$115,974</b> | <b>\$548,944</b> | <b>\$342</b> | <b>\$0</b> | <b>\$25,273,457</b> |
| Project Budget                         | \$124,372,370 | <i>Received</i> | <b>* Other Funding Source:</b><br>1) State of California \$1,321,000 received<br>2) Measure U \$21,131,135 3) Measure S 45,595,322,<br>4) Measure AA \$6,870,490 allocated<br>5) Measure U, S & AA interests \$21,681,308 allocated |                    |                  |                 |                  |                  |              |            |                     |
| Less Other Funding                     | \$96,599,255  | \$96,599,255    |                                                                                                                                                                                                                                     |                    |                  |                 |                  |                  |              |            |                     |
| Net                                    | \$27,773,115  |                 |                                                                                                                                                                                                                                     |                    |                  |                 |                  |                  |              |            |                     |
| Actual Measure V Expenditures          | \$25,273,457  |                 |                                                                                                                                                                                                                                     |                    |                  |                 |                  |                  |              |            |                     |
| Running Balance                        | \$2,499,658   |                 |                                                                                                                                                                                                                                     |                    |                  |                 |                  |                  |              |            |                     |

SANTA MONICA COMMUNITY COLLEGE DISTRICT  
MEASURE V EXPENDITURES - FUND 42.5  
as of September 30, 2025

MEASURE V

| Projects                                                                                                    | Budget       | 17/18 Final | 18/19 Final | 19/20 Final        | 20/21 Final        | 21/22 Final         | 22/23 Final        | 23/24 Final        | 24/25 Final      | 25/26 (3 mos) | Combined Totals     |
|-------------------------------------------------------------------------------------------------------------|--------------|-------------|-------------|--------------------|--------------------|---------------------|--------------------|--------------------|------------------|---------------|---------------------|
| <i>V 7100015</i>                                                                                            |              |             |             |                    |                    |                     |                    |                    |                  |               |                     |
| <b>Malibu Site Acquisition and Center (103)</b>                                                             |              |             |             |                    |                    |                     |                    |                    |                  |               |                     |
| Supplies                                                                                                    |              | \$0         | \$0         | \$0                | \$0                | \$0                 | \$11,134           | \$1,970            | \$0              | \$0           | \$13,104            |
| Maintenance Contract                                                                                        |              | \$0         | \$0         | \$0                | \$0                | \$0                 | \$0                | \$882              | \$0              | \$0           | \$882               |
| Software Support                                                                                            |              | \$0         | \$0         | \$0                | \$0                | \$0                 | \$8,281            | \$8,927            | \$0              | \$0           | \$17,207            |
| Legal                                                                                                       |              | \$0         | \$0         | \$0                | \$0                | \$0                 | \$181,450          | \$114,381          | \$56,132         | \$1,671       | \$353,634           |
| Other Contract Services                                                                                     |              | \$0         | \$0         | \$2,713            | \$38,163           | \$0                 | \$136,245          | \$6,123            | \$739            | \$0           | \$183,983           |
| Consultants                                                                                                 |              | \$0         | \$0         | \$0                | \$0                | \$0                 | \$51,422           | \$75,130           | \$24,642         | \$0           | \$151,194           |
| Moving Services                                                                                             |              | \$0         | \$0         | \$0                | \$0                | \$0                 | \$23,871           | \$0                | \$0              | \$0           | \$23,871            |
| Building & Additions                                                                                        |              | \$0         | \$0         | \$2,642,861        | \$3,292,435        | \$8,734,478         | \$7,418,550        | \$1,277,493        | \$12,389         | \$9,238       | \$23,387,443        |
| Architect                                                                                                   |              | \$0         | \$0         | \$0                | \$155,448          | \$493,355           | \$262,129          | \$182,997          | \$0              | -\$10,711     | \$1,083,218         |
| Engineering                                                                                                 |              | \$0         | \$0         | \$8,482            | \$0                | \$15,268            | \$8,641            | \$0                | \$0              | \$0           | \$32,392            |
| Inspection & Testing                                                                                        |              | \$0         | \$0         | \$51,754           | \$633,723          | \$511,002           | \$159,283          | \$8,111            | \$0              | \$0           | \$1,363,872         |
| Project Management                                                                                          |              | \$0         | \$0         | \$49,588           | \$581,175          | \$626,405           | \$406,040          | \$93,407           | \$2,213          | \$0           | \$1,758,827         |
| Cap Equipment                                                                                               |              | \$0         | \$0         | \$0                | \$0                | \$0                 | \$60,513           | \$12,953           | \$31,079         | \$0           | \$104,545           |
| Non-Cap Equipment                                                                                           |              | \$0         | \$0         | \$0                | \$0                | \$12,015            | \$535,594          | \$27,190           | \$0              | \$0           | \$574,799           |
| <b>Total</b>                                                                                                |              | <b>\$0</b>  | <b>\$0</b>  | <b>\$2,755,398</b> | <b>\$4,700,943</b> | <b>\$10,392,522</b> | <b>\$9,263,151</b> | <b>\$1,809,563</b> | <b>\$127,194</b> | <b>\$198</b>  | <b>\$29,048,969</b> |
| Project Budget                                                                                              | \$61,985,779 |             |             |                    |                    |                     |                    |                    |                  |               |                     |
| Less Other Funding                                                                                          | \$27,427,359 |             |             |                    |                    |                     |                    |                    |                  |               |                     |
| Net                                                                                                         | \$34,558,420 |             |             |                    |                    |                     |                    |                    |                  |               |                     |
| Actual Measure V Expenditures                                                                               | \$29,048,969 |             |             |                    |                    |                     |                    |                    |                  |               |                     |
| Running Balance                                                                                             | \$5,509,451  |             |             |                    |                    |                     |                    |                    |                  |               |                     |
| <p><b>* Other Funding Source:</b><br/> 1) Measure S \$25,132,568<br/> 2) Interest Allocated \$2,294,791</p> |              |             |             |                    |                    |                     |                    |                    |                  |               |                     |

|                                                                                                                                  |              |                 |            |                     |                    |                  |                  |                 |                 |            |                     |
|----------------------------------------------------------------------------------------------------------------------------------|--------------|-----------------|------------|---------------------|--------------------|------------------|------------------|-----------------|-----------------|------------|---------------------|
| <i>V 7100104</i>                                                                                                                 |              |                 |            |                     |                    |                  |                  |                 |                 |            |                     |
| <b>Early Childhood Development/Childcare (104)</b>                                                                               |              |                 |            |                     |                    |                  |                  |                 |                 |            |                     |
| Supplies                                                                                                                         |              | \$0             | \$0        | \$35,150            | \$5,332            | -\$500           | -\$96            | \$96            | \$0             | \$0        | \$39,982            |
| Other Contract Services                                                                                                          |              | \$0             | \$0        | \$35,344            | \$15,128           | \$0              | \$0              | -\$3,744        | \$0             | \$0        | \$46,728            |
| Consultants                                                                                                                      |              | \$0             | \$0        | \$16                | \$0                | \$0              | \$0              | \$0             | \$0             | \$0        | \$16                |
| Software Support                                                                                                                 |              | \$0             | \$0        | \$6,158             | \$0                | \$5,677          | \$5,677          | \$1,656         | \$1,656         | \$0        | \$20,825            |
| Legal                                                                                                                            |              | \$0             | \$0        | \$96                | \$0                | \$0              | \$0              | \$0             | \$0             | \$0        | \$96                |
| Building & Additions                                                                                                             |              | \$0             | \$0        | \$8,879,770         | \$1,603,432        | \$0              | \$73,242         | \$64,346        | \$37,623        | \$0        | \$10,658,413        |
| Architect                                                                                                                        |              | \$0             | \$0        | \$262,660           | \$275,924          | \$105,158        | \$27,846         | \$17,751        | \$0             | \$0        | \$689,339           |
| Engineering                                                                                                                      |              | \$0             | \$0        | \$19,448            | \$0                | \$15,550         | \$3,149          | \$750           | \$0             | \$0        | \$38,896            |
| Inspection & Testing                                                                                                             |              | \$0             | \$0        | \$349,661           | \$135,767          | \$3,700          | \$13,249         | \$3,290         | \$3,600         | \$0        | \$509,267           |
| Project Management                                                                                                               |              | \$0             | \$0        | \$384,279           | \$375,643          | \$2,144          | \$0              | \$0             | \$0             | \$0        | \$762,066           |
| Cap Equipment                                                                                                                    |              | \$0             | \$0        | \$32,448            | \$0                | \$0              | \$0              | \$0             | \$0             | \$0        | \$32,448            |
| Non-Cap Equipment                                                                                                                |              | \$0             | \$0        | \$328,242           | \$92,913           | \$0              | \$0              | \$10,897        | \$0             | \$0        | \$432,052           |
| <b>Total</b>                                                                                                                     |              | <b>\$0</b>      | <b>\$0</b> | <b>\$10,333,272</b> | <b>\$2,504,139</b> | <b>\$131,730</b> | <b>\$123,066</b> | <b>\$95,042</b> | <b>\$42,879</b> | <b>\$0</b> | <b>\$13,230,128</b> |
| Project Budget                                                                                                                   | \$30,925,771 | <i>Received</i> |            |                     |                    |                  |                  |                 |                 |            |                     |
| Less Other Funding                                                                                                               | \$15,520,254 | \$15,520,254    |            |                     |                    |                  |                  |                 |                 |            |                     |
| Net                                                                                                                              | \$15,405,517 |                 |            |                     |                    |                  |                  |                 |                 |            |                     |
| Actual Measure V Expenditures                                                                                                    | \$13,230,128 |                 |            |                     |                    |                  |                  |                 |                 |            |                     |
| Running Balance                                                                                                                  | \$2,175,389  |                 |            |                     |                    |                  |                  |                 |                 |            |                     |
| <p><b>* Other Funding Source:</b><br/> 1) City of Santa Monica \$6,661,598 committed<br/> 2) Measure S \$8,858,656 allocated</p> |              |                 |            |                     |                    |                  |                  |                 |                 |            |                     |

SANTA MONICA COMMUNITY COLLEGE DISTRICT  
MEASURE V EXPENDITURES - FUND 42.5  
as of September 30, 2025

MEASURE V

| Projects                            | Budget       | 17/18 Final | 18/19 Final                                                               | 19/20 Final | 20/21 Final | 21/22 Final | 22/23 Final | 23/24 Final | 24/25 Final  | 25/26 (3 mos) | Combined Totals |
|-------------------------------------|--------------|-------------|---------------------------------------------------------------------------|-------------|-------------|-------------|-------------|-------------|--------------|---------------|-----------------|
| V 7100240                           |              |             |                                                                           |             |             |             |             |             |              |               |                 |
| Art Complex (105)                   |              |             |                                                                           |             |             |             |             |             |              |               |                 |
| Legal                               |              | \$0         | \$0                                                                       | \$14,811    | \$0         | \$0         | \$11,547    | \$0         | \$0          | \$0           | \$26,359        |
| Other Contract Services             |              | \$0         | \$0                                                                       | \$0         | \$0         | \$0         | \$0         | \$1,213     | \$0          | \$0           | \$1,213         |
| Consultants                         |              | \$0         | \$0                                                                       | \$20,991    | \$40,710    | \$1,344     | \$0         | \$0         | \$0          | \$0           | \$63,045        |
| Moving Services                     |              | \$0         | \$0                                                                       | \$0         | \$0         | \$0         | \$0         | \$0         | \$0          | \$0           | \$0             |
| Building & Additions                |              | \$184       | \$407,369                                                                 | \$3,040     | \$0         | \$1,791     | \$108,857   | \$6,498,430 | \$12,431,775 | \$2,334,084   | \$21,785,529    |
| Architect                           |              | \$0         | \$0                                                                       | \$39,542    | \$569,178   | \$28,572    | \$85,055    | \$74,971    | \$120,162    | \$23,868      | \$941,348       |
| Engineering                         |              | \$0         | \$0                                                                       | \$0         | \$0         | \$40,750    | \$0         | \$13,630    | \$10,903     | \$3,115       | \$68,398        |
| Inspection & Testing                |              | \$0         | \$35,495                                                                  | \$25,052    | \$43,653    | \$45,227    | \$12,852    | \$474,345   | \$667,484    | \$94,625      | \$1,398,733     |
| Project Management                  |              | \$0         | \$1,600                                                                   | \$85,708    | \$85,978    | \$184,706   | \$117,875   | \$424,477   | \$702,875    | \$0           | \$1,603,218     |
| Cap Equipment                       |              | \$0         | \$0                                                                       | \$0         | \$0         | \$0         | \$0         | \$0         | \$0          | \$0           | \$0             |
| Non-Cap Equipment                   |              | \$0         | \$0                                                                       | \$0         | \$0         | \$0         | \$0         | \$0         | \$0          | \$0           | \$0             |
| Total                               |              | \$184       | \$444,464                                                                 | \$189,143   | \$739,518   | \$302,390   | \$336,186   | \$7,487,066 | \$13,933,198 | \$2,455,692   | \$25,887,842    |
| Project Budget                      | \$63,433,040 | Received    | * Other Funding Source:<br>1) State of California \$10,901,000 allocated  |             |             |             |             |             |              |               |                 |
| Less Other Funding                  | \$10,901,000 | \$8,039,870 |                                                                           |             |             |             |             |             |              |               |                 |
| Net                                 | \$52,532,040 |             |                                                                           |             |             |             |             |             |              |               |                 |
| Actual Measure V Expenditures       | \$25,887,842 |             |                                                                           |             |             |             |             |             |              |               |                 |
| Running Balance                     | \$26,644,198 |             |                                                                           |             |             |             |             |             |              |               |                 |
|                                     |              |             |                                                                           |             |             |             |             |             |              |               |                 |
| V 7100243                           |              |             |                                                                           |             |             |             |             |             |              |               |                 |
| Business Building Replacement (106) |              |             |                                                                           |             |             |             |             |             |              |               |                 |
| Legal                               |              | \$0         | \$0                                                                       | \$0         | \$0         | \$0         | \$0         | \$0         | \$0          | \$0           | \$0             |
| Other Contract Services             |              | \$0         | \$0                                                                       | \$0         | \$0         | \$0         | \$0         | \$0         | \$0          | \$0           | \$0             |
| Consultants                         |              | \$0         | \$0                                                                       | \$0         | \$0         | \$0         | \$0         | \$0         | \$0          | \$0           | \$0             |
| Moving Services                     |              | \$0         | \$0                                                                       | \$0         | \$0         | \$0         | \$0         | \$0         | \$0          | \$0           | \$0             |
| Building & Additions                |              | \$0         | \$0                                                                       | \$0         | \$0         | \$0         | \$0         | \$0         | \$0          | \$0           | \$0             |
| Architect                           |              | \$0         | \$0                                                                       | \$0         | \$0         | \$0         | \$0         | \$0         | \$0          | \$0           | \$0             |
| Engineering                         |              | \$0         | \$0                                                                       | \$0         | \$0         | \$0         | \$0         | \$0         | \$0          | \$0           | \$0             |
| Inspection & Testing                |              | \$0         | \$0                                                                       | \$0         | \$0         | \$0         | \$0         | \$0         | \$0          | \$0           | \$0             |
| Project Management                  |              | \$0         | \$0                                                                       | \$3,400     | \$0         | \$0         | \$0         | \$0         | \$0          | \$0           | \$3,400         |
| Cap Equipment                       |              | \$0         | \$0                                                                       | \$0         | \$0         | \$0         | \$0         | \$0         | \$0          | \$0           | \$0             |
| Non-Cap Equipment                   |              | \$0         | \$0                                                                       | \$0         | \$0         | \$0         | \$0         | \$0         | \$0          | \$0           | \$0             |
| Total                               |              | \$0         | \$0                                                                       | \$3,400     | \$0         | \$0         | \$0         | \$0         | \$0          | \$0           | \$3,400         |
| Project Budget                      | \$25,017,000 | Received    | * Other Funding Source:<br>1. Measure V Interest - \$12,470,000 allocated |             |             |             |             |             |              |               |                 |
| Less Other Funding                  | \$12,470,000 | \$0         |                                                                           |             |             |             |             |             |              |               |                 |
| Net                                 | \$12,547,000 |             |                                                                           |             |             |             |             |             |              |               |                 |
| Actual Measure V Expenditures       | \$3,400      |             |                                                                           |             |             |             |             |             |              |               |                 |
| Running Balance                     | \$12,543,600 |             |                                                                           |             |             |             |             |             |              |               |                 |

SANTA MONICA COMMUNITY COLLEGE DISTRICT  
MEASURE V EXPENDITURES - FUND 42.5  
as of September 30, 2025

MEASURE V

| Projects                      | Budget       | 17/18 Final | 18/19 Final | 19/20 Final | 20/21 Final | 21/22 Final | 22/23 Final | 23/24 Final | 24/25 Final | 25/26 (3 mos) | Combined Totals |
|-------------------------------|--------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|---------------|-----------------|
|                               |              |             |             |             |             |             |             |             |             |               |                 |
| V 7100188                     |              |             |             |             |             |             |             |             |             |               |                 |
| Air Conditioning (107)        |              |             |             |             |             |             |             |             |             |               |                 |
| Other Contract Services       |              | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$0             |
| Consultants                   |              | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$0             |
| Building & Additions          |              | \$0         | \$0         | \$2,451     | \$7,537,201 | \$733,457   | \$0         | \$0         | \$0         | \$0           | \$8,273,110     |
| Architect                     |              | \$0         | \$79,000    | \$0         | \$0         | \$39,872    | \$3,280     | \$0         | \$0         | \$0           | \$122,152       |
| Engineering                   |              | \$417,960   | \$217,966   | \$26,992    | \$81,868    | \$109,823   | \$3,375     | \$0         | \$0         | \$0           | \$857,984       |
| Inspection & Testing          |              | \$0         | \$54,810    | \$776       | \$253,936   | \$125,639   | \$0         | \$0         | \$0         | \$0           | \$435,160       |
| Project Management            |              | \$4,370     | \$4,570     | \$35,700    | \$365,350   | \$32,340    | \$0         | \$0         | \$0         | \$0           | \$442,330       |
| Total                         |              | \$422,330   | \$356,346   | \$65,919    | \$8,238,355 | \$1,041,132 | \$6,655     | \$0         | \$0         | \$0           | \$10,130,737    |
| Project Budget                | \$10,130,737 |             |             |             |             |             |             |             |             |               |                 |
| Less Other Funding            | \$0          |             |             |             |             |             |             |             |             |               |                 |
| Net                           | \$10,130,737 |             |             |             |             |             |             |             |             |               |                 |
| Actual Measure V Expenditures | \$10,130,737 |             |             |             |             |             |             |             |             |               |                 |
| Running Balance               | \$0          |             |             |             |             |             |             |             |             |               |                 |

|                               |             |     |           |           |          |          |          |           |          |           |             |
|-------------------------------|-------------|-----|-----------|-----------|----------|----------|----------|-----------|----------|-----------|-------------|
| V 7100004                     |             |     |           |           |          |          |          |           |          |           |             |
| Master Plan (109)             |             |     |           |           |          |          |          |           |          |           |             |
| Legal                         |             | \$0 | \$0       | \$0       | \$0      | \$0      | \$0      | \$0       | \$57,853 | \$0       | \$57,853    |
| Other Contract Services       |             | \$0 | \$0       | \$0       | \$0      | \$0      | \$0      | \$0       | \$0      | \$0       | \$0         |
| Consultants                   |             | \$0 | \$0       | \$0       | \$0      | \$48,000 | \$0      | \$0       | \$8,330  | \$122,025 | \$178,355   |
| Advertising and Mailing       |             | \$0 | \$641     | \$0       | \$0      | \$0      | \$0      | \$0       | \$9,167  | \$0       | \$9,809     |
| Architect                     |             | \$0 | \$112,073 | \$528,182 | \$37,861 | \$0      | \$52,150 | \$118,822 | \$0      | \$0       | \$849,088   |
| Engineering                   |             | \$0 | \$0       | \$0       | \$0      | \$0      | \$0      | \$0       | \$0      | \$0       | \$0         |
| Inspection & Testing          |             | \$0 | \$0       | \$0       | \$0      | \$0      | \$0      | \$0       | \$0      | \$0       | \$0         |
| Project Management            |             | \$0 | \$3,800   | \$1,100   | \$0      | \$0      | \$0      | \$0       | \$0      | \$0       | \$4,900     |
| Total                         |             | \$0 | \$116,515 | \$529,282 | \$37,861 | \$48,000 | \$52,150 | \$118,822 | \$75,350 | \$122,025 | \$1,100,004 |
| Project Budget                | \$1,300,000 |     |           |           |          |          |          |           |          |           |             |
| Less Other Funding            | \$0         |     |           |           |          |          |          |           |          |           |             |
| Net                           | \$1,300,000 |     |           |           |          |          |          |           |          |           |             |
| Actual Measure V Expenditures | \$1,100,004 |     |           |           |          |          |          |           |          |           |             |
| Running Balance               | \$199,996   |     |           |           |          |          |          |           |          |           |             |

| Projects                              | Budget      | 17/18 Final | 18/19 Final | 19/20 Final | 20/21 Final | 21/22 Final | 22/23 Final | 23/24 Final | 24/25 Final | 25/26 (3 mos) | Combined Totals |
|---------------------------------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|---------------|-----------------|
| V 7100237                             |             |             |             |             |             |             |             |             |             |               |                 |
| Outdoor Classroom (111)               |             |             |             |             |             |             |             |             |             |               |                 |
| Other Contract Services               |             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$0             |
| Building & Additions                  |             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$0             |
| Architect                             |             | \$100,000   | \$102,023   | \$102,495   | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$304,518       |
| Engineering                           |             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$0             |
| Inspection & Testing                  |             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$0             |
| Project Management                    |             | \$0         | \$17,205    | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$17,205        |
| Total                                 |             | \$100,000   | \$119,228   | \$102,495   | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$321,723       |
| Project Budget                        | \$321,723   |             |             |             |             |             |             |             |             |               |                 |
| Less Other Funding                    | \$0         |             |             |             |             |             |             |             |             |               |                 |
| Net                                   | \$321,723   |             |             |             |             |             |             |             |             |               |                 |
| Actual Measure V Expenditures         | \$321,723   |             |             |             |             |             |             |             |             |               |                 |
| Running Balance                       | \$0         |             |             |             |             |             |             |             |             |               |                 |
| V 7100268                             |             |             |             |             |             |             |             |             |             |               |                 |
| Parking Structure 3 Imp Project (124) |             |             |             |             |             |             |             |             |             |               |                 |
| Supplies                              |             |             |             |             |             |             |             |             |             | \$386         | \$386           |
| Other Contract Services               |             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$0             |
| Building & Additions                  |             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$349,490   | \$1,255,160   | \$1,604,650     |
| Architect                             |             | \$0         | \$0         | \$0         | \$0         | \$0         | \$26,282    | \$89,168    | \$27,580    | \$528         | \$143,558       |
| Engineering                           |             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$0             |
| Inspection & Testing                  |             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$20,823    | \$0           | \$20,823        |
| Project Management                    |             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$0             |
| Total                                 |             | \$0         | \$0         | \$0         | \$0         | \$0         | \$26,282    | \$89,168    | \$397,893   | \$1,256,074   | \$1,769,417     |
| Project Budget                        | \$6,000,000 |             |             |             |             |             |             |             |             |               |                 |
| Less Other Funding                    | \$0         |             |             |             |             |             |             |             |             |               |                 |
| Net                                   | \$6,000,000 |             |             |             |             |             |             |             |             |               |                 |
| Actual Measure V Expenditures         | \$1,769,417 |             |             |             |             |             |             |             |             |               |                 |
| Running Balance                       | \$4,230,583 |             |             |             |             |             |             |             |             |               |                 |
| V 7100270                             |             |             |             |             |             |             |             |             |             |               |                 |
| Gender Neutral Bathroom Project (125) |             |             |             |             |             |             |             |             |             |               |                 |
| Other Contract Services               |             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$0             |
| Building & Additions                  |             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$556,092   | -\$100,787    | \$455,305       |
| Architect                             |             | \$0         | \$0         | \$0         | \$0         | \$0         | \$46,298    | \$124,472   | \$19,387    | \$3,473       | \$193,629       |
| Engineering                           |             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0           | \$0             |
| Inspection & Testing                  |             | \$0         | \$0         | \$0         | \$0         | \$0         | \$13,490    | \$19,841    | \$47,040    | \$0           | \$80,371        |
| Project Management                    |             | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$0         | \$24,058    | \$0           | \$24,058        |
| Total                                 |             | \$0         | \$0         | \$0         | \$0         | \$0         | \$59,788    | \$144,314   | \$646,577   | -\$97,315     | \$753,363       |
| Project Budget                        | \$6,057,602 |             |             |             |             |             |             |             |             |               |                 |
| Less Other Funding                    | \$0         |             |             |             |             |             |             |             |             |               |                 |
| Net                                   | \$6,057,602 |             |             |             |             |             |             |             |             |               |                 |
| Actual Measure V Expenditures         | \$753,363   |             |             |             |             |             |             |             |             |               |                 |
| Running Balance                       | \$5,304,239 |             |             |             |             |             |             |             |             |               |                 |

| Projects                                         | Budget       | 17/18 Final | 18/19 Final | 19/20 Final | 20/21 Final | 21/22 Final | 22/23 Final    | 23/24 Final        | 24/25 Final      | 25/26 (3 mos)   | Combined Totals    |
|--------------------------------------------------|--------------|-------------|-------------|-------------|-------------|-------------|----------------|--------------------|------------------|-----------------|--------------------|
| <b>V 7100271</b>                                 |              |             |             |             |             |             |                |                    |                  |                 |                    |
| <b>Athletic Facilities (126)</b>                 |              |             |             |             |             |             |                |                    |                  |                 |                    |
| Consultants                                      |              |             |             |             |             |             | \$0            | \$13,455           | \$0              | \$0             | \$13,455           |
| Legal                                            |              | \$0         | \$0         | \$0         | \$0         | \$0         | \$9,431        | \$34,866           | \$0              | \$0             | \$44,297           |
| Other Contract Services                          |              | \$0         | \$0         | \$0         | \$0         | \$0         | \$0            | \$0                | \$0              | \$0             | \$0                |
| Land Acquisition                                 |              |             |             |             |             |             | \$0            | \$2,194,154        | \$0              | \$0             | \$2,194,154        |
| Building & Additions                             |              | \$0         | \$0         | \$0         | \$0         | \$0         | \$0            | \$0                | \$370            | \$79            | \$449              |
| Architect                                        |              | \$0         | \$0         | \$0         | \$0         | \$0         | \$0            | \$583,655          | \$416,346        |                 | \$1,000,002        |
| Engineering                                      |              | \$0         | \$0         | \$0         | \$0         | \$0         | \$0            | \$0                | \$0              |                 | \$0                |
| Inspection & Testing                             |              | \$0         | \$0         | \$0         | \$0         | \$0         | \$0            | \$47,155           | \$100,297        | \$24,250        | \$171,702          |
| Project Management                               |              | \$0         | \$0         | \$0         | \$0         | \$0         | \$0            | \$0                | \$0              |                 | \$0                |
| <b>Total</b>                                     |              | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$9,431</b> | <b>\$2,873,286</b> | <b>\$517,013</b> | <b>\$24,329</b> | <b>\$3,424,058</b> |
| Project Budget                                   | \$20,325,749 |             |             |             |             |             |                |                    |                  |                 |                    |
| Less Other Funding                               | \$0          |             |             |             |             |             |                |                    |                  |                 |                    |
| Net                                              | \$20,325,749 |             |             |             |             |             |                |                    |                  |                 |                    |
| Actual Measure V Expenditures                    | \$3,424,058  |             |             |             |             |             |                |                    |                  |                 |                    |
| Running Balance                                  | \$16,901,691 |             |             |             |             |             |                |                    |                  |                 |                    |
| <b>V 7100272</b>                                 |              |             |             |             |             |             |                |                    |                  |                 |                    |
| <b>Memorial Park Project (113)</b>               |              |             |             |             |             |             |                |                    |                  |                 |                    |
| Legal                                            |              | \$0         | \$0         | \$0         | \$0         | \$0         | \$3,481        | \$0                | \$0              | \$0             | \$3,481            |
| Other Contract Services                          |              | \$0         | \$0         | \$0         | \$0         | \$0         | \$0            | \$0                | \$0              | \$0             | \$0                |
| Building & Additions                             |              | \$0         | \$0         | \$0         | \$0         | \$0         | \$0            | \$0                | \$0              | \$0             | \$0                |
| Architect                                        |              | \$0         | \$0         | \$0         | \$0         | \$0         | \$0            | \$0                | \$0              | \$0             | \$0                |
| Engineering                                      |              | \$0         | \$0         | \$0         | \$0         | \$0         | \$0            | \$0                | \$0              | \$0             | \$0                |
| Inspection & Testing                             |              | \$0         | \$0         | \$0         | \$0         | \$0         | \$0            | \$0                | \$0              | \$0             | \$0                |
| Project Management                               |              | \$0         | \$0         | \$0         | \$0         | \$0         | \$0            | \$0                | \$0              | \$0             | \$0                |
| <b>Total</b>                                     |              | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$3,481</b> | <b>\$0</b>         | <b>\$0</b>       | <b>\$0</b>      | <b>\$3,481</b>     |
| Project Budget                                   | \$20,000,000 |             |             |             |             |             |                |                    |                  |                 |                    |
| Less Other Funding                               | \$0          |             |             |             |             |             |                |                    |                  |                 |                    |
| Net                                              | \$20,000,000 |             |             |             |             |             |                |                    |                  |                 |                    |
| Actual Measure V Expenditures                    | \$3,481      |             |             |             |             |             |                |                    |                  |                 |                    |
| Running Balance                                  | \$19,996,519 |             |             |             |             |             |                |                    |                  |                 |                    |
| <b>V 7100273</b>                                 |              |             |             |             |             |             |                |                    |                  |                 |                    |
| <b>Drescher Hall Modernization Project (110)</b> |              |             |             |             |             |             |                |                    |                  |                 |                    |
| Legal                                            |              | \$0         | \$0         | \$0         | \$0         | \$0         | \$0            | \$0                | \$0              | \$0             | \$0                |
| Other Contract Services                          |              | \$0         | \$0         | \$0         | \$0         | \$0         | \$0            | \$0                | \$0              | \$0             | \$0                |
| Building & Additions                             |              | \$0         | \$0         | \$0         | \$0         | \$0         | \$0            | \$0                | \$0              | \$0             | \$0                |
| Architect                                        |              | \$0         | \$0         | \$0         | \$0         | \$0         | \$0            | \$4,962            | \$0              | \$0             | \$4,962            |
| Engineering                                      |              | \$0         | \$0         | \$0         | \$0         | \$0         | \$0            | \$0                | \$0              | \$0             | \$0                |
| Inspection & Testing                             |              | \$0         | \$0         | \$0         | \$0         | \$0         | \$0            | \$0                | \$0              | \$0             | \$0                |
| Project Management                               |              | \$0         | \$0         | \$0         | \$0         | \$0         | \$0            | \$0                | \$0              | \$0             | \$0                |
| <b>Total</b>                                     |              | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>     | <b>\$4,962</b>     | <b>\$0</b>       | <b>\$0</b>      | <b>\$4,962</b>     |
| Project Budget                                   | \$13,000,000 |             |             |             |             |             |                |                    |                  |                 |                    |
| Less Other Funding                               | \$0          |             |             |             |             |             |                |                    |                  |                 |                    |
| Net                                              | \$13,000,000 |             |             |             |             |             |                |                    |                  |                 |                    |
| Actual Measure V Expenditures                    | \$4,962      |             |             |             |             |             |                |                    |                  |                 |                    |
| Running Balance                                  | \$12,995,038 |             |             |             |             |             |                |                    |                  |                 |                    |



SANTA MONICA COMMUNITY COLLEGE DISTRICT  
MEASURE V EXPENDITURES - FUND 42.5  
as of September 30, 2025

MEASURE V

| Projects                                       | Budget       | 17/18 Final      | 18/19 Final      | 19/20 Final        | 20/21 Final         | 21/22 Final        | 22/23 Final | 23/24 Final | 24/25 Final | 25/26 (3 mos) | Combined Totals     |
|------------------------------------------------|--------------|------------------|------------------|--------------------|---------------------|--------------------|-------------|-------------|-------------|---------------|---------------------|
| <b>V 7100243</b>                               |              |                  |                  |                    |                     |                    |             |             |             |               |                     |
| <b>Classrooms Relocation (114)</b>             |              |                  |                  |                    |                     |                    |             |             |             |               |                     |
| Supplies                                       |              | \$0              | \$0              | \$0                | \$0                 | \$11,963           | \$0         | \$0         | \$0         | \$0           | \$11,963            |
| Other Contract Services                        |              | \$0              | \$0              | \$0                | \$0                 | \$0                | \$0         | \$0         | \$0         | \$0           | \$0                 |
| Building & Additions                           |              | \$0              | \$3,467          | \$5,709,329        | \$391,967           | \$0                | \$0         | \$0         | \$0         | \$0           | \$6,104,763         |
| Supplies                                       |              | \$0              | \$0              | \$4,982            | \$0                 | \$0                | \$0         | \$0         | \$0         | \$0           | \$4,982             |
| Architect                                      |              | \$0              | \$184,434        | \$78,179           | \$92,082            | \$0                | \$0         | \$0         | \$0         | \$0           | \$354,695           |
| Engineering                                    |              | \$0              | \$0              | \$0                | \$0                 | \$0                | \$0         | \$0         | \$0         | \$0           | \$0                 |
| Inspection & Testing                           |              | \$0              | \$16,795         | \$115,194          | \$25,996            | \$0                | \$0         | \$0         | \$0         | \$0           | \$157,985           |
| Project Management                             |              | \$0              | \$61,520         | \$476,831          | \$55,650            | \$0                | \$0         | \$0         | \$0         | \$0           | \$594,001           |
| Non-Cap Equipment                              |              | \$0              | \$0              | \$58,331           | \$0                 | \$0                | \$0         | \$0         | \$0         | \$0           | \$58,331            |
| <b>Total</b>                                   |              | <b>\$0</b>       | <b>\$266,216</b> | <b>\$6,442,846</b> | <b>\$565,695</b>    | <b>\$11,963</b>    | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>    | <b>\$7,286,719</b>  |
| Project Budget                                 | \$7,286,719  |                  |                  |                    |                     |                    |             |             |             |               |                     |
| Less Other Funding                             | \$0          |                  |                  |                    |                     |                    |             |             |             |               |                     |
| Net                                            | \$7,286,719  |                  |                  |                    |                     |                    |             |             |             |               |                     |
| Actual Measure V Expenditures                  | \$7,286,719  |                  |                  |                    |                     |                    |             |             |             |               |                     |
| Running Balance                                | \$0          |                  |                  |                    |                     |                    |             |             |             |               |                     |
| <b>V 7100255</b>                               |              |                  |                  |                    |                     |                    |             |             |             |               |                     |
| <b>John Adams MS Auditorium - SMMUSD (112)</b> |              |                  |                  |                    |                     |                    |             |             |             |               |                     |
| Building and Additions                         |              | \$0              | \$0              | \$0                | \$15,000,000        | \$5,000,000        | \$0         | \$0         | \$0         | \$0           | \$20,000,000        |
| <b>Total</b>                                   |              | <b>\$0</b>       | <b>\$0</b>       | <b>\$0</b>         | <b>\$15,000,000</b> | <b>\$5,000,000</b> | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>    | <b>\$20,000,000</b> |
| Project Budget                                 | \$20,000,000 |                  |                  |                    |                     |                    |             |             |             |               |                     |
| Less Other Funding                             | \$0          |                  |                  |                    |                     |                    |             |             |             |               |                     |
| Net                                            | \$20,000,000 |                  |                  |                    |                     |                    |             |             |             |               |                     |
| Actual Measure V Expenditures                  | \$20,000,000 |                  |                  |                    |                     |                    |             |             |             |               |                     |
| Running Balance                                | \$0          |                  |                  |                    |                     |                    |             |             |             |               |                     |
| <b>S7100048</b>                                |              |                  |                  |                    |                     |                    |             |             |             |               |                     |
| <b>Other Bond Related Expenses (116)</b>       |              |                  |                  |                    |                     |                    |             |             |             |               |                     |
| Consultants                                    |              | \$0              | \$0              | \$0                | \$0                 | \$0                | \$0         | \$0         | \$0         | \$0           | \$0                 |
| Lease/Rental                                   |              | \$0              | \$13,590         | \$18,171           | \$6,814             | \$0                | \$0         | \$0         | \$0         | \$0           | \$38,576            |
| Supplies                                       |              | \$0              | \$0              | \$0                | \$0                 | \$0                | \$0         | \$0         | \$0         | \$0           | \$0                 |
| Legal                                          |              | \$0              | \$0              | \$0                | \$0                 | \$0                | \$0         | \$0         | \$0         | \$0           | \$0                 |
| Software License                               |              | \$0              | \$0              | \$0                | \$0                 | \$0                | \$0         | \$0         | \$0         | \$0           | \$0                 |
| Advertising                                    |              | \$0              | \$0              | \$0                | \$770               | \$900              | \$0         | \$0         | \$0         | \$0           | \$1,670             |
| Other Contract Services                        |              | \$0              | \$0              | \$0                | \$0                 | \$0                | \$0         | \$0         | \$0         | \$0           | \$0                 |
| Building & Additions                           |              | \$184            | \$191,065        | \$0                | \$0                 | \$0                | \$0         | \$0         | \$0         | \$0           | \$191,249           |
| Inspection & Testing                           |              | \$0              | \$13,060         | \$0                | \$0                 | \$0                | \$0         | \$0         | \$0         | \$0           | \$13,060            |
| Project Management                             |              | \$0              | \$0              | \$0                | \$0                 | \$0                | \$0         | \$0         | \$0         | \$0           | \$0                 |
| Cap Equipment                                  |              | \$0              | \$0              | \$0                | \$0                 | \$0                | \$0         | \$0         | \$0         | \$0           | \$0                 |
| Non-Cap Equipment                              |              | \$0              | \$0              | \$0                | \$0                 | \$0                | \$0         | \$0         | \$0         | \$0           | \$0                 |
| <b>Total</b>                                   |              | <b>\$184</b>     | <b>\$217,715</b> | <b>\$18,171</b>    | <b>\$7,584</b>      | <b>\$900</b>       | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>    | <b>\$244,554</b>    |
| Project Budget                                 | \$300,000    |                  |                  |                    |                     |                    |             |             |             |               |                     |
| Less Other Funding                             | \$0          |                  |                  |                    |                     |                    |             |             |             |               |                     |
| Net                                            | \$300,000    |                  |                  |                    |                     |                    |             |             |             |               |                     |
| Actual Measure V Expenditures                  | \$244,554    |                  |                  |                    |                     |                    |             |             |             |               |                     |
| Running Balance                                | \$55,446     |                  |                  |                    |                     |                    |             |             |             |               |                     |
| <b>Cost of Issuance (117)</b>                  |              |                  |                  |                    |                     |                    |             |             |             |               |                     |
| Cost of Issuance                               |              | \$291,277        | \$0              | \$0                | \$0                 | \$452,875          | \$0         | \$0         | \$0         | \$0           | \$744,152           |
| <b>Total</b>                                   |              | <b>\$291,277</b> | <b>\$0</b>       | <b>\$0</b>         | <b>\$0</b>          | <b>\$452,875</b>   | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>  | <b>\$0</b>    | <b>\$744,152</b>    |
| Project Budget                                 | \$744,152    |                  |                  |                    |                     |                    |             |             |             |               |                     |
| Less Other Funding                             | \$0          |                  |                  |                    |                     |                    |             |             |             |               |                     |
| Net                                            | \$744,152    |                  |                  |                    |                     |                    |             |             |             |               |                     |
| Actual Measure V Expenditures                  | \$744,152    |                  |                  |                    |                     |                    |             |             |             |               |                     |
| Running Balance                                | \$0          |                  |                  |                    |                     |                    |             |             |             |               |                     |

SANTA MONICA COMMUNITY COLLEGE DISTRICT  
 MEASURE V EXPENDITURES - FUND 42.5  
 as of September 30, 2025

MEASURE V

| Projects    | Budget | 17/18 Final | 18/19 Final  | 19/20 Final  | 20/21 Final  | 21/22 Final  | 22/23 Final  | 23/24 Final  | 24/25 Final  | 25/26 (3 mos) | Combined Totals |
|-------------|--------|-------------|--------------|--------------|--------------|--------------|--------------|--------------|--------------|---------------|-----------------|
| Grand Total |        | \$3,079,440 | \$20,483,307 | \$26,712,421 | \$37,545,303 | \$33,015,286 | \$33,740,184 | \$25,335,244 | \$23,685,683 | \$3,911,915   | \$207,508,783   |

**SMC Bond Program  
(Measures U, S, AA and V)  
Bond Contractor List as of 9-30-2025**

---

**Student Services (Measure U #0, Measure S #9, Measure AA #120, Measure V #102):**

---

Architect – Steinberg Architects, Morris Architects, SVA Architects  
Contractor – Minco, Bernards Brothers, Spinitar, Nazerian  
Engineering – IVA, Cogent Energy Engineering, XL Fire  
Inspection & Testing – Geolabs, BTC Labs - Vertical V, Peak Survey, LPI  
Rango, Twining, AGE  
Project Management – LPI, YNL, Vanir

**Replacement Health/PE/Fitness/Dance Building (Measure S #4, Measure AA #104):**

---

Architect – Gensler Architects  
Contractor – Bernards Brothers  
Engineering – IVA, Glumac  
Inspection & Testing – Geolabs, Ellis Environmental, Twining, Rango  
Inspection, AGE  
Project Management – LPI

**Early Childhood Development (Measure S #5, Measure V #104):**

---

Architect – Carde Ten Architects, SVA Architects  
Consultant – Child Educational Center  
Contractor – The Nazerian Group, USA Shade  
Engineering – Jacobs  
Inspection & Testing – Geolabs, Rango Inspection, Twining  
Project Management – LPI, Vanir, YNL

**Malibu Site (Measure S #6, Measure AA #110, Measure V #103):**

---

Architect – Quatro Design Group (QDG)  
Contractor – Master Contracting, Icon West  
Consultant – m2 Strategic, Parker Environmental, M6 Consultants  
Engineering – Ensitu Services, Jacobs, CNA  
Inspection & Testing – Peak Surveys, Ellis Environmental, JL Inspection, Ninyo  
& Moore, Geolabs, Twining, B2E  
Project Management – LPI, M6 Strategic, Vanir, YNL

**Energy Efficiency Projects (Measure S #7, Measure AA #113):**

---

Architect – N/A  
Contractor – Compass Energy Solutions, Johnson Controls  
Engineering – Compass Energy Solutions, Johnson Controls  
Inspection & Testing – Ellis Environmental

**Environmental Performance (Measure AA #101):**

---

Architect – Kishimoto Architects  
Contractor – SJ Amoroso Construction  
Engineering – P2S Engineering  
Inspection & Testing – Cannon, Peak Surveys  
Project Management – LPI

**Information Technology Relocation (Measure AA #102):**

---

Architect – Morris Architects  
Contractor – Minco, Bernards Brothers, Eidim AV Technology  
Engineering – IVA, P2S Engineering  
Inspection & Testing – Cannon, Peak Surveys, Geolabs, Ellis Environmental,  
Twining, JL Inspection, Rango  
Project Management – LPI, CCS Presentation

**Media and Technology Complex (Measure AA #103):**

---

Architect – Clive Wilkinson Architects, Morris Architects  
Contractor – H.B. Parkco Construction, Fast Track Construction, CW  
Driver, Dimension Data, Key Code Media, Omega  
Construction  
Consultant – EEG Services  
Engineering – IVA, P2S Engineering  
Inspection & Testing – Twining, Geolabs, BTC Labs – Vertical V,  
JL Inspection, EEG Services, Ellis Environmental, Rango,  
Cannon  
Project Management – LPI

**Madison East Wing Seismic Upgrade (Measure AA #107):**

---

Architect – DLR Group – WWCOT, LPI  
Contractor – Trimax, Bernards Brothers, Dimension Data  
Engineering – IVA, Glumac  
Inspection & Testing – Twining, Peak Surveys, LPI, All Group Engineering, EEG  
Services, Ellis Environmental  
Project Management – LPI

**Business & Facilities Infrastructure (Measure AA #111):**

---

Architect – LPI, Gwynne Pugh Urban Studio  
Contractor – REC+S, Inc., Omega Construction,  
Concept Consultant, Inc.  
Engineering – N/A  
Inspection & Testing – Ellis Environmental, JL Inspection  
Project Management – LPI

---

**Community Classroom & Facility Project (Measure AA #114)**

---

Architect – Morris Architects  
Contractor – Waisman Construction, Spinitar, Trimax  
Engineering – IVA  
Inspection & Testing – LPI, Twining  
Project Management – LPI

---

**Roadways, walkways, Grounds, Parking Lots, and Garages (Measure AA #116)**

---

Architect – LPI, DLR Group - WWCOT  
Contractor – Trimax, Pub Construction  
Consultant – Walker Parking  
Engineering – MK Engineering  
Inspection & Testing – Ellis Environmental, Peak Surveys, LPI  
Project Management – LPI

---

**Emergency Lighting, Fire Alarm, and Security System (Measure AA #119)**

---

Contractor – Red Hawk Fire and Security, Nexus  
Engineering – MDC Engineers  
Inspection & Testing – Rango  
Project Management – LPI

---

**Math and Science Addition (Measure AA #106/Measure V #101)**

---

Architect – Cannon Design  
Contractor – Icon West, The Nazerian Group  
Consultant – N/A  
Engineering – Arup  
Inspection & Testing – AGE, Geolabs, Twining, B2E, JL Inspection  
Project Management – Vanir, YNL

---

**Classrooms Relocation (Measure V #114)**

---

Architect – Gwynne Pugh  
Contractor – The Nazerian Group  
Inspection & Testing – AGE  
Project Management – Vanir, YNL

---

**Art Building Replacement (Measure V #105)**

---

Architect – Little Architects  
Consultant – Fehr and Peers  
Contractor – PCN3, Inc.  
Engineering – tk1sc, CNA  
Inspection & Testing – B2 Environmental, Geolabs, CNA, Rango, Twining  
Project Management – Vanir, YNL

**Air Conditioning (Measure V #107)**

---

Architect – P2S  
Contractor – A&B Construction, Inc  
Engineering – tk1sc, P2S  
Inspection & Testing – Rango, Koury, B2 Environmental  
Project Management – Vanir, YNL

**Parking Structure 3 Improvement Project (Measure V #124)**

---

Architect – SVA Architects  
Contractor – Howard Ridley  
Inspection & Testing – JL Inspection, Ellis Environmental

**Gender Neutral Bathrooms (Measure V #125)**

---

Contractor – Reyes Electrical Contractor  
Architect – TSK Architects  
Inspection & Testing – CNA, Geolabs, Spectrum Fire, JL Inspection

**Renovation to Corsair Stadium Project (Measure AA #108)**

---

Architect – SVA Architects, dsk Architects, Lewis-Schoenplein  
Contractors - Golden Sun Firm Co  
Inspection & Testing – Ellis Environmental

**Athletic Facilities (Measure V #126)**

---

Architect – dsk Architects  
Consultants – Parker Environmental  
Inspection & Testing – B2E, JL Inspection, CNA, Geolabs

**Drescher Hall Renovation (Measure V #110)**

---

Architect – NAC, Inc



## Paid Vendors List

*(Vendors that Received Payments from Bond Funds)*

For the 3-month period July 1, 2025 to September 30, 2025 (FY 2025-26)

---

Arup Engineering (WSP)  
B2 Environmental  
Best Buy  
Cannon Design  
CDW- Gov Supplies  
DSK Architects  
Fagen Friedman and Fulfrost  
Fisher Scientific (Lab Equip)  
Flinn Scientific (Lab Equip)  
Geolabs  
Grainger Inc  
Howard Ridley Co.  
Harding Larmore Kutcher  
Icon West Construction Co.  
Imaging Products (Lab Equipment)  
Lewis Schoenplein Architects  
PCN3  
Pasco (Lab Equip)  
Rango Inspection  
Sigma Aldrich (Lab Equip)  
SVA Architects  
Thomas Scientific (Lab Equip)  
TSK Architects  
Twining  
Uline  
Unisource Solutions (Furniture)  
VWR Instruments (Lab Equip)