Projects	Budget	02/03 Final	03/04 Final	04/05 Final	05/06 Final	06/07 Final	07/08	Combined Totals
1174.0004.0	1							1
U7100010								
Purchase of BAE Airport Site (A)		¢o	¢o	¢0	¢22.000.000	\$0	<u> </u>	¢22.000.000
Site Acquisition Total		\$0 \$0	\$0 \$0	\$0 \$0	\$33,000,000	\$0 <b>\$0</b>	\$0 <b>\$0</b>	
Project Budget	\$33,000,000	\$U	\$0	\$0	\$33,000,000	<b>\$</b> U	<b>\$</b> 0	\$33,000,000
Less Other Funding	\$33,000,000							
Net								
Actual Measure U Expenditures	\$33,000,000 \$33,000,000							
Running Balance	\$33,000,000							
Running Balance	<b>Ф</b> О							
U7100028								
Emeritus College Facility (B)								
Site Acquisition		\$8,658,675	\$0	\$0	\$0	\$0	\$0	\$8,658,675
Legal		\$14,649	\$3,009	\$20,421	\$0	\$0	\$0	
Architect		\$93,735	\$27,831	\$161	\$0	\$0	\$0	
Engineering		\$18,400	\$0	\$0	\$0	\$0	\$0	
Supply		\$0	\$4,461	\$0	\$0	\$0	\$0	
Building & Additions		\$0	\$17,496	\$0	\$4,000	\$0	\$0	\$21,496
Cap Equipment		\$0	\$49,406	\$0	\$0	\$0	\$0	
Non-Cap Equipment		\$0	-\$2,197	\$0	-\$108	\$0	\$0	
Total		\$8,785,459	\$100,007	\$20,582	\$3,892	\$0	\$0	
Project Budget	\$9,603,782					· ·	·	
Less Other Funding	\$693,842							
Net	\$8,909,940							
Actual Measure U Expenditures	\$8,909,940							
Running Balance	\$0							
U7100006								
1738 Pearl Street (C)								
Site Acquisition		\$0	\$704,534	\$0	\$0	\$0	\$0	
Site Improvement		\$0	\$3,250	\$0	\$0	\$0	\$0	
Building & Additions		\$0	\$41,424	\$0	\$0	\$0	\$0	
Total		\$0	\$749,208	\$0	\$0	\$0	\$0	\$749,208
Project Budget	\$749,208							
Less Other Funding	\$0							
Net	\$749,208							
Actual Measure U Expenditures	\$749,208							
Running Balance	\$0							

Projects	Budget	02/03 Final	03/04 Final	04/05 Final	05/06 Final	06/07 Final	07/08	Combined Totals
U7100026								
PE Temporary Building Replacement (D)								
Architect		\$148,055	\$42,372	\$6,220	\$485	\$0	\$0	
Building & Additions		\$43,866	\$1,922,493	\$415,932	\$0	\$0	\$0	\$2,382,291
Inspection & Testing		\$6,455	\$136,510	\$716	\$0	\$0	\$0	
Project Management		\$4,800	\$56,247	\$5,225	\$0	\$0	\$0	
Other Expenditures		\$763	\$0	\$6,893	\$0	\$0	\$0	\$7,656
Total		\$203,939	\$2,157,622	\$434,987	\$485	\$0	\$0	\$2,797,033
Project Budget	\$2,797,033							
Less Other Funding	\$0							
Net	\$2,797,033							
Actual Measure U Expenditures	\$2,797,033							
Running Balance	\$0							
U7100310								
Remodel Library Village for Math (E)								
Moving Exp.		\$0	\$38,625	\$0	\$0	\$0	\$0	
Building & Additions		\$0	\$1,036,490	\$115,653	\$0	\$0	\$0	\$1,152,143
Architect		\$104,992	\$27,141	\$1,340	\$486	\$0	\$0	
Engineering		\$0	\$2,658	\$0	\$0	\$0	\$0	
Inspection & Testing		\$0	\$27,083	\$25,175		\$0	\$0	
Project Management		\$0	\$51,679	\$4,400	\$0	\$0	\$0	
Other Expenditures		\$207	\$10,137	\$12,623	\$0	\$0	\$0	
Total		\$105,199	\$1,193,813	\$159,191	\$486	\$0	\$0	\$1,458,690
Project Budget	\$1,458,690							
Less Other Funding	\$0							
Net	\$1,458,690							
Actual Measure U Expenditures	\$1,458,690							
Running Balance	\$0							

Projects	Budget	02/03 Final	03/04 Final	04/05 Final	05/06 Final	06/07 Final	07/08	<b>Combined Totals</b>
U7100027								
SM Airport Campus Site Improvements (F)								
Supplies		\$0	\$26,234	\$975	\$5,873	\$0	\$0	\$33,082
Misc Fees		\$0	\$25	\$0	\$0	\$34,274	\$0	
Other Contract Services		\$3,860	\$11,508	\$8,434	\$1,501	\$0	\$0	
Site Improvement		\$0	\$0	\$15,182	\$5,790	\$7,237	\$0	
Building & Additions		\$0	\$1,495,697	\$1,670,788	\$4,824	\$0	\$0	
Architect		\$104,934	\$500	\$0	\$43,570	\$0	\$0	\$149,004
Engineering		\$35,000	\$148,304	\$950	\$10,040	\$0	\$0	\$194,294
Inspection & Testing		\$5,032	\$118,662	\$191,271	\$0	\$0	\$0	\$314,965
Project Management		\$750	\$155,798	\$38,425	\$1,365	\$220	\$0	\$196,558
Other Expenditures		\$16,587	\$1,802	\$327	\$150	\$4,375	\$0	\$23,241
Total		\$166,163	\$1,958,530	\$1,926,352	\$73,113	\$46,106	\$0	
Project Budget	\$4,170,264							
Less Other Funding	\$0							
Net	\$4,170,264							
Actual Measure U Expenditures	\$4,170,264							
Running Balance	\$0							
U7110027								
SM Airport Campus West Building (G)								
Supply		\$0	\$0	\$17,650	\$28,017	\$0	\$0	
Other Contract Services		\$0	\$0	\$0	\$3,576	\$0	\$0	
Moving Expenses		\$0	\$0	\$180	\$15,824	\$0	\$0	
Building & Additions		\$0	\$0	\$15,037,532	\$1,256,065	\$46,946	\$0	\$16,340,543
Architect		\$0	\$971,954	\$1,043,950	\$49,779	\$1,147	\$0	
Engineering		\$0	\$2,920	\$9,800	\$5,010	\$963	\$0	
Inspection & Testing		\$0	\$21,173	\$126,510	\$9,856	\$0	\$0	
Project Management		\$0	\$14,450	\$313,715	\$13,956	\$0	\$0	
Cap Equipment		\$0	\$49,795	\$326,382	\$4,792	\$0	\$0	
Non-Cap Equipment		\$0	\$0	\$280,558	\$57,240	\$0	\$0	
Total		\$0	\$1,060,292	\$17,156,277	\$1,444,115	\$49,056	\$0	\$19,709,741
Project Budget	\$19,709,741							
Less Other Funding	\$0							
Net	\$19,709,741							
Actual Measure U Expenditures	\$19,709,741							
Running Balance	\$0							

Projects	Budget	02/03 Final	03/04 Final	04/05 Final	05/06 Final	06/07 Final	07/08	Combined Totals
117400005								
U7100025								
Theatre Arts Renovation (H)		ድር	¢0.004	<b>Ф</b> 4.4	¢40.050	¢40.040	¢0	<b></b>
Supplies		\$0 \$0	\$8,904	-\$14	\$12,858	\$16,619	\$0	\$38,367
Legal Moving Services		\$0 \$0	\$0 \$0	\$0 \$0	\$0 \$0	\$0 \$14,061	\$0 \$0	\$0 \$14,061
Rental / Lease		\$0 \$0	<del>5</del> 0 \$1,446	\$0 \$2,200	\$0 \$0	\$14,081	\$0 \$0	\$3,646
		\$0 \$528	\$1,446		\$0 \$10,897,603	\$0	\$0 \$21,504	\$3,646 \$16,842,874
Building & Additions Architect		528 \$289,913	\$369,213	\$4,540,487 \$423,416	\$10,897,603 \$82,639	\$56,122	\$21,504 \$0	\$16,842,874 \$1,165,181
		<del>5289,913</del> \$6,174		\$16,606		\$0 \$1,250	\$0 \$0	
Engineering			\$2,981	\$16,606 \$353,890	\$2,375 \$297,675		\$0 \$0	\$29,386
Inspection & Testing		\$150 \$150	\$14,785		\$297,675 \$193,898	\$1,116 \$14,818	\$0 \$230	\$667,616 \$439,013
Project Management			\$45,698	\$184,219				
Other Expenditures		\$0 \$0	\$812	\$0	\$2,548	\$2,267	\$0	\$5,627
Cap Equipment			\$31,638	\$0	\$6,458	\$59,689	\$0	
Non-Cap Equipment		\$0	\$2,388	\$0	\$36,749	\$145,294	\$0	\$184,432
Total	<b>\$40,400,000</b>	\$296,915	\$1,804,496	\$5,520,804	\$11,532,803	\$311,236	\$21,734	\$19,487,988
Project Budget	\$19,492,296							
Less Other Funding	\$0							
Net	\$19,492,296							
Actual Measure U Expenditures	\$19,487,988							
Running Balance	\$4,308							
U7100110								
Earthquake Rpl. Liberal Arts North (I)		\$0	ድር	\$0	\$0	\$1,408	\$0	\$1,408
Supplies		\$0 \$0	\$0 \$0	\$0 \$0	\$0 \$0	\$887	\$0 \$0	
Legal Other Contract Services		\$0 \$0	\$0 \$0	\$0 \$0	\$0 \$0	\$887 \$75	\$0 \$0	\$887 \$75
						+ -		
Building & Additions Architect		\$265 \$0	\$0 \$611,732	\$1,043,660 \$120,024	\$5,916,281 \$209,490	-\$973,001 \$216,563	\$605,182 \$21,215	\$6,592,387 \$1,179,024
Engineering		\$3,248	\$4,295	\$0	\$250	\$0	\$250	\$8,043
Inspection & Testing		\$0 \$0	\$0 \$26,072	\$28,312	\$326,203	\$77,942	\$0	\$432,458
Project Management	++	\$0 \$0		\$33,549	\$128,937	\$124,222	\$255 \$0	\$313,035
Other Expenditures		\$0 \$0	-\$4	\$7,334 \$0	\$0 \$0	\$0 \$25.256		\$7,330 \$27,035
Cap-Equipment			\$0 \$0			\$25,356	\$12,579	\$37,935
Non-Cap Equipment		\$0 \$2.542	\$0 \$642.005	\$0	\$2,033	\$170,425	\$4,093	\$176,550
Total	¢40,470,050	\$3,513	\$642,095	\$1,232,879	\$6,583,194	-\$356,123	\$643,574	\$8,749,132
Project Budget	\$13,473,652	Received						
Less Other Funding	\$7,120,900	\$4,039,753						
Net	\$6,352,752							
Actual Measure U Expenditures	\$8,749,132							
Running Balance	-\$2,396,380							

Projects	Budget	02/03 Final	03/04 Final	04/05 Final	05/06 Final	06/07 Final	07/08	Combined Totals
U7100013								<b>I</b>
Music Complex (J)								
Advertising		\$0	\$0	\$436	\$0	\$0	\$0	\$436
Supplies		\$0	\$0 \$0	\$0	\$0	\$194	\$19,094	\$19,288
Consultants		\$0	\$0	\$0	\$0	\$0	\$36,000	\$36,000
Other Contract Services		\$0	\$0 \$0	\$0 \$0	\$0 \$0	\$0 \$0	\$180	\$180
Moving Services		\$0	\$0 \$0	\$0 \$0	\$0 \$0	\$0 \$0	\$6,330	\$6,330
Building & Additions		\$0	\$0 \$0	\$356,464	\$1,293,726	-\$737,213	\$263,196	\$1,176,174
Architect		\$0	\$187,922	\$22,500	\$37,227	\$38,448	\$4,052	\$290,149
Inspection & Testing		\$0	\$0	\$29,740	\$19,265	\$26,238	\$35,880	\$111,122
Project Management		\$0	\$170	\$36,739	\$36,351	\$56,914	\$16,200	\$146,374
Cap Equipment		\$0 \$0	\$0	\$0 \$0	\$00,001 \$0	\$0 \$0	\$62,600	\$62,600
Non-Cap Equipment		\$0	\$0 \$0	\$0 \$0	\$0 \$0	\$29,852	\$78,582	\$108,434
Total		\$0	\$188,092	\$445,879	\$1,386,568	-\$585,566	\$522,112	\$1,957,086
Project Budget	\$4,552,688	Received	\$100,002	<i><b></b></i>	\$1,000,000	<i><i><i></i></i></i>	<i><b></b></i>	<i><i><i>ϕ</i></i>,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,</i>
Less Other Funding	\$2,618,113	\$2,618,113						
Net	\$1,934,575	φ2,010,110						
Actual Measure U Expenditures	\$1,957,086							
Running Balance	-\$22,511							
	φ==, <b>σ</b> · · ·							
U7100111								f
Earthquake Rpl. Liberal Arts South (K)								
Supply		\$0	\$0	\$855	\$2,497	\$379	\$23,811	\$27.543
Legal		\$0	\$0	\$0	\$0	\$0	\$1,978	
Moving Services		\$0	\$0	\$0	\$0	\$0	\$4,063	\$4,063
Consultants		\$0	\$0	\$0 \$0	\$17,265	\$41,435	\$0	\$58,700
Other Contract Services		\$0	\$0	\$6,154	\$0	\$0	\$0	\$6,154
Building & Additions		\$0	\$0	\$26,302	\$3,091,306	\$5,706,802	-\$4,808,964	\$4,015,446
Architect		\$0	\$0	\$836,555	-\$503,297	\$163,506	\$165,205	\$661,969
Engineering		\$0	\$0	\$3,125	\$150	\$5,344	\$500	\$9,119
Inspection & Testing		\$0	\$0 \$0	\$0	\$179,798	\$296,015	\$68,273	\$544,086
Project Management		\$0	\$0 \$0	\$0 \$0	\$43,989	\$262,598	\$52,690	\$359,277
Other Expenses		\$0	\$0	\$0	\$202	\$0	\$0	\$202
Cap-Equipment		\$0	\$0 \$0	\$0 \$0	\$0	\$0 \$0	\$0	
Non-Cap Equipment		\$0	\$0	\$0 \$0	\$0 \$0	\$58,726	\$45,388	\$104,113
Total		\$0 \$0	\$0 \$0	\$872,991	\$2,831,909	\$6,534,806	-\$4,447,058	\$5,792,649
Project Budget	\$16,891,384	Received	ΨŬ	÷•• =,•••	+_,,000	÷=,== .,=••	÷.,,	<i>+-</i> , <i>-</i> , <i>o io</i>
Less Other Funding	\$10,625,070	\$10,617,996						
Net	\$6,266,314	<i>\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\</i>						
Actual Measure U Expenditures	\$5,792,649							
Running Balance	\$473,665							
	ψ10,000							

Projects	Budget	02/03 Final	03/04 Final	04/05 Final	05/06 Final	06/07 Final	07/08	<b>Combined Totals</b>
U7100221								
Shuttle Replacement Parking (L)								
Supplies		\$0	\$0	\$0		\$0	\$1,347	\$1,347
Legal		\$0	\$0	\$0		\$35,103	\$0	\$43,565
Site Acquisition		\$0	\$0	\$0		\$16,903,087	\$0	\$16,903,087
Site Improvement		\$0	\$0	\$0		\$3,027	\$0	\$3,027
Building & Additions		\$0	\$0	\$0	\$0	\$484,000	\$1,252,224	\$1,736,224
Architect		\$0	\$0	\$0		\$51,569	\$7,208	\$58,777
Inspection & Testing		\$0	\$0	\$0		\$139,822	\$41,250	\$181,072
Project Management		\$0	\$0	\$0		\$7,631	\$32,425	\$40,056
Total		\$0	\$0	\$0	\$8,462	\$17,624,240	\$1,334,455	\$18,967,156
Project Budget	\$19,010,000							
Less Other Funding	\$0							
Net	\$19,010,000							
Actual Measure U Expenditures	\$18,967,156							
Running Balance	\$42,844							
U7100321								
North Quad Plaza (M)								
Legal		\$0	\$0	\$0	\$0	\$0	\$3,825	\$3,825
Building & Additions		\$0	\$0 \$0	\$0 \$0		-\$443	\$4,773,855	\$4,773,412
Architect		\$0 \$0	\$231,055	\$0 \$8,444		\$435,618	\$162,398	\$977,563
Engineering		\$0	\$231,033 \$0	\$0,444 \$0		\$435,618	\$0	\$977,303 \$0
Inspection & Testing		\$0 \$0	\$0 \$0	\$0 \$0	\$0 \$0	\$0 \$0	\$181,862	\$0 \$181,862
Project Management		\$0 \$0	\$0 \$0	\$0 \$760	\$0 \$210	\$2,200	\$135,601	\$138,771
Other Expenses		\$0 \$0	\$0 \$1,900	\$780	\$210 \$0	\$2,200 \$0	\$135,601 \$0	\$1,900
Total		\$0 \$0	\$232,955	\$9.204		\$437,375	\$5,257,541	\$6,077,333
Project Budget	\$11,493,568	<b>\$</b> 0	φ232,933	φ <b>3,2</b> 04	φ1 <del>4</del> 0,230	\$401,010	φ <u></u> σ,257,541	φυ,υ <i>ι ι</i> ,333
Less Other Funding	\$11,493,308							
Net	\$0							
Actual Measure U Expenditures	\$6,077,333							
Running Balance	\$5,416,235							
	φ0,410,235							

Projects	Budget	02/03 Final	03/04 Final	04/05 Final	05/06 Final	06/07 Final	07/08	<b>Combined Totals</b>
U7100500, U7126450, U7100334, U7100142								
Student Services Building (O)								
Supplies		\$2,014	\$0	\$0	\$0	\$0	\$0	\$2,014
PC Upgrades		\$0	\$765	\$0	\$0	\$0	\$0	\$765
Consultants		\$0	\$0	\$0	\$0	\$9,334	\$55,693	\$65,027
Legal		\$0	\$0	\$0	\$0	\$38	\$2,775	\$2,813
Other Contract Services		\$210	\$0	\$0	\$0	\$0	\$16,372	\$16,582
Moving		\$7,571	\$0	\$0	\$0	\$0	\$0	
Building & Additions		\$359,141	\$2,441	\$0	\$0	\$0	\$0	\$361,582
Architect		\$31,782	\$0	\$235,230	\$0	\$43,992	\$0	
Engineering		\$1,838	\$0	\$0	\$0	\$0	\$0	
Inspection & Testing		\$0	\$0	\$0	\$0	\$0	\$25,670	\$25,670
Project Management		\$4,650	\$0	\$2,470		\$1,100	\$0	
Cap Equipment		\$59,063	\$0	\$0	\$0	\$0	\$8,745	\$67,808
Total		\$466,268	\$3,207	\$237,700	\$0	\$54,464	\$109,255	\$870,894
Project Budget	\$94,027,100	Received						
Less Other Funding	\$17,256,000	\$0						
Net	\$76,771,100							
Actual Measure U Expenditures	\$870,894							
Running Balance	\$75,900,206							
U7100090								
Science Complex Additional (P)								
Architect		\$0	\$0	\$0	\$0	\$246,425	\$61,911	\$308,336
Total		\$0	\$0	\$0	\$0	\$246,425	\$61,911	\$308,336
Project Budget	\$308,336	· .		•	•		· •	
Less Other Funding	\$0							
Net	\$308,336							
Actual Measure U Expenditures	\$308,336							
Running Balance	\$0							

Projects	Budget	02/03 Final	03/04 Final	04/05 Final	05/06 Final	06/07 Final	07/08	Combined Totals
U6780000, U7100022, U7100331, U7100550,								
U7100005, U7100030, U7100031, U7100029,								
U7100003, U7100008, U7100332, U7100072,								
U7100042								
Infrastructure & Safety (Q)								
Supplies		\$0	\$0	\$254	\$0	\$0	\$0	\$254
Legal		\$0	\$0	\$0	\$0	\$0	\$977	\$977
Other Contract Services		\$0	\$0	\$0	\$0	\$0	\$7,825	\$7,825
Building & Additions		\$681,900	\$195,175	\$20,600	\$0	\$200,620	\$733	\$1,099,028
Architect		\$69,081	\$42,108	\$0	\$155,321	\$448,507	\$91,127	\$806,143
Engineering		\$8,050	\$0	\$0	\$6,750	\$12,000	\$18,429	\$45,229
Inspection & Testing		\$2,241	\$4,250	\$0	\$0	\$0	\$5,807	\$12,298
Project Management		\$0	\$2,805	\$0	\$0	\$3,520	\$1,840	\$8,165
Cap Equipment		\$0	\$0	\$343,861	\$0	\$0	\$0	\$343,861
Other Expenses		\$0	\$785	\$0	\$0	\$0	\$0	\$785
Total		\$761,272	\$245,122	\$364,715	\$162,071	\$664,647	\$126,737	\$2,324,565
Project Budget	\$6,859,518							
Less Other Funding	\$0							
Net	\$6,859,518							
Actual Measure U Expenditures	\$2,324,565							
Running Balance	\$4,534,953							
U7100007								
Restroom Improvement (R)								
Supplies		\$0	\$564	\$0	\$1,075	\$0	\$0	\$1,639
Other Contract Services		\$0	\$0	\$0	\$3,803	\$0	\$0	\$3,803
Building & Additions		\$0	\$1,305	\$0	\$7,891	\$0	\$0	\$9,196
Inspection & Testing		\$0	\$2,043	\$0	\$820	\$0	\$0	\$2,863
Total		\$0	\$3,912	\$0	\$13,589	\$0	\$0	
Project Budget	\$85,000							
Less Other Funding	\$0							
Net	\$85,000							
Actual Measure U Expenditures	\$17,501							

Projects	Budget	02/03 Final	03/04 Final	04/05 Final	05/06 Final	06/07 Final	07/08	<b>Combined Totals</b>
U7100004, U7110020								
Master Planning (S)								
Consultants		\$9,000	\$26,516	\$158,449	\$374,329	\$125,404	\$15,998	
Architect		\$0	\$17,617	\$126,433	\$104,083	\$126,701	\$340,043	
Engineering		\$0	\$0	\$0	\$0	\$0	\$0	
Rental / Lease		\$0	\$0	\$6,453	\$0	\$0	\$0	
Postage		\$0	\$0	\$30,000	\$0	\$0	\$0	\$30,000
Other Expenses		\$0	\$0	\$0	\$180	\$0	\$0	\$180
Total		\$9,000	\$44,133	\$321,335	\$478,593	\$252,105	\$356,041	\$1,461,207
Project Budget	\$1,605,166							
Less Other Funding	\$0							
Net	\$1,605,166							
Actual Measure U Expenditures	\$1,461,207							
Running Balance	\$143,959							
	1	Ĩ						
U7100024								
14th and Pico Project (T)								
Consultants		\$0	\$888	\$0	\$0	\$0	\$0	
Architect		\$258,601	\$47,343	\$0	\$0	\$0	\$0	
Inspection & Testing		\$12,070	\$0	\$0	\$0	\$0	\$0	
Project Management		\$0	\$340	\$0	\$0	\$0	\$0	
Total		\$270,671	\$48,571	\$0	\$0	\$0	\$0	\$319,242
Project Budget	\$319,242							
Less Other Funding	\$0							
In the second	\$319,242							
Net								
Net Actual Measure U Expenditures Running Balance	\$319,242 \$319,242 \$0							

Grand Total	\$11,068,400	\$10,432,055	\$28,702,897	\$57,659,538	\$25,278,771	\$3,986,303	\$137,127,964

Note: Project N had no expenses