MEASURE S EXPENDITURES

FUND 42.3

As of April 1, 2008

Projects	Budget	04/05 Final	05/06 Final	06/07 Final	07/08	Combined Totals
S7100019						
Athletic Field Phase I, Corsair Field (1)						
Consultants		\$0	\$0	\$0	\$0	\$0
Supplies		\$0	\$0	\$0	\$0	\$0
Building & Additions		\$0	\$0	\$0	\$0	\$0
Architect		\$27,332	\$43,815	\$197,557	\$24,000	\$292,704
Inspection & Testing		\$0	\$0	\$0	\$715	\$715
Project Management		\$0	\$0	\$0	\$460	\$460
Total		\$27,332	\$43,815	\$197,557	\$25,175	\$293,879
Project Budget	\$4,010,000					
Less Other Funding	\$0					
Net	\$4,010,000					
Actual Measure S Expenditures	\$293,879					
Running Balance	\$3,716,121					
S7100038						
Athletic Field Phase I, John Adams (1A)						
Consultants		\$0	\$0	\$0	\$0	\$0 \$0
Supplies		\$0	\$0	\$0	\$0	
Building & Additions		\$0	\$0	\$0	\$0	\$0
Architect		\$0	\$5,807	\$93,941	\$0	\$99,748
Inspection & Testing		\$0	\$2,874	\$3,207	\$0	\$6,081
Project Management		\$0	\$0	\$0	\$460	\$460
Total		\$0	\$8,681	\$97,148	\$460	\$106,289
Project Budget	\$4,429,445					
Less Other Funding	\$0					
Net	\$4,429,445					
Actual Measure S Expenditures	\$106,289					
Running Balance	\$4,323,156					

4/4/2008 1 of 4

MEASURE S EXPENDITURES

FUND 42.3 As of April 1, 2008

Projects	Budget	04/05 Final	05/06 Final	06/07 Final	07/08	Combined Totals
		•	•			
S7100012						
Performing Arts Center (2)						
Consultants		\$0	\$0	\$0	\$36,200	\$36,200
Other Expenses		\$0	\$0	\$4,269	\$0	\$4,269
Supplies		\$0	\$0	\$0	\$14,565	\$14,565
Legal		\$0	\$0	\$34,329	\$171,032	\$205,361
Building & Additions		\$7,784,151	\$12,219,746	\$8,930,813	\$1,811,884	\$30,746,594
Architect		\$0	\$811,312	\$182,457	\$412,309	\$1,406,078
Engineering		\$0	\$3,600	\$5,250	\$1,000	\$9,850
Inspection & Testing		\$104,308	\$722,685	\$411,193	\$158,532	\$1,396,717
Project Management		\$31,984	\$155,732	\$248,876	\$197,072	\$633,664
Cap Equipment		\$0	\$0	\$130,218	\$239,927	\$370,145
Non-Cap Equipment		\$0	\$0	\$15,124	\$88,544	\$103,667
Total		\$7,920,443	\$13,913,075	\$9,962,528	\$3,131,065	\$34,927,111
Project Budget	\$40,479,224	Received				
Less Other Funding	\$2,992,576	\$2,992,576				
Net	\$37,486,648					
Actual Measure S Expenditures	\$34,927,111					
Running Balance	\$2,559,537					
	1		1	1		
S7100033						
Replacement Health, Fitness, PE (4)						
Consultants		\$0	\$0	\$0	\$0	\$0
Repair Facility		\$0	\$4,861	\$0	\$0	\$4,861
Supplies		\$4,809	\$288	\$0	\$0	\$5,097
Building & Additions		\$0	\$0	\$0	\$0	\$0
Architect		\$0	\$0	\$0	\$0	\$0
Inspection & Testing		\$0	\$0	\$0	\$0	\$0
Project Management		\$0	\$0	\$0	\$0	\$0
Other Contract Services		\$1,634	\$25,934	\$0	\$0	\$27,568
Total		\$6,443	\$31,083	\$0	\$0	\$37,525
Project Budget	\$37,525					
Less Other Funding	\$0					
Net	\$37,525					
Actual Measure S Expenditures	\$37,525					
Running Balance	\$0					

4/4/2008 2 of 4

MEASURE S EXPENDITURES

FUND 42.3 As of April 1, 2008

Projects	Budget	04/05 Final	05/06 Final	06/07 Final	07/08	Combined Totals
S7100045						
Early Childhood Development/Childcare (5)						
Consultants		\$0	\$0	\$0	\$0	
Total		\$0	\$0	\$0	\$0	\$0
Project Budget	\$11,318,000	Received				
Less Other Funding	\$4,318,000	\$0				
Net	\$7,000,000					
Actual Measure S Expenditures	\$0					
Running Balance	\$7,000,000					
S7100077, S7100015	T			1		
Malibu Site Acquisition and Facilities (6)				+		
Consultants		\$0	\$0	\$0	\$0	\$0
Supplies		\$0 \$0	\$0 \$0	\$0	\$0 \$0	
Legal		\$0 \$0	\$27,722	\$16,787	\$2,927	\$47,436
Building & Additions		\$0 \$0	\$0	\$10,787	\$0	
Architect		\$0 \$0	\$0 \$0	\$0 \$0	\$0 \$0	
Inspection & Testing		\$4,388	\$3,750	\$141,462	\$0 \$0	
Project Management		\$0	\$0,730	\$220	\$0 \$0	
Other Contract Services		\$0 \$0	\$0 \$0	\$0	\$0 \$0	
Other Expenses		\$0	\$2,500,000	\$0	\$0 \$0	
Total		\$4,388	\$2,531,472	\$158,468	\$2,927	\$2,697,255
Project Budget	\$26,000,000	ψ+,500	Ψ2,551,472	Ψ130,400	ΨΖ,3Ζ1	ΨΖ,031,233
Less Other Funding	\$1,000,000					
Net	\$25,000,000					
Actual Measure S Expenditures	\$2,697,255					
Running Balance	\$22,302,745					
Truming Balance	ΨΖΖ,ΟΟΖ,1 40					
S7100043						
Energy Efficiency Projects (7)						
Engineering		\$0	\$0	\$0	\$10,500	
Total		\$0	\$0	\$0	\$10,500	\$10,500
Project Budget	\$25,000					
Less Other Funding	\$0					
Net	\$25,000					
Actual Measure S Expenditures	\$10,500					
Running Balance	\$14,500					

4/4/2008 3 of 4

MEASURE S EXPENDITURES

FUND 42.3 As of April 1, 2008

Projects	Budget	04/05 Final	05/06 Final	06/07 Final	07/08	Combined Totals
S7100091, S7100092						
Satellite Campus Parking Facilities and Road	dway Improvements (8)					
Consultants		\$0	\$0	\$0	\$0	
Supplies		\$0	\$0	\$0	\$0	\$0
Building & Additions		\$0	\$0	\$0	\$257	\$257
Architect		\$0	\$0	\$324,919	\$169,854	\$494,772
Inspection & Testing		\$0	\$0	\$0	\$1,600	
Project Management		\$0	\$0	\$0	\$2,185	\$2,185
Total		\$0	\$0	\$324,919	\$173,896	\$498,814
Project Budget	\$5,411,382					
Less Other Funding	\$0					
Net	\$5,411,382					
Actual Measure S Expenditures	\$498,814					
Running Balance	\$4,912,568					
S7100044						
Pico Prommenade Improvements (10)						
Building & Additions		\$0	\$0	\$0	\$0	\$0
Architect		\$0	\$0	\$0	\$0	\$0 \$0
Total		\$0	\$0	\$0	\$0	\$0
Project Budget	\$1,100,000					
Less Other Funding	\$0					
Net	\$1,100,000					
Actual Measure S Expenditures	\$0					
Running Balance	\$1,100,000					

Note: Project 3, 9 had no expenses

4/4/2008 4 of 4