FUND 42.2 As of April 1, 2008

| | | 02/03 Final | 03/04 Final | 04/05 Final | 05/06 Final | 06/07 Final | 07/08 | Combined Totals |
|----------------------------------|--------------|-------------------------|-------------|-------------|--------------|-------------|------------|-----------------|
| | | | | | | | | |
| U7100010 | | | | | | | | |
| Purchase of BAE Airport Site (A) | | | | | | | | |
| Site Acquisition | | \$0 | \$0 | \$0 | \$33,000,000 | \$0 | \$0 | \$33,000,000 |
| Total | | \$0 | \$0 | \$0 | \$33,000,000 | \$0 | \$0 | \$33,000,000 |
| Project Budget | \$33,000,000 | | | | | | | |
| Less Other Funding | \$0 | | | | | | | |
| Net | \$33,000,000 | | | | | | | |
| Actual Measure U Expenditures | \$33,000,000 | | | | | | | |
| Running Balance | \$0 | | | | | | | |
| U7100028 | | | | | | | | 1 |
| Emeritus College Facility (B) | | | | | | | | |
| Site Acquisition | | \$8,658,675 | \$0 | \$0 | \$0 | \$0 | \$0 | \$8,658,675 |
| Legal | | \$14,649 | \$3,009 | \$20,421 | \$0 | \$0 | \$0 \$0 | \$38,078 |
| Architect | | \$93,735 | \$27,831 | \$161 | \$0 | \$0 | \$0 \$0 | \$121,727 |
| Engineering | | \$18,400 | \$0 | \$0 | \$0 | \$0 | \$0 | \$18,400 |
| Supply | | \$10,400 | \$4,461 | \$0 | \$0 \$0 | \$0 | \$0 \$0 | \$4,461 |
| Building & Additions | | \$0 | \$17,496 | \$0 | \$4,000 | \$0 | \$0 \$0 | \$21,496 |
| Cap Equipment | | \$0 | \$49,406 | \$0 | \$0 | \$0 | \$0 \$0 | \$49,406 |
| Non-Cap Equipment | | \$0 | -\$2,197 | \$0 | -\$108 | \$0 | \$0 \$0 | -\$2,305 |
| Total | | \$8,785,459 | \$100,007 | \$20,582 | \$3,892 | \$0 | \$0 | |
| Project Budget | \$9,603,782 | φ0,703, 4 39 | \$100,007 | \$20,302 | Ψ3,092 | ΨΟ | ΨΟ | \$0,909,940 |
| Less Other Funding | \$693,842 | | | | | | | |
| Net | \$8,909,940 | | | | | | | |
| Actual Measure U Expenditures | \$8,909,940 | | | | | | | |
| Running Balance | \$0,909,940 | | | | | | | |
| Nullilling Balance | φυ | | | | | | | |
| U7100006 | | | | | | | | |
| 1738 Pearl Street (C) | | | | | | | | |
| Site Acquisition | | \$0 | \$704,534 | \$0 | \$0 | \$0 | \$0 | \$704,534 |
| Site Improvement | | \$0 | \$3,250 | \$0 | \$0 | \$0 | \$0 | \$3,250 |
| Building & Additions | | \$0 | \$41,424 | \$0 | \$0 | \$0 | \$0 | \$41,424 |
| Total | | \$0 | \$749,208 | \$0 | \$0 | \$0 | \$0 | \$749,208 |
| Project Budget | \$749,208 | · | | · 1 | · | · | | |
| Less Other Funding | \$0 | | | | | | | |
| Net | \$749,208 | | | | | | | |
| Actual Measure U Expenditures | \$749,208 | | | | | | | |
| Running Balance | \$0 | | | | | | | |

4/4/2008 1 of 9

FUND 42.2 As of April 1, 2008

| Projects | Budget | 02/03 Final | 03/04 Final | 04/05 Final | 05/06 Final | 06/07 Final | 07/08 | Combined Totals |
|---------------------------------------|-------------|-------------|-------------|-------------|-------------|-------------|-------|-----------------|
| | | | | | | | | |
| U7100026 | | | | | | | | |
| PE Temporary Building Replacement (D) | | | | | | | | |
| Architect | | \$148,055 | \$42,372 | \$6,220 | \$485 | \$0 | \$0 | |
| Building & Additions | | \$43,866 | \$1,922,493 | \$415,932 | \$0 | \$0 | \$0 | |
| Inspection & Testing | | \$6,455 | \$136,510 | \$716 | \$0 | \$0 | \$0 | |
| Project Management | | \$4,800 | \$56,247 | \$5,225 | \$0 | \$0 | \$0 | |
| Other Expenditures | | \$763 | \$0 | \$6,893 | \$0 | \$0 | \$0 | |
| Total | | \$203,939 | \$2,157,622 | \$434,987 | \$485 | \$0 | \$0 | \$2,797,033 |
| Project Budget | \$2,797,033 | | | | | | | |
| Less Other Funding | \$0 | | | | | | | |
| Net | \$2,797,033 | | | | | | | |
| Actual Measure U Expenditures | \$2,797,033 | | | | | | | |
| Running Balance | \$0 | | | | | | | |
| | | | | | | | | |
| U7100310 | | | | | | | | |
| Remodel Library Village for Math (E) | | | | | | | | |
| Moving Exp. | | \$0 | \$38,625 | \$0 | \$0 | \$0 | \$0 | |
| Building & Additions | | \$0 | \$1,036,490 | \$115,653 | \$0 | \$0 | \$0 | |
| Architect | | \$104,992 | \$27,141 | \$1,340 | \$486 | \$0 | \$0 | |
| Engineering | | \$0 | \$2,658 | \$0 | \$0 | \$0 | \$0 | |
| Inspection & Testing | | \$0 | \$27,083 | \$25,175 | \$0 | \$0 | \$0 | |
| Project Management | | \$0 | \$51,679 | \$4,400 | \$0 | \$0 | \$0 | |
| Other Expenditures | | \$207 | \$10,137 | \$12,623 | \$0 | \$0 | \$0 | |
| Total | | \$105,199 | \$1,193,813 | \$159,191 | \$486 | \$0 | \$0 | \$1,458,690 |
| Project Budget | \$1,458,690 | | | | | | | |
| Less Other Funding | \$0 | | | | | | | |
| Net | \$1,458,690 | | | | | | | |
| Actual Measure U Expenditures | \$1,458,690 | | | | | | | |
| Running Balance | \$0 | | | | | | | |

4/4/2008 2 of 9

FUND 42.2 As of April 1, 2008

| Misc Fees | Projects | Budget | 02/03 Final | 03/04 Final | 04/05 Final | 05/06 Final | 06/07 Final | 07/08 | Combined Totals |
|---|-------------------------------------|--------------|-------------|-------------|-------------|---------------|-------------|-------|-----------------|
| SM Airport Campus Site Improvements (F) Supplies S0 \$26,224 \$975 \$5.873 \$0 \$0 \$33,300 \$33,500 \$33,4274 \$0 \$34,500 \$0 \$34,274 \$0 \$34,500 \$0 \$0 \$34,274 \$0 \$34,500 \$0 \$0 \$0 \$0 \$0 \$0 \$0 | | | | | | | | | |
| Supplies So Sc Sc So So Sc Sc So So | | | | | | | | | |
| Misc Fees | | | | | | | | | |
| Cither Contract Services \$3,860 \$11,508 \$8,434 \$1,501 \$0 \$0 \$25.5 | | | | | | | | | |
| Site Improvement | | | | | | | | | |
| Building & Additions \$0 \$1,495,697 \$1,670,788 \$4,824 \$0 \$0 \$3,171. | Other Contract Services | | | | | | T - | | |
| Architect | Site Improvement | | | | | | \$7,237 | | |
| Engineering \$35,000 \$148,304 \$950 \$10,040 \$0 \$0 \$0 \$196,1 \$10,040 \$0 \$0 \$0 \$0 \$196,1 \$10,040 \$10,0 | Building & Additions | | \$0 | \$1,495,697 | \$1,670,788 | \$4,824 | | | |
| Inspection & Testing | Architect | | \$104,934 | 7 | \$0 | | | | |
| Project Management | | | | | | | \$0 | \$0 | |
| Cher Expenditures | | | \$5,032 | \$118,662 | \$191,271 | \$0 | \$0 | | |
| Total | | | | \$155,798 | \$38,425 | \$1,365 | | | |
| Project Budget | Other Expenditures | | \$16,587 | | | | | | |
| Less Other Funding | Total | | \$166,163 | \$1,958,530 | \$1,926,352 | \$73,113 | \$46,106 | \$0 | \$4,170,264 |
| Net | Project Budget | \$4,170,264 | | | | | | | |
| Actual Measure U Expenditures | Less Other Funding | \$0 | | | | | | | |
| Running Balance | Net | \$4,170,264 | | | | | | | |
| Running Balance | Actual Measure U Expenditures | \$4,170,264 | | | | | | | |
| SM Airport Campus West Building (G) \$0 | | \$0 | | | | | | | |
| SM Airport Campus West Building (G) Supply \$0 \$0 \$17,650 \$28,017 \$0 \$0 \$45,6 \$0 \$17,650 \$28,017 \$0 \$0 \$45,6 \$0 \$17,650 \$28,017 \$0 \$0 \$45,6 \$0 \$17,650 \$18,0 \$15,037,532 \$1,256,065 \$46,946 \$0 \$16,340,4 \$15,037,532 \$1,256,065 \$46,946 \$0 \$16,340,4 \$15,037,532 \$1,256,065 \$46,946 \$0 \$16,340,4 \$15,037,532 \$1,256,065 \$46,946 \$0 \$16,340,4 \$15,037,532 \$1,256,065 \$46,946 \$0 \$16,340,4 \$15,037,532 \$1,256,065 \$46,946 \$0 \$16,340,4 \$15,037,532 \$1,256,065 \$46,946 \$0 \$16,340,4 \$15,037,532 \$1,256,065 \$46,946 \$0 \$16,340,4 \$15,037,532 \$1,256,065 \$46,946 \$0 \$16,340,4 \$15,037,532 \$1,256,065 \$46,946 \$0 \$16,340,4 \$15,037,532 \$1,256,065 \$46,946 \$0 \$16,340,4 \$15,037,532 \$1,256,065 \$46,946 \$0 \$16,340,4 \$15,037,532 \$1,256,065 \$46,946 \$0 \$16,340,4 \$15,037,532 \$10,000,4 | | | | | | | | | |
| Supply | U7110027 | | | | | | | | |
| Supply | SM Airport Campus West Building (G) | | | | | | | | |
| Other Contract Services \$0 \$0 \$3,576 \$0 \$3,3,576 Moving Expenses \$0 \$0 \$180 \$15,824 \$0 \$0 \$16,6 Building & Additions \$0 \$0 \$15,037,532 \$1,256,065 \$46,946 \$0 \$16,340,9 Architect \$0 \$971,954 \$1,043,950 \$49,779 \$1,147 \$0 \$2,066,8 Engineering \$0 \$21,173 \$126,510 \$9,856 \$0 \$15,73,7 Project Management \$0 \$21,173 \$126,510 \$9,856 \$0 \$0 \$157,7,2 Project Management \$0 \$14,450 \$313,715 \$13,956 \$0 \$0 \$342,7 Cap Equipment \$0 \$49,795 \$326,382 \$4,792 \$0 \$380,8 Non-Cap Equipment \$0 \$0 \$280,558 \$57,240 \$0 \$0 \$337,7 Total \$0 \$1,060,292 \$17,156,277 \$1,444,115 \$49,056 \$0 \$19,709,7 | | | \$0 | \$0 | \$17.650 | \$28.017 | \$0 | \$0 | \$45,667 |
| Moving Expenses \$0 \$0 \$180 \$15,824 \$0 \$0 \$16,0 Building & Additions \$0 \$0 \$15,037,532 \$1,256,065 \$46,946 \$0 \$16,340,4 Architect \$0 \$971,954 \$1,043,950 \$49,779 \$1,147 \$0 \$2,066,6 Engineering \$0 \$2,920 \$9,800 \$5,010 \$963 \$0 \$18,6 Inspection & Testing \$0 \$2,173 \$126,510 \$9,856 \$0 \$0 \$157,9 Project Management \$0 \$14,450 \$313,715 \$13,956 \$0 \$0 \$342,7 Cap Equipment \$0 \$49,795 \$326,382 \$4,792 \$0 \$0 \$380,8 Non-Cap Equipment \$0 \$49,795 \$326,382 \$47,792 \$0 \$0 \$337,7 Total \$0 \$1,060,292 \$17,156,277 \$1,444,115 \$49,056 \$0 \$19,709,7 Less Other Funding \$0 \$1,060,292 \$17,156,277 | | | | | | | | | |
| Building & Additions \$0 \$0 \$15,037,532 \$1,256,065 \$46,946 \$0 \$16,340,4 Architect \$0 \$0 \$971,954 \$1,043,950 \$49,779 \$1,147 \$0 \$2,066,6 Engineering \$0 \$0 \$2,920 \$9,800 \$5,010 \$963 \$0 \$18,6 Inspection & Testing \$0 \$2,173 \$126,510 \$9,856 \$0 \$0 \$0 \$157,4 Project Management \$0 \$0 \$14,450 \$313,715 \$13,956 \$0 \$0 \$0 \$342,7 Cap Equipment \$0 \$0 \$49,795 \$326,382 \$4,792 \$0 \$0 \$0 \$330,7 Non-Cap Equipment \$0 \$0 \$49,795 \$326,382 \$4,792 \$0 \$0 \$0 \$337,7 Total \$0 \$0 \$19,709,741 Less Other Funding \$0 \$19,709,741 Actual Measure U Expenditures \$19,709,741 | | | | \$0 | | | | | |
| Architect \$0 \$971,954 \$1,043,950 \$49,779 \$1,147 \$0 \$2,066,67 Engineering \$0 \$2,920 \$9,800 \$5,010 \$963 \$0 \$18,67 Inspection & Testing \$0 \$21,173 \$126,510 \$9,856 \$0 \$0 \$157,5 Project Management \$0 \$14,450 \$313,715 \$13,956 \$0 \$0 \$342,7 Cap Equipment \$0 \$49,795 \$326,382 \$4,792 \$0 \$0 \$380,5 Non-Cap Equipment \$0 \$0 \$280,558 \$57,240 \$0 \$0 \$337,7 Total \$0 \$1,060,292 \$17,156,277 \$1,444,115 \$49,056 \$0 \$19,709,7 Project Budget \$19,709,741 \$0 \$0 \$1,060,292 \$17,156,277 \$1,444,115 \$49,056 \$0 \$19,709,7 Net \$19,709,741 \$1,060,292 \$1,060,292 \$1,060,292 \$1,060,292 \$1,060,292 \$1,060,292 \$1,060,292 \$1,060,292 | | | | | | | | | |
| Engineering \$0 \$2,920 \$9,800 \$5,010 \$963 \$0 \$18,6 Inspection & Testing \$0 \$21,173 \$126,510 \$9,856 \$0 \$0 \$157,5 Project Management \$0 \$14,450 \$313,715 \$13,956 \$0 \$0 \$342,7 Cap Equipment \$0 \$49,795 \$326,382 \$4,792 \$0 \$0 \$380,5 Non-Cap Equipment \$0 \$0 \$280,558 \$57,240 \$0 \$0 \$337,7 Total \$0 \$1,060,292 \$17,156,277 \$1,444,115 \$49,056 \$0 \$19,709,7 Project Budget \$19,709,741 \$0 \$0 \$1,060,292 \$17,156,277 \$1,444,115 \$49,056 \$0 \$19,709,7 Net \$19,709,741 \$0 \$10,000,292 \$10,000,292 \$10,000,292 \$10,000,292 \$10,000,292 \$10,000,292 \$10,000,292 \$10,000,292 \$10,000,292 \$10,000,292 \$10,000,292 \$10,000,292 \$10,000,292 \$10,000,292 < | | | | | | | | | |
| Inspection & Testing | Engineering | | | | | | | | |
| Project Management \$0 \$14,450 \$313,715 \$13,956 \$0 \$0 \$342,75 Cap Equipment \$0 \$49,795 \$326,382 \$4,792 \$0 \$0 \$380,580 Non-Cap Equipment \$0 \$0 \$280,558 \$57,240 \$0 \$0 \$337,7 Total \$0 \$1,060,292 \$17,156,277 \$1,444,115 \$49,056 \$0 \$19,709,7 Project Budget \$19,709,741 \$0 \$0 \$10,709,741 \$0 <t< td=""><td>0 0</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<> | 0 0 | | | | | | | | |
| Cap Equipment \$0 \$49,795 \$326,382 \$4,792 \$0 \$0 \$380,580,580,580,580 \$57,240 \$0 \$0 \$337,70,700,700,700,700,700,700,700,700,7 | | | | | | | | | |
| Non-Cap Equipment \$0 \$0 \$280,558 \$57,240 \$0 \$0 \$337,7 Total \$0 \$1,060,292 \$17,156,277 \$1,444,115 \$49,056 \$0 \$19,709,741 Less Other Funding \$0 \$19,709,741 Actual Measure U Expenditures \$19,709,741 | | | | | | | | | |
| Total \$0 \$1,060,292 \$17,156,277 \$1,444,115 \$49,056 \$0 \$19,709,741 Less Other Funding \$0 Net \$19,709,741 Actual Measure U Expenditures \$19,709,741 | | | | | | | | | |
| Project Budget \$19,709,741 Less Other Funding \$0 Net \$19,709,741 Actual Measure U Expenditures \$19,709,741 | | | | | | | | | |
| Less Other Funding \$0 Net \$19,709,741 Actual Measure U Expenditures \$19,709,741 | | \$19,709,741 | | · // | + ,, | , , , , , , , | + -,, | | + -,, |
| Net \$19,709,741 Actual Measure U Expenditures \$19,709,741 | | | | | | | | | |
| Actual Measure U Expenditures \$19,709,741 | 0 | | | | | | | | |
| | Actual Measure U Expenditures | | | | | | | | |
| Inditining Datables 50 | Running Balance | \$0 | | | | | | | |

4/4/2008 3 of 9

FUND 42.2 As of April 1, 2008

| Projects | Budget | 02/03 Final | 03/04 Final | 04/05 Final | 05/06 Final | 06/07 Final | 07/08 | Combined Totals |
|--|--------------|-------------|-------------|-------------|--------------|-----------------|---------------------|-----------------|
| | | | | | | | | |
| U7100025 | | | | | | | | |
| Theatre Arts Renovation (H) | | | | • | | | | |
| Supplies | | \$0 | \$8,904 | -\$14 | \$12,858 | \$16,619 | \$0 | |
| Legal | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | |
| Moving Services | | \$0 | \$0 | \$0 | \$0 | \$14,061 | \$0 | |
| Rental / Lease | | \$0 | \$1,446 | \$2,200 | \$0 | \$0 | \$0 | |
| Building & Additions | | \$528 | \$1,326,630 | \$4,540,487 | \$10,897,603 | \$56,122 | \$21,504 | \$16,842,874 |
| Architect | | \$289,913 | \$369,213 | \$423,416 | \$82,639 | \$0 | \$0 | |
| Engineering | | \$6,174 | \$2,981 | \$16,606 | \$2,375 | \$1,250 | \$0 | |
| Inspection & Testing | | \$150 | \$14,785 | \$353,890 | \$297,675 | \$1,116 | \$0 | |
| Project Management | | \$150 | \$45,698 | \$184,219 | \$193,898 | \$14,818 | \$230 | |
| Other Expenditures | | \$0 | \$812 | \$0 | \$2,548 | \$2,267 | \$0 | |
| Cap Equipment | | \$0 | \$31,638 | \$0 | \$6,458 | \$59,689 | \$0 | |
| Non-Cap Equipment | | \$0 | \$2,388 | \$0 | \$36,749 | \$145,294 | \$0 | \$184,432 |
| Total | | \$296,915 | \$1,804,496 | \$5,520,804 | \$11,532,803 | \$311,236 | \$21,734 | \$19,487,988 |
| Project Budget | \$19,492,296 | | | | | <u> </u> | | |
| Less Other Funding | \$0 | | | | | | | |
| Net | \$19,492,296 | | | | | | | |
| Actual Measure U Expenditures | \$19,487,988 | | | | | | | |
| Running Balance | \$4,308 | | | | | | | |
| | | | | | | | | |
| U7100110 | | | | | | | | |
| Earthquake Rpl. Liberal Arts North (I) | | | | | | | | |
| Supplies | | \$0 | \$0 | \$0 | \$0 | \$1,408 | \$0 | \$1,408 |
| Legal | | \$0 | \$0 | \$0 | \$0 | \$887 | \$0 | |
| Other Contract Services | | \$0 | \$0 | \$0 | \$0 | \$75 | \$0 | |
| Building & Additions | | \$265 | \$0 | \$1,043,660 | \$5,916,281 | -\$973,001 | \$605,182 | \$6,592,387 |
| Architect | | \$0 | \$611,732 | \$120,024 | \$209,490 | \$216,563 | \$16,591 | \$1,174,400 |
| Engineering | | \$3,248 | \$4,295 | \$0 | \$250 | \$0 | \$250 | |
| Inspection & Testing | | \$0 | \$0 | \$28,312 | \$326,203 | \$77,942 | \$0 | |
| Project Management | | \$0 | \$26,072 | \$33,549 | \$128,937 | \$124,222 | \$255 | |
| Other Expenditures | | \$0 | -\$4 | \$7,334 | \$0 | \$0 | \$0 | |
| Cap-Equipment | | \$0 | \$0 | \$0 | \$0 | \$25,356 | \$12,579 | |
| Non-Cap Equipment | + | \$0 | \$0 | \$0 | \$2,033 | \$170,425 | \$4,093 | |
| Total | + | \$3,513 | \$642,095 | | \$6,583,194 | -\$356,123 | \$638,949 | |
| Project Budget | \$13,473,652 | Received | Ψ3 . Ξ,000 | Ψ.,ΞοΞ,σισ | ψυ,υυυ, 10-1 | 4000,120 | 4000,040 | ψο,,οοι |
| Less Other Funding | \$7,120,900 | \$4,039,753 | | | | | | |
| Net | \$6,352,752 | ψτ,000,700 | | | | | | |
| Actual Measure U Expenditures | \$8,744,507 | | | | | | | |
| Running Balance | -\$2,391,755 | | | | | | | |
| Truining Balance | -ψ2,551,755 | | | | | | | |

4/4/2008 4 of 9

FUND 42.2 As of April 1, 2008

| Projects | Budget | 02/03 Final | 03/04 Final | 04/05 Final | 05/06 Final | 06/07 Final | 07/08 | Combined Totals |
|--|--------------|---------------------------------------|---------------------------------------|---------------------------------------|---------------------|-------------|---------------------------------------|-----------------|
| | | • | | | • | • | | |
| U7100013 | | | | | | | | |
| Music Complex (J) | | | | | | | | |
| Advertising | | \$0 | \$0 | \$436 | \$0 | \$0 | \$0 | \$436 |
| Supplies | | \$0 | \$0 | \$0 | \$0 | \$194 | \$15,927 | \$16,121 |
| Consultants | | \$0 | \$0 | \$0 | \$0 | \$0 | \$36,000 | \$36,000 |
| Other Contract Services | | \$0 | \$0 | \$0 | \$0 | \$0 | \$180 | \$180 |
| Moving Services | | \$0 | \$0 | \$0 | \$0 | \$0 | \$6,330 | \$6,330 |
| Building & Additions | | \$0 | \$0 | \$356,464 | \$1,293,726 | -\$737,213 | \$212,781 | \$1,125,759 |
| Architect | | \$0 | \$187,922 | \$22,500 | \$37,227 | \$38,448 | \$4,052 | \$290,149 |
| Inspection & Testing | | \$0 | \$0 | \$29,740 | \$19,265 | \$26,238 | \$35,880 | \$111,122 |
| Project Management | | \$0 | \$170 | \$36,739 | \$36,351 | \$56,914 | \$16,200 | \$146,374 |
| Cap Equipment | | \$0 | \$0 | \$0 | \$0 | \$0 | \$62,600 | \$62,600 |
| Non-Cap Equipment | | \$0 | \$0 | \$0 | \$0 | \$29,852 | \$75,125 | \$104,977 |
| Total | | \$0 | \$188,092 | \$445,879 | \$1,386,568 | -\$585,566 | \$465,074 | \$1,900,048 |
| Project Budget | \$4,552,688 | Received | · · · · · · · · · · · · · · · · · · · | · · · · · · · · · · · · · · · · · · · | | · · · · · · | · · · · · · · · · · · · · · · · · · · | . , , |
| Less Other Funding | \$2,618,113 | \$2,618,113 | | | | | | |
| Net | \$1,934,575 | , , , , , , , , , , , , , , , , , , , | | | | | | |
| Actual Measure U Expenditures | \$1,900,048 | | | | | | | |
| Running Balance | \$34,527 | | | | | | | |
| 5 | +- /- | | | | | | | |
| U7100111 | | | | | | | | |
| Earthquake Rpl. Liberal Arts South (K) | | | | | | | | |
| Supply | | \$0 | \$0 | \$855 | \$2,497 | \$379 | \$23,146 | \$26,878 |
| Legal | | \$0 | \$0 | \$0 | \$0 | \$0 | \$1,778 | \$1,778 |
| Moving Services | | \$0 | \$0 | | \$0 | \$0 | \$4,063 | \$4,063 |
| Consultants | | \$0 | \$0 | \$0 | \$17,265 | \$41,435 | \$0 | \$58,700 |
| Other Contract Services | | \$0 | \$0 | \$6,154 | \$0 | \$0 | \$0 | \$6,154 |
| Building & Additions | | \$0 | \$0 | | \$3,091,306 | \$5,706,802 | -\$4,965,891 | \$3,858,519 |
| Architect | | \$0 | \$0 | \$836,555 | -\$503,297 | \$163,506 | \$154,119 | \$650,883 |
| Engineering | | \$0 | \$0 | \$3,125 | \$150 | \$5,344 | \$500 | \$9,119 |
| Inspection & Testing | | \$0 | \$0 | | \$179,798 | \$296,015 | \$68,273 | \$544,086 |
| Project Management | | \$0 | \$0 | \$0 | \$43,989 | \$262,598 | \$52,690 | \$359,277 |
| Other Expenses | + | \$0 | \$0 | \$0 | \$202 | \$0 | \$0 | \$202 |
| Cap-Equipment | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 |
| Non-Cap Equipment | + | \$0 \$0 | \$0 \$0 | \$0 | \$0 | \$58,726 | \$540,388 | \$599,113 |
| Total | + | \$0 | \$0 | | \$2,831,909 | \$6,534,806 | -\$4,120,936 | \$6,118,771 |
| Project Budget | \$16,891,384 | Received | ΨΟ | Ψ01 2,331 | Ψ <u>2</u> ,001,303 | ψυ,υυτ,υυυ | ψ-, 120,550 | ψυ, ι ιυ, ι ι ι |
| Less Other Funding | \$10,625,070 | \$10,122,996 | | | | | | |
| Net | \$6,266,314 | Ψ10,122,990 | | | | | | |
| Actual Measure U Expenditures | \$6,118,771 | | | | | | | |
| Running Balance | \$147,543 | | | | | | | |
| Truining Dalance | ψ147,343 | | | | | | | |

4/4/2008 5 of 9

FUND 42.2 As of April 1, 2008

| Projects | Budget | 02/03 Final | 03/04 Final | 04/05 Final | 05/06 Final | 06/07 Final | 07/08 | Combined Totals |
|---------------------------------|--------------|-------------|-------------|-------------|-------------|--------------|-------------|-----------------|
| | | | | | | | | |
| U7100221 | | | | | | | | |
| Shuttle Replacement Parking (L) | | | | | | | | |
| Supplies | | \$0 | \$0 | \$0 | | \$0 | \$1,347 | \$1,347 |
| Legal | | \$0 | \$0 | \$0 | \$8,462 | \$35,103 | \$0 | \$43,565 |
| Site Acquisition | | \$0 | \$0 | \$0 | \$0 | \$16,903,087 | \$0 | \$16,903,087 |
| Site Improvement | | \$0 | \$0 | \$0 | \$0 | \$3,027 | \$0 | \$3,027 |
| Building & Additions | | \$0 | \$0 | \$0 | \$0 | \$484,000 | \$1,213,813 | \$1,697,813 |
| Architect | | \$0 | \$0 | \$0 | \$0 | \$51,569 | \$7,044 | \$58,613 |
| Inspection & Testing | | \$0 | \$0 | \$0 | \$0 | \$139,822 | \$39,754 | \$179,576 |
| Project Management | | \$0 | \$0 | \$0 | \$0 | \$7,631 | \$32,425 | \$40,056 |
| Total | | \$0 | \$0 | \$0 | \$8,462 | \$17,624,240 | \$1,294,383 | \$18,927,084 |
| Project Budget | \$19,010,000 | | • | | | | | |
| Less Other Funding | \$0 | | | | | | | |
| Net | \$19,010,000 | | | | | | | |
| Actual Measure U Expenditures | \$18,927,084 | | | | | | | |
| Running Balance | \$82,916 | | | | | | | |
| | | | | | | | | 1 |
| U7100321 | | | | | | | | |
| North Quad Plaza (M) | | | | | | | | |
| Legal | | \$0 | \$0 | \$0 | \$0 | \$0 | \$1,963 | \$1,963 |
| Building & Additions | | \$0 | \$0 | \$0 | \$0 | -\$443 | \$1,983,927 | \$1,983,484 |
| Architect | | \$0 | \$231,055 | \$8,444 | \$140,048 | \$435,618 | \$127,502 | \$942,667 |
| Engineering | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 |
| Inspection & Testing | | \$0 | \$0 | \$0 | \$0 | \$0 | \$86,712 | \$86,712 |
| Project Management | | \$0 | \$0 | \$760 | \$210 | \$2,200 | \$83,837 | \$87,007 |
| Other Expenses | | \$0 | \$1,900 | \$0 | \$0 | \$0 | \$0 | \$1,900 |
| Total | | \$0 | \$232,955 | \$9,204 | \$140,258 | \$437,375 | \$2,283,940 | |
| Project Budget | \$11,493,568 | +-1 | , , ,,,,,, | , - , | + -,= | + - , | , ,,- | , -,,, |
| Less Other Funding | \$0 | | | | | | | |
| Net | \$11,493,568 | | | | | | | |
| Actual Measure U Expenditures | \$3,103,733 | | | | | | | |
| Running Balance | \$8,389,835 | | | | | | | |
| | \$3,333,000 | | | | | | | |

4/4/2008 6 of 9

FUND 42.2 As of April 1, 2008

| Projects | Budget | 02/03 Final | 03/04 Final | 04/05 Final | 05/06 Final | 06/07 Final | 07/08 | Combined Totals |
|--|--------------|-------------|-------------|-------------|-------------|-------------|----------|------------------------|
| | | | | | | | | |
| U7100500, U7126450, U7100334, U7100142 | | | | | | | | |
| Student Services Building (O) | | | | | | | | |
| Supplies | | \$2,014 | \$0 | \$0 | \$0 | \$0 | \$0 | |
| PC Upgrades | | \$0 | \$765 | \$0 | \$0 | \$0 | \$0 | \$765 |
| Consultants | | \$0 | \$0 | \$0 | \$0 | \$9,334 | \$35,926 | |
| Legal | | \$0 | \$0 | \$0 | \$0 | \$38 | \$2,775 | |
| Other Contract Services | | \$210 | \$0 | \$0 | \$0 | \$0 | \$11,634 | |
| Moving | | \$7,571 | \$0 | \$0 | \$0 | \$0 | \$0 | |
| Building & Additions | | \$359,141 | \$2,441 | \$0 | \$0 | \$0 | \$0 | |
| Architect | | \$31,782 | \$0 | \$235,230 | \$0 | \$43,992 | \$0 | |
| Engineering | | \$1,838 | \$0 | \$0 | \$0 | \$0 | \$0 | |
| Inspection & Testing | | \$0 | \$0 | \$0 | \$0 | \$0 | \$25,670 | \$25,670 |
| Project Management | | \$4,650 | \$0 | \$2,470 | \$0 | \$1,100 | \$0 | |
| Cap Equipment | | \$59,063 | \$0 | \$0 | \$0 | \$0 | \$8,745 | \$67,808 |
| Total | | \$466,268 | \$3,207 | \$237,700 | \$0 | \$54,464 | \$84,750 | \$846,389 |
| Project Budget | \$94,027,100 | Received | | | | | | |
| Less Other Funding | \$17,256,000 | \$0 | | | | | | |
| Net | \$76,771,100 | | | | | | | |
| Actual Measure U Expenditures | \$846,389 | | | | | | | |
| Running Balance | \$75,924,711 | | | | | | | |
| | | | | | | | | |
| U7100090 | | | | | | | | |
| Science Complex Additional (P) | | | | | | | | |
| Architect | | \$0 | \$0 | \$0 | \$0 | \$246,425 | \$61,911 | \$308,336 |
| Total | | \$0 | \$0 | \$0 | \$0 | \$246,425 | \$61,911 | \$308,336 |
| Project Budget | \$308,336 | | | | | | | |
| Less Other Funding | \$0 | | | | | | | |
| Net | \$308,336 | | | | | | | |
| Actual Measure U Expenditures | \$308,336 | | | | | | | |
| Running Balance | \$0 | | | | | | | |

4/4/2008 7 of 9

FUND 42.2 As of April 1, 2008

| Projects | Budget | 02/03 Final | 03/04 Final | 04/05 Final | 05/06 Final | 06/07 Final | 07/08 | Combined Totals |
|---|-------------|-------------|---------------|-------------|-------------|-------------|-----------|-----------------|
| | | | | | | | | |
| U6780000, U7100022, U7100331, U7100550, | | | | | | | | |
| U7100005, U7100030, U7100031, U7100029, | | | | | | | | |
| U7100003, U7100008, U7100332, U7100072, | | | | | | | | |
| U7100042 | | | | | | | | |
| Infrastructure & Safety (Q) | | | | | | | | |
| Supplies | | \$0 | \$0 | \$254 | \$0 | \$0 | \$0 | \$254 |
| Other Contract Services | | \$0 | \$0 | \$0 | \$0 | \$0 | \$7,825 | \$7,825 |
| Building & Additions | | \$681,900 | \$195,175 | \$20,600 | \$0 | \$200,620 | \$0 | + , , |
| Architect | | \$69,081 | \$42,108 | \$0 | \$155,321 | \$448,507 | \$91,127 | \$806,143 |
| Engineering | | \$8,050 | \$0 | \$0 | \$6,750 | \$12,000 | \$16,304 | \$43,104 |
| Inspection & Testing | | \$2,241 | \$4,250 | \$0 | \$0 | \$0 | \$5,807 | \$12,298 |
| Project Management | | \$0 | \$2,805 | \$0 | \$0 | \$3,520 | \$690 | \$7,015 |
| Cap Equipment | | \$0 | \$0 | \$343,861 | \$0 | \$0 | \$0 | |
| Other Expenses | | \$0 | \$785 | \$0 | \$0 | \$0 | \$0 | \$785 |
| Total | | \$761,272 | \$245,122 | \$364,715 | \$162,071 | \$664,647 | \$121,753 | \$2,319,580 |
| Project Budget | \$6,859,518 | | | | | | | |
| Less Other Funding | \$0 | | | | | | | |
| Net | \$6,859,518 | | | | | | | |
| Actual Measure U Expenditures | \$2,319,580 | | | | | | | |
| Running Balance | \$4,539,938 | | | | | | | |
| 117400007 | | | ı | | | T | | |
| U7100007 | | | | | | | | |
| Restroom Improvement (R) | | 0.0 | A= 0.4 | | ^ | | | A |
| Supplies | | \$0 | \$564 | \$0 | \$1,075 | \$0 | \$0 | |
| Other Contract Services | | \$0 | \$0 | \$0 | \$3,803 | \$0 | \$0 | |
| Building & Additions | | \$0 | \$1,305 | \$0 | \$7,891 | \$0 | \$0 | |
| Inspection & Testing | | \$0 | \$2,043 | \$0 | \$820 | \$0 | \$0 | \$2,863 |
| Total | | \$0 | \$3,912 | \$0 | \$13,589 | \$0 | \$0 | \$17,501 |
| Project Budget | \$85,000 | | | | | | | |
| Less Other Funding | \$0 | | | | | | | |
| Net | \$85,000 | | | | | | | |
| Actual Measure U Expenditures | \$17,501 | | | | | | | |
| Running Balance | \$67,499 | | | | | | | |

4/4/2008 8 of 9

FUND 42.2 As of April 1, 2008

| Projects | Budget | 02/03 Final | 03/04 Final | 04/05 Final | 05/06 Final | 06/07 Final | 07/08 | Combined Totals |
|---|-------------------------------|------------------------------|--------------------------|-------------------|-------------------|-------------------|-------------------|--------------------------------|
| | | | | | | | | |
| U7100004, U7110020 | | | | | | | | |
| Master Planning (S) | | | | | | | | |
| Consultants | | \$9,000 | \$26,516 | \$158,449 | \$374,329 | \$125,404 | \$9,998 | \$703,697 |
| Architect | | \$0 | \$17,617 | \$126,433 | \$104,083 | \$126,701 | \$317,996 | |
| Engineering | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | |
| Rental / Lease | | \$0 | \$0 | \$6,453 | \$0 | \$0 | \$0 | |
| Postage | | \$0 | \$0 | \$30,000 | \$0 | \$0 | \$0 | |
| Other Expenses | | \$0 | \$0 | \$0 | \$180 | \$0 | \$0 | |
| Total | | \$9,000 | \$44,133 | \$321,335 | \$478,593 | \$252,105 | \$327,994 | \$1,433,160 |
| Project Budget | \$1,605,166 | | | | | <u>.</u> | | |
| Less Other Funding | \$0 | | | | | | | |
| Net | \$1,605,166 | | | | | | | |
| | A. 100 100 | | | | | | | |
| Actual Measure U Expenditures | \$1,433,160 | | | | | | | |
| Actual Measure U Expenditures Running Balance | \$1,433,160 \$172,006 | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| Running Balance U7100024 | | | | | | | | |
| Running Balance | | \$0 | \$888 | \$0 | \$0 | \$0 | \$0 | \$888 |
| Running Balance U7100024 14th and Pico Project (T) | | \$0 \$258,601 | \$888 \$47,343 | \$0 \$0 | \$0 \$0 | \$0 \$0 | \$0 \$0 | |
| U7100024 14th and Pico Project (T) Consultants Architect | | \$258,601 | | \$0 | \$0 | | | \$305,944 |
| Running Balance U7100024 14th and Pico Project (T) Consultants Architect Inspection & Testing | | | \$47,343 \$0 | \$0 \$0 | \$0 \$0 | \$0 \$0 | \$0 \$0 | \$305,944 \$12,070 |
| U7100024 14th and Pico Project (T) Consultants Architect | | \$258,601 \$12,070 \$0 | \$47,343 \$0 \$340 | \$0 | \$0 | \$0 | \$0 | \$305,944 \$12,070 \$340 |
| Running Balance U7100024 14th and Pico Project (T) Consultants Architect Inspection & Testing Project Management Total | \$172,006 | \$258,601 \$12,070 | \$47,343 \$0 | \$0 \$0 \$0 | \$0 \$0 \$0 | \$0 \$0 \$0 | \$0 \$0 \$0 | \$305,944 \$12,070 \$340 |
| Running Balance U7100024 14th and Pico Project (T) Consultants Architect Inspection & Testing Project Management Total Project Budget | | \$258,601 \$12,070 \$0 | \$47,343 \$0 \$340 | \$0 \$0 \$0 | \$0 \$0 \$0 | \$0 \$0 \$0 | \$0 \$0 \$0 | \$305,944 \$12,070 \$340 |
| Running Balance U7100024 14th and Pico Project (T) Consultants Architect Inspection & Testing Project Management Total | \$172,006 \$319,242 \$0 | \$258,601 \$12,070 \$0 | \$47,343 \$0 \$340 | \$0 \$0 \$0 | \$0 \$0 \$0 | \$0 \$0 \$0 | \$0 \$0 \$0 | \$305,944 \$12,070 \$340 |
| Running Balance U7100024 14th and Pico Project (T) Consultants Architect Inspection & Testing Project Management Total Project Budget Less Other Funding | \$172,006 | \$258,601 \$12,070 \$0 | \$47,343 \$0 \$340 | \$0 \$0 \$0 | \$0 \$0 \$0 | \$0 \$0 \$0 | \$0 \$0 \$0 | \$305,944 \$12,070 \$340 |

Grand Total \$11,068,400 \$10,432,055 \$28,702,897 \$57,659,538 \$25,278,771 \$1,179,553 \$134,321,214

Note: Project N had no expenses

4/4/2008 9 of 9