MEASURE U EXPENDITURES

FUND 42.2

As of March 1, 2007

Projects	Budget	02/03 Final	03/04 Final	04/05 Final	05/06 Final	06/07	Combined Totals
117100010		Ţ			Ī		ĺ
U7100010							
Purchase of BAE Airport Site (A)		¢o.	¢o	¢o.	\$22,000,000	\$0	¢22.000.000
Site Acquisition Total		\$0 \$0	\$0 \$0	\$0 \$0	\$33,000,000	\$0	
Project Budget	\$33,000,000	\$0	\$0	\$0]	\$33,000,000	\$0	\$33,000,000
Less Other Funding	\$33,000,000						
Net							
Actual Measure U Expenditures	\$33,000,000						
Running Balance	\$33,000,000 \$0						
Running Balance	Φ0						
U7100028			1	<u> </u>			
Emeritus College Facility (B)							
Site Acquisition		\$8,658,675	\$0	\$0	\$0	\$0	\$8,658,675
Legal		\$14,649	\$3,009	\$20,421	\$0	\$0	
Architect		\$93,735	\$27,831	\$161	\$0 \$0	\$0 \$0	
Engineering		\$18,400	\$0	\$0	\$0	\$0	
Supply		\$0	\$4,461	\$0	\$0	\$0	
Building & Additions		\$0	\$17,496	\$0	\$4,000	\$0	
Cap Equipment		\$0	\$49,406	\$0	\$0	\$0	
Non-Cap Equipment		\$0	-\$2,197	\$0	-\$108	\$0	
Total		\$8,785,459	\$100,007	\$20,582	\$3,892	\$0	
Project Budget	\$9,603,782	+ 0,100,100	\$100,001	+ 20,002	+0,00 2	+	4 0,000,010
Less Other Funding	\$693,842						
Net	\$8,909,940						
Actual Measure U Expenditures	\$8,909,940						
Running Balance	\$0						
	<u> </u>						
U7100006							
1738 Pearl Street (C)							
Site Acquisition		\$0	\$704,534	\$0	\$0	\$0	\$704,534
Site Improvement		\$0	\$3,250	\$0	\$0	\$0	
Building & Additions		\$0	\$41,424	\$0	\$0	\$0	
Total		\$0	\$749,208	\$0	\$0	\$0	
Project Budget	\$749,208	* - 1	, , ,	*-1	, - <u>, - 1</u>	* -	
Less Other Funding	\$0						
Net	\$749,208						
Actual Measure U Expenditures	\$749,208						
Running Balance	\$0						

3/30/2007 1 of 9

MEASURE U EXPENDITURES

FUND 42.2

As of March 1, 2007

Projects	Budget	02/03 Final	03/04 Final	04/05 Final	05/06 Final	06/07	Combined Totals
U7100026							
PE Temporary Building Replacement (D)							
Architect		\$148,055	\$42,372	\$6,220	\$485	\$0	
Building & Additions		\$43,866	\$1,922,493	\$415,932	\$0	\$0	
Inspection & Testing		\$6,455	\$136,510	\$716	\$0	\$0	
Project Management		\$4,800	\$56,247	\$5,225	\$0	\$0	
Other Expenditures		\$763	\$0	\$6,893	\$0	\$0	
Total		\$203,939	\$2,157,622	\$434,987	\$485	\$0	\$2,797,033
Project Budget	\$2,797,033						
Less Other Funding	\$0						
Net	\$2,797,033						
Actual Measure U Expenditures	\$2,797,033						
Running Balance	\$0						
U7100310							
Remodel Library Village for Math (E)							
Moving Exp.		\$0	\$38,625	\$0	\$0	\$0	
Building & Additions		\$0	\$1,036,490	\$115,653	\$0	\$0	
Architect		\$104,992	\$27,141	\$1,340	\$486	\$0	
Engineering		\$0	\$2,658	\$0	\$0	\$0	
Inspection & Testing		\$0	\$27,083	\$25,175	\$0	\$0	
Project Management		\$0	\$51,679	\$4,400	\$0	\$0	
Other Expenditures		\$207	\$10,137	\$12,623	\$0	\$0	
Total		\$105,199	\$1,193,813	\$159,191	\$486	\$0	\$1,458,690
Project Budget	\$1,458,690						
Less Other Funding	\$0						
Net	\$1,458,690						
Actual Measure U Expenditures	\$1,458,690						
Running Balance	\$0						

3/30/2007 2 of 9

MEASURE U EXPENDITURES

FUND 42.2

As of March 1, 2007

Projects	Budget	02/03 Final	03/04 Final	04/05 Final	05/06 Final	06/07	Combined Totals
U7100027							
SM Airport Campus Site Improvements (F)							
Supplies		\$0	\$26,234	\$975	\$5,873	\$0	\$33,082
Misc Fees		\$0 \$0	\$25,234	\$0	\$3,873 \$0	* -	\$34,299
Other Contract Services		\$3,860	\$11,508	\$8,434	\$1,501	\$0	
Site Improvement		\$0	\$0	\$15,182	\$5,790		\$26,834
Building & Additions		\$0	\$1,495,697	\$1,670,788	\$4,824		
Architect		\$104,934	\$500	\$0	\$43,570		\$313,962
Engineering		\$35,000	\$148,304	\$950	\$10,040		
Inspection & Testing		\$5,032	\$118,662	\$191,271	\$0		
Project Management		\$750	\$155,798	\$38,425	\$1,365		
Other Expenditures		\$16,587	\$1,802	\$327	\$150		
Total		\$166,163	\$1,958,530	\$1,926,352	\$73,113		
Project Budget	\$5,000,000	· · · · · ·	, , , ,	. , , ,	• •		
Less Other Funding	\$0						
Net	\$5,000,000						
Actual Measure U Expenditures	\$4,333,626						
Running Balance	\$666,374						
U7110027							
SM Airport Campus West Building (G)							
Supply		\$0	\$0	\$17,650	\$28,017	\$0	\$45,667
Other Contract Services		\$0	\$0	\$0	\$3,576	\$0	\$3,576
Moving Expenses		\$0	\$0	\$180	\$15,824	\$0	\$16,004
Building & Additions		\$0	\$0	\$15,037,532	\$1,256,065		\$16,325,905
Architect		\$0	\$971,954	\$1,043,950	\$49,779	\$1,147	\$2,066,830
Engineering		\$0	\$2,920	\$9,800	\$5,010		\$18,318
Inspection & Testing		\$0	\$21,173	\$126,510	\$9,856		
Project Management		\$0	\$14,450	\$313,715	\$13,956		
Cap Equipment		\$0	\$49,795	\$326,382	\$4,792		
Non-Cap Equipment		\$0	\$0	\$280,558	\$57,240		
Total		\$0	\$1,060,292	\$17,156,277	\$1,444,115	\$34,043	\$19,694,728
Project Budget	\$19,694,728						
Less Other Funding	\$0						
Net	\$19,694,728						
Actual Measure U Expenditures	\$19,694,728						
Running Balance	\$0						

3/30/2007 3 of 9

MEASURE U EXPENDITURES

FUND 42.2

As of March 1, 2007

Projects	Budget	02/03 Final	03/04 Final	04/05 Final	05/06 Final	06/07	Combined Totals
117400005	, , , , , , , , , , , , , , , , , , , 						ı
U7100025 Theatre Arts Renovation (H)							
Supplies		\$0	\$8.904	-\$14	\$12,858	\$10,594	\$32,343
Legal		\$0	\$0	\$0	\$0	\$0	
Rental / Lease		\$0	\$1,446	\$2,200	\$0	\$0	
Building & Additions		\$528	\$1,326,630	\$4,540,487	\$10,897,603	\$53,551	\$16,818,799
Architect		\$289,913	\$369,213	\$423,416	\$82,639	\$0	
Engineering		\$6,174	\$2,981	\$16,606	\$2,375	\$1,250	
Inspection & Testing		\$150	\$14,785	\$353,890	\$297,675	\$1,116	
Project Management		\$150	\$45,698	\$184,219	\$193,898	\$14,406	
Other Expenditures		\$0	\$812	\$0	\$2,548	\$2,285	
Cap Equipment		\$0	\$31,638	\$0	\$6,458	\$59,689	
Non-Cap Equipment		\$0	\$2,388	\$0	\$36,749	\$138,809	
Total		\$296,915	\$1,804,496	\$5,520,804	\$11,532,803	\$281,700	
Project Budget	\$19,492,296	. , ,	, , , ,	. , , ,	. , , ,	· · · ·	
Less Other Funding	\$0						
Net	\$19,492,296						
Actual Measure U Expenditures	\$19,436,717						
Running Balance	\$55,579						
U7100110	1	1	1	-1			I
Earthquake Rpl. Liberal Arts North (I)							
Supplies		\$0	\$0	\$0	\$0	\$1,408	\$1,408
Building & Additions		\$265	\$0	\$1,043,660	\$5,916,281	\$2,334,847	\$9,295,053
Architect		\$0	\$611,732	\$120,024	\$209,490	\$138,726	
Engineering		\$3,248	\$4,295	\$0	\$250	\$0	
Inspection & Testing		\$0	\$0	\$28,312	\$326,203	\$77,062	\$431,578
Project Management		\$0	\$26,072	\$33,549	\$128,937	\$118,606	
Other Expenditures		\$0	-\$4	\$7,334	\$0	\$0	
Cap-Equipment		\$0	\$0	\$0	\$0	\$25,356	
Non-Cap Equipment		\$0	\$0	\$0	\$2,033	\$168,116	
Total		\$3,513	\$642,095	\$1,232,879	\$6,583,194	\$2,864,121	\$11,325,802
Project Budget	\$12,473,652	Received	+ - , , , , , ,	, , . ,	+ - / /	+ / 1	, , , , , , , , , , , , , , , , , , , ,
Less Other Funding	\$7,120,900	\$0					
Net	\$5,352,752						
Actual Measure U Expenditures	\$11,325,802						
Running Balance	-\$5,973,050						

3/30/2007 4 of 9

MEASURE U EXPENDITURES

FUND 42.2

As of March 1, 2007

Projects	Budget	02/03 Final	03/04 Final	04/05 Final	05/06 Final	06/07	Combined Totals
117400040	1		<u> </u>	<u> </u>			·
U7100013							
Music Complex (J)		\$0	\$0	\$436	\$0	\$0	\$436
Advertising Building & Additions		\$0 \$0	\$0 \$0	\$356,464	\$1,293,726	هں \$1,313,584-	\$336,607
Architect		\$0 \$0	\$187,922	\$22,500	\$1,293,726	\$32,868	
Inspection & Testing		\$0 \$0	\$107,922	\$29,740	\$19,265	\$25,079	
		\$0	\$170				
Project Management		\$0 \$0		\$36,739 \$0	\$36,351 \$0	\$41,270 \$0	
Other Expenditures Total		\$0	\$0 \$188,092	\$445,879	\$1,386,568	⊸ _{⊕∪} -\$1,214,367	\$806,173
Project Budget	¢2.070.04 <i>E</i>	Received	\$100,092	\$445,679 <u> </u>	\$1,300,300	-\$1,214,307	\$000,173
Less Other Funding	\$3,978,845 \$2,600,000	\$2,600,000					
Net		\$2,600,000					
	\$1,378,845						
Actual Measure U Expenditures	\$806,173 \$572,672						
Running Balance	\$572,072						
117400444	T T						_
U7100111							
Earthquake Rpl. Liberal Arts South (K)		Φ0	40	* 0.55	***	Φ0	#0.050
Supply		\$0	\$0	\$855	\$2,497	\$0	
Consultants		\$0	\$0	\$0	\$17,265	\$24,171	\$41,435
Other Contract Services		\$0	\$0	\$6,154	\$0	\$0	T - , -
Building & Additions		\$0	\$0	\$26,302	\$3,091,306	-\$518,458	
Architect		\$0	\$0	\$836,555	-\$503,297	\$52,870	\$386,128
Engineering		\$0	\$0	\$3,125	\$150	\$4,344	
Inspection & Testing		\$0	\$0	\$0	\$179,798	\$167,027	\$346,825
Project Management		\$0	\$0	\$0	\$43,989	\$184,002	\$227,991
Other Expenses		\$0	\$0	\$0	\$202	\$0	
Total	045.004.004	\$0	\$0	\$872,991	\$2,831,909	-\$86,045	\$3,618,855
Project Budget	\$15,891,384	Received					
Less Other Funding	\$10,625,070	\$3,955,926					
Net	\$5,266,314						
Actual Measure U Expenditures	\$3,618,855						
Running Balance	\$1,647,459						

3/30/2007 5 of 9

MEASURE U EXPENDITURES

FUND 42.2

As of March 1, 2007

Projects	Budget	02/03 Final	03/04 Final	04/05 Final	05/06 Final	06/07	Combined Totals
U7100221							
Shuttle Replacement Parking (L)							
Legal		\$0	\$0	\$0	\$8,462	\$0	T - , -
Site Acquisition		\$0	\$0	\$0	\$0	\$16,903,087	\$16,903,087
Inspection & Testing		\$0	\$0	\$0	\$0	\$71,615	
Total		\$0	\$0	\$0	\$8,462	\$16,974,702	\$16,983,164
Project Budget	\$18,510,000						
Less Other Funding	\$0						
Net	\$18,510,000						
Actual Measure U Expenditures	\$16,983,164						
Running Balance	\$1,526,836						
U7100321							
North Quad Plaza (M)							
Building & Additions		\$0	\$0	\$0	\$0	\$0	
Architect		\$0	\$231,055	\$8,444	\$140,048	\$377,773	
Engineering		\$0	\$0	\$0	\$0	\$0	\$0
Inspection & Testing		\$0	\$0	\$0	\$0	\$0	T -
Project Management		\$0	\$0	\$760	\$210	\$1,540	
Other Expenses		\$0	\$1,900	\$0	\$0	\$0	
Total		\$0	\$232,955	\$9,204	\$140,258	\$379,313	\$761,730
Project Budget	\$9,000,000						
Less Other Funding	\$0						
Net	\$9,000,000						
Actual Measure U Expenditures	\$761,730						
Running Balance	\$8,238,270						

3/30/2007 6 of 9

MEASURE U EXPENDITURES

FUND 42.2

As of March 1, 2007

Projects	Budget	02/03 Final	03/04 Final	04/05 Final	05/06 Final	06/07	Combined Totals
U7100500, U7126450, U7100334			<u> </u>				<u> </u>
Student Services Building (O)							
Supplies		\$2,014	\$0	\$0	\$0	\$0	\$2,014
PC Upgrades		\$0	\$765	\$0	\$0 \$0	\$0 \$0	
Other Contract Services		\$210	\$0	\$0	\$0	\$0 \$0	
Moving		\$7,571	\$0	\$0	\$0	\$0	
Building & Additions		\$359,141	\$2,441	\$0	\$0	\$0	
Architect		\$31,782	\$0	\$235,230	\$0	\$34,931	\$301,943
Engineering		\$1,838	\$0	\$0	\$0	\$0	
Project Management		\$4,650	\$0	\$2,470	\$0	\$1,100	
Cap Equipment		\$59,063	\$0	\$0	\$0	\$0	
Total		\$466,268	\$3,207	\$237,700	\$0	\$36,031	\$743,206
Project Budget	\$46,000,000	¥ 100,=00	+-,	+	T-1	+,	,
Less Other Funding	\$25,196,566						
Net	\$20,803,434						
Actual Measure U Expenditures	\$743,206						
Running Balance	\$20,060,228						
U6780000, U7100022, U7100331, U7100550, U7100005, U7100030, U7100031, U7100029, U7100003, U7100008, U7100332							
Supplies		\$0	\$0	\$254	\$0	\$0	\$254
Other Contract Services		\$0 \$0	\$0	\$254	\$0	\$0	\$254
Building & Additions		\$681,900	\$195,175	\$20,600	\$0	\$90,881	\$988,556
Architect		\$69,081	\$42,108	\$0	\$155,321	\$334,390	\$600,900
Engineering		\$8,050	\$0	\$0	\$6,750	\$7,938	
Inspection & Testing		\$2,241	\$4,250	\$0	\$0	\$0	
Project Management		\$0	\$2,805	\$0	\$0	\$3,520	\$6,325
Cap Equipment		\$0	\$0	\$343,861	\$0	\$0	
Other Expenses		\$0	\$785	\$0	\$0	\$0	
Total		\$761,272	\$245,122	\$364,715	\$162,071	\$436,728	
Project Budget	\$6,859,518	· · /	+ -/	7 7	, . ,	7 - 7	, , , , , , , , , , , , , , , , , , , ,
Less Other Funding	\$0						
Net	\$6,859,518						
Actual Measure U Expenditures	\$1,969,909						
Running Balance	\$4,889,609						

3/30/2007 7 of 9

MEASURE U EXPENDITURES

FUND 42.2

As of March 1, 2007

Projects	Budget	02/03 Final	03/04 Final	04/05 Final	05/06 Final	06/07	Combined Totals
U7100007							
Restroom Improvement (R)							
Supplies		\$0	\$564	\$0	\$1,075	\$0	
Other Contract Services		\$0	\$0	\$0	\$3,803	\$0	
Building & Additions		\$0	\$1,305	\$0	\$7,891	\$0	
Inspection & Testing		\$0	\$2,043	\$0	\$820	\$0	
Total		\$0	\$3,912	\$0	\$13,589	\$0	\$17,501
Project Budget	\$100,000						
Less Other Funding	\$0						
Net	\$100,000						
Actual Measure U Expenditures	\$17,501						
Running Balance	\$82,499						
U7100004, U7110020							
Master Planning (S)							
Consultants		\$9,000	\$26,516	\$158,449	\$374,329	\$101,482	\$669,777
Architect		\$0	\$17,617	\$126,433	\$104,083	\$18,019	\$266,153
Engineering		\$0	\$0	\$0	\$0	\$0	\$0
Rental / Lease		\$0	\$0	\$6,453	\$0	\$0	\$6,453
Postage		\$0	\$0	\$30,000	\$0	\$0	\$30,000
Other Expenses		\$0	\$0	\$0	\$180	\$0	\$180
Total		\$9,000	\$44,133	\$321,335	\$478,593	\$119,502	\$972,562
Project Budget	\$1,000,000		•	•			
Less Other Funding	\$0						
Net	\$1,000,000						
Actual Measure U Expenditures	\$972,562						
Running Balance	\$27,438						

3/30/2007 8 of 9

MEASURE U EXPENDITURES

FUND 42.2

As of March 1, 2007

Projects	Budget	02/03 Final	03/04 Final	04/05 Final	05/06 Final	06/07	Combined Totals
U7100024							
14th and Pico Project (T)							
Consultants		\$0	\$888	\$0	\$0	\$0	\$888
Architect		\$258,601	\$47,343	\$0	\$0	\$0	\$305,944
Inspection & Testing		\$12,070	\$0	\$0	\$0	\$0	\$12,070
Project Management		\$0	\$340	\$0	\$0	\$0	\$340
Total		\$270,671	\$48,571	\$0	\$0	\$0	\$319,242
Project Budget	\$319,242						
Less Other Funding	\$0						
Net	\$319,242						
Actual Measure U Expenditures	\$319,242						
Running Balance	\$0						

Grand Total	\$11,068,400	\$10,432,055	\$28,702,897	\$57,659,538	\$20,035,196	\$127,898,086

Note: Project N, P had no expenses

3/30/2007 9 of 9