### **MEASURE U EXPENDITURES**

FUND 42.2

As of December 31, 2006

Projects	Budget	02/03 Final	03/04 Final	04/05 Final	05/06 Final	06/07	Combined Totals
U7100010							
Purchase of BAE Airport Site (A)							*
Site Acquisition		\$0	\$0	\$0	\$33,000,000	\$0	
Total		\$0	\$0	\$0	\$33,000,000	\$0	\$33,000,000
Project Budget	\$33,000,000						
Less Other Funding	\$0						
Net	\$33,000,000						
Actual Measure U Expenditures	\$33,000,000						
Running Balance	\$0						
U7100028	<del> </del>		1		<u> </u>		I
Emeritus College Facility (B)							
Site Acquisition		\$8,658,675	\$0	\$0	\$0	\$0	\$8,658,675
Legal		\$14,649	\$3,009	\$20,421	\$0	\$0 \$0	
Architect		\$93,735	\$27,831	\$161	\$0	\$0 \$0	
Engineering		\$18,400	\$0	\$0	\$0	\$0 \$0	
Supply		\$0	\$4,461	\$0	\$0	\$0 \$0	
Building & Additions		\$0	\$17,496	\$0	\$4,000	\$0 \$0	
Cap Equipment		\$0	\$49,406	\$0	\$0	\$0 \$0	
Non-Cap Equipment		\$0	-\$2,197	\$0	-\$108	\$0 \$0	
Total		\$8,785,459	\$100,007	\$20,582	\$3,892	\$0	
Project Budget	\$9,603,782	\$0,703,439	\$100,007	Ψ <b>2</b> 0,302	φ <b>3,</b> 092	φυ	φο, <del>3</del> 03,340
Less Other Funding	\$693,842						
Net	\$8,909,940						
Actual Measure U Expenditures	\$8,909,940						
Running Balance	\$0,909,940						
Running Balance	Φ0						
U7100006							
1738 Pearl Street (C)							
Site Acquisition		\$0	\$704,534	\$0	\$0	\$0	\$704,534
Site Improvement		\$0	\$3,250	\$0	\$0	\$0	
Building & Additions		\$0	\$41,424	\$0	\$0	\$0	
Total		\$0	\$749,208	\$0	\$0	\$0	
Project Budget	\$749,208	***	. ,	, , , , , , , , , , , , , , , , , , ,	* - 1	* -	,
Less Other Funding	\$0						
Net	\$749,208						
Actual Measure U Expenditures	\$749,208						
Running Balance	\$0						

1/9/2007 1 of 9

### **MEASURE U EXPENDITURES**

FUND 42.2

As of December 31, 2006

Projects	Budget	02/03 Final	03/04 Final	04/05 Final	05/06 Final	06/07	Combined Totals
U7100026							
PE Temporary Building Replacement (D)							
Architect		\$148,055	\$42,372	\$6,220	\$485	\$0	
Building & Additions		\$43,866	\$1,922,493	\$415,932	\$0	\$0	
Inspection & Testing		\$6,455	\$136,510	\$716	\$0	\$0	
Project Management		\$4,800	\$56,247	\$5,225	\$0	\$0	
Other Expenditures		\$763	\$0	\$6,893	\$0	\$0	
Total		\$203,939	\$2,157,622	\$434,987	\$485	\$0	\$2,797,033
Project Budget	\$2,797,033						
Less Other Funding	\$0						
Net	\$2,797,033						
Actual Measure U Expenditures	\$2,797,033						
Running Balance	\$0						
U7100310							
Remodel Library Village for Math (E)							
Moving Exp.		\$0	\$38,625	\$0	\$0	\$0	
Building & Additions		\$0	\$1,036,490	\$115,653	\$0	\$0	
Architect		\$104,992	\$27,141	\$1,340	\$486	\$0	
Engineering		\$0	\$2,658	\$0	\$0	\$0	
Inspection & Testing		\$0	\$27,083	\$25,175	\$0	\$0	
Project Management		\$0	\$51,679	\$4,400	\$0	\$0	
Other Expenditures		\$207	\$10,137	\$12,623	\$0	\$0	
Total		\$105,199	\$1,193,813	\$159,191	\$486	\$0	\$1,458,690
Project Budget	\$1,458,690						
Less Other Funding	\$0						
Net	\$1,458,690						
Actual Measure U Expenditures	\$1,458,690						
Running Balance	\$0						

1/9/2007 2 of 9

### **MEASURE U EXPENDITURES**

FUND 42.2

As of December 31, 2006

Projects	Budget	02/03 Final	03/04 Final	04/05 Final	05/06 Final	06/07	Combined Totals
117400007							
U7100027							
SM Airport Campus Site Improvements (F)		\$0	\$26,234	\$975	\$5,873	\$0	\$33,082
Supplies Misc Fees		\$0 \$0				T -	
			\$25	\$0	\$0 \$4.504	\$34,274	
Other Contract Services		\$3,860 \$0	\$11,508 \$0	\$8,434	\$1,501	\$0	
Site Improvement		\$0 \$0		\$15,182	\$5,790 \$4,894	\$3,210	
Building & Additions			\$1,495,697	\$1,670,788	\$4,824	\$0	. , ,
Architect		\$104,934	\$500	\$0	\$43,570	\$164,957	\$313,962
Engineering		\$35,000	\$148,304	\$950	\$10,040	\$0	
Inspection & Testing		\$5,032	\$118,662	\$191,271	\$0	\$0	
Project Management		\$750	\$155,798	\$38,425	\$1,365	\$0	
Other Expenditures		\$16,587	\$1,802	\$327	\$150	\$4,375	
Total	<b>^-</b>	\$166,163	\$1,958,530	\$1,926,352	\$73,113	\$206,816	\$4,330,974
Project Budget	\$7,000,000						
Less Other Funding	\$0						
Net	\$7,000,000						
Actual Measure U Expenditures	\$4,330,974						
Running Balance	\$2,669,026						
U7110027							
SM Airport Campus West Building (G)							
Supply		\$0	\$0	\$17,650	\$28,017	\$0	
Other Contract Services		\$0	\$0	\$0	\$3,576	\$0	
Moving Expenses		\$0	\$0	\$180	\$15,824	\$0	
Building & Additions		\$0	\$0	\$15,037,532	\$1,256,065	\$0	
Architect		\$0	\$971,954	\$1,043,950	\$49,779	\$1,147	\$2,066,830
Engineering		\$0	\$2,920	\$9,800	\$5,010	\$0	
Inspection & Testing		\$0	\$21,173	\$126,510	\$9,856	\$0	\$157,539
Project Management		\$0	\$14,450	\$313,715	\$13,956	\$0	
Cap Equipment		\$0	\$49,795	\$326,382	\$4,792	\$0	
Non-Cap Equipment		\$0	\$0	\$280,558	\$57,240	\$0	\$337,798
Total		\$0	\$1,060,292	\$17,156,277	\$1,444,115	\$1,147	\$19,661,832
Project Budget	\$20,821,124		•	-	•	·	·
Less Other Funding	\$0						
Net	\$20,821,124						
Actual Measure U Expenditures	\$19,661,832						
Running Balance	\$1,159,292						

1/9/2007 3 of 9

### **MEASURE U EXPENDITURES**

FUND 42.2

As of December 31, 2006

Projects	Budget	02/03 Final	03/04 Final	04/05 Final	05/06 Final	06/07	Combined Totals
U7100025							
Theatre Arts Renovation (H)							
Supplies		\$0	\$8,904	-\$14	\$12,858		
Legal		\$0	\$0	\$0	\$0		
Rental / Lease		\$0	\$1,446	\$2,200	\$0		
Building & Additions		\$528	\$1,326,630	\$4,540,487	\$10,897,603	\$53,551	\$16,818,799
Architect		\$289,913	\$369,213	\$423,416	\$82,639	\$0	+ / / -
Engineering		\$6,174	\$2,981	\$16,606	\$2,375	\$1,250	\$29,386
Inspection & Testing		\$150	\$14,785	\$353,890	\$297,675	\$1,116	
Project Management		\$150	\$45,698	\$184,219	\$193,898	\$14,406	
Other Expenditures		\$0	\$812	\$0	\$2,548		
Cap Equipment		\$0	\$31,638	\$0	\$6,458		\$97,785
Non-Cap Equipment		\$0	\$2,388	\$0	\$36,749	\$137,914	\$177,051
Total		\$296,915	\$1,804,496	\$5,520,804	\$11,532,803	\$276,963	\$19,431,981
Project Budget	\$19,492,296						
Less Other Funding	\$0						
Net	\$19,492,296						
Actual Measure U Expenditures	\$19,431,981						
Running Balance	\$60,315						
U7100110							<u> </u>
Earthquake Rpl. Liberal Arts North (I)		Φ0	00	Φ0	Φ0	Фооо	фооо
Supplies		\$0	\$0	\$0	\$0		
Building & Additions		\$265	\$0	\$1,043,660	\$5,916,281	\$2,114,775	\$9,074,981
Architect		\$0	\$611,732	\$120,024	\$209,490		\$1,073,169
Engineering		\$3,248	\$4,295	\$0	\$250	\$0	
Inspection & Testing		\$0	\$0	\$28,312	\$326,203	\$75,576	
Project Management		\$0	\$26,072	\$33,549	\$128,937	\$91,557	\$280,115
Other Expenditures		\$0	-\$4	\$7,334	\$0		
Cap-Equipment		\$0	\$0	\$0	\$0	\$25,356	
Non-Cap Equipment		\$0	\$0	\$0	\$2,033	\$138,906	
Total		\$3,513	\$642,095	\$1,232,879	\$6,583,194	\$2,578,301	\$11,039,982
Project Budget	\$12,473,652	Received					
Less Other Funding	\$7,120,900	\$0					
Net	\$5,352,752						
Actual Measure U Expenditures	\$11,039,982						
Running Balance	-\$5,687,230						

1/9/2007 4 of 9

### **MEASURE U EXPENDITURES**

FUND 42.2

As of December 31, 2006

Projects	Budget	02/03 Final	03/04 Final	04/05 Final	05/06 Final	06/07	Combined Totals
U7100013	<del> </del>		T				
Music Complex (J)							
Advertising		\$0	\$0	\$436	\$0	\$0	\$436
Building & Additions		\$0	\$0	\$356,464	\$1,293,726	\$201,870	
Architect		\$0	\$187,922	\$22,500	\$37,227	\$11,150	
Inspection & Testing		\$0	\$0	\$29,740	\$19,265	\$25,079	
Project Management		\$0	\$170	\$36,739	\$36,351	\$33,174	
Other Expenditures		\$0	\$0	\$0	\$0	\$0	
Total		\$0	\$188,092	\$445,879	\$1,386,568	\$271,273	T -
Project Budget	\$4,978,845	ΨΟΙ	Ψ100,002	Ψ++0,010	ψ1,000,000	Ψ271,270	Ψ2,201,010
Less Other Funding	\$0						
Net	\$4,978,845						
Actual Measure U Expenditures	\$2,291,813						
Running Balance	\$2,687,033						
	<del>+=,</del>						
U7100111							
Earthquake Rpl. Liberal Arts South (K)							
Supply		\$0	\$0	\$855	\$2,497	\$0	\$3,353
Consultants		\$0	\$0	\$0	\$17,265	\$13,812	
Other Contract Services		\$0	\$0	\$6,154	\$0	\$0	\$6,154
Building & Additions		\$0	\$0	\$26,302	\$3,091,306	\$1,051,820	\$4,169,427
Architect		\$0	\$0	\$836,555	-\$503,297	\$20,950	\$354,208
Engineering		\$0	\$0	\$3,125	\$150	\$1,594	\$4,869
Inspection & Testing		\$0	\$0	\$0	\$179,798	\$128,438	\$308,236
Project Management		\$0	\$0	\$0	\$43,989	\$133,457	\$177,446
Other Expenses		\$0	\$0	\$0	\$202	\$0	\$202
Total		\$0	\$0	\$872,991	\$2,831,909	\$1,350,071	\$5,054,971
Project Budget	\$15,891,384	Received					
Less Other Funding	\$10,625,070	\$646,926					
Net	\$5,266,314						
Actual Measure U Expenditures	\$4,408,045						
Running Balance	\$858,269						

1/9/2007 5 of 9

### **MEASURE U EXPENDITURES**

FUND 42.2

As of December 31, 2006

Projects	Budget	02/03 Final	03/04 Final	04/05 Final	05/06 Final	06/07	<b>Combined Totals</b>
U7100221							
Shuttle Replacement Parking (L)							
Legal		\$0	\$0	\$0	\$8,462	\$0	
Site Acquisition		\$0	\$0	\$0	\$0		
Inspection & Testing		\$0	\$0	\$0	\$0	\$393	\$393
Total		\$0	\$0	\$0	\$8,462	\$17,500,393	\$17,508,855
Project Budget	\$17,256,000						
Less Other Funding	\$0						
Net	\$17,256,000						
Actual Measure U Expenditures	\$17,508,855						
Running Balance	-\$252,855						
U7100321							
North Quad Plaza (M)							
Building & Additions		\$0	\$0	\$0	\$0	\$0	
Architect		\$0	\$231,055	\$8,444	\$140,048	\$226,993	\$606,540
Engineering		\$0	\$0	\$0	\$0	\$0	\$0
Inspection & Testing		\$0	\$0	\$0	\$0	\$0	
Project Management		\$0	\$0	\$760	\$210	\$1,540	
Other Expenses		\$0	\$1,900	\$0	\$0	\$0	+ ,
Total		\$0	\$232,955	\$9,204	\$140,258	\$228,533	\$610,950
Project Budget	\$4,939,759						
Less Other Funding	\$0						
Net	\$4,939,759						
Actual Measure U Expenditures	\$610,950						
Running Balance	\$4,328,809						

1/9/2007 6 of 9

## **MEASURE U EXPENDITURES**

FUND 42.2

As of December 31, 2006

U7100500, U7126450  Student Services Building (O)  Supplies PC Upgrades Other Contract Services Moving Building & Additions Architect Engineering Project Management Cap Equipment Total		\$2,014 \$0 \$210 \$7,571 \$359,141 \$31,782 \$1,838 \$4,650 \$59,063	\$0 \$765 \$0 \$0 \$2,441 \$0 \$0 \$0	\$0 \$0 \$0 \$0 \$0 \$0 \$0 \$235,230	\$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$0 \$0 \$0 \$0 \$0 \$0	\$2,014 \$765 \$210 \$7,571 \$361,582
Student Services Building (O) Supplies PC Upgrades Other Contract Services Moving Building & Additions Architect Engineering Project Management Cap Equipment		\$0 \$210 \$7,571 \$359,141 \$31,782 \$1,838 \$4,650	\$765 \$0 \$0 \$2,441 \$0 \$0	\$0 \$0 \$0 \$0 \$0 \$235,230	\$0 \$0 \$0 \$0 \$0	\$0 \$0 \$0 \$0	\$765 \$210 \$7,571 \$361,582
Supplies PC Upgrades Other Contract Services Moving Building & Additions Architect Engineering Project Management Cap Equipment		\$0 \$210 \$7,571 \$359,141 \$31,782 \$1,838 \$4,650	\$765 \$0 \$0 \$2,441 \$0 \$0	\$0 \$0 \$0 \$0 \$0 \$235,230	\$0 \$0 \$0 \$0 \$0	\$0 \$0 \$0 \$0	\$765 \$210 \$7,571 \$361,582
PC Upgrades Other Contract Services Moving Building & Additions Architect Engineering Project Management Cap Equipment		\$0 \$210 \$7,571 \$359,141 \$31,782 \$1,838 \$4,650	\$765 \$0 \$0 \$2,441 \$0 \$0	\$0 \$0 \$0 \$0 \$0 \$235,230	\$0 \$0 \$0 \$0 \$0	\$0 \$0 \$0 \$0	\$765 \$210 \$7,571 \$361,582
Other Contract Services  Moving Building & Additions Architect Engineering Project Management Cap Equipment		\$210 \$7,571 \$359,141 \$31,782 \$1,838 \$4,650	\$0 \$0 \$2,441 \$0 \$0	\$0 \$0 \$0 \$235,230	\$0 \$0 \$0 \$0	\$0 \$0 \$0	\$210 \$7,571 \$361,582
Moving Building & Additions Architect Engineering Project Management Cap Equipment		\$7,571 \$359,141 \$31,782 \$1,838 \$4,650	\$0 \$2,441 \$0 \$0	\$0 \$0 \$235,230	\$0 \$0 \$0	\$0 \$0	\$7,571 \$361,582
Building & Additions Architect Engineering Project Management Cap Equipment		\$359,141 \$31,782 \$1,838 \$4,650	\$2,441 \$0 \$0	\$0 \$235,230	\$0 \$0	\$0	\$361,582
Architect Engineering Project Management Cap Equipment		\$31,782 \$1,838 \$4,650	\$0 \$0	\$235,230	\$0		
Engineering Project Management Cap Equipment		\$1,838 \$4,650	\$0			\$01	
Project Management Cap Equipment		\$4,650		\$0	ው ሳ		\$267,012
Cap Equipment			\$∩I			\$0	\$1,838
		\$59.063		\$2,470	\$0	\$660	\$7,780
Total			\$0	\$0	\$0	\$0	\$59,063
		\$466,268	\$3,207	\$237,700	\$0	\$660	\$707,835
Project Budget	\$40,891,760						
Less Other Funding	\$16,939,756						
Net	\$23,952,004						
Actual Measure U Expenditures	\$707,835						
Running Balance	\$23,244,169						
U6780000, U7100022, U7100331, U7100550,							
U7100005, U7100030, U7100031, U7100029,							
U7100003, U7100008, U7100332							
Infrastructure & Safety (Q)							
Supplies		\$0	\$0	\$254	\$0	\$0	\$254
Other Contract Services		\$0	\$0	\$0	\$0	\$0	\$0
Building & Additions		\$681,900	\$195,175	\$20,600	\$0	\$467	\$898,142
Architect		\$69,081	\$42,108	\$0	\$155,321	\$291,776	\$558,286
Engineering		\$8,050	\$0	\$0	\$6,750	\$5,213	\$20,012
Inspection & Testing		\$2,241	\$4,250	\$0	\$0	\$0	\$6,491
Project Management		\$0	\$2,805	\$0	\$0	\$2,750	\$5,555
Cap Equipment		\$0	\$0	\$343,861	\$0	\$0	\$343,861
Other Expenses		\$0	\$785	\$0	\$0	\$0	\$785
Total		\$761,272	\$245,122	\$364,715	\$162,071	\$300,205	\$1,833,386
Project Budget	\$10,000,000	, , , , , , , , , , , , , , , , , , ,	+ -,	, ,	+ - /*	<del>,</del> /	, ,,
Less Other Funding	\$1,600,000						
Net	\$8,400,000						
Actual Measure U Expenditures	\$1,833,386						
Running Balance	\$6,566,614						

1/9/2007 7 of 9

### **MEASURE U EXPENDITURES**

FUND 42.2

As of December 31, 2006

Projects	Budget	02/03 Final	03/04 Final	04/05 Final	05/06 Final	06/07	Combined Totals
U7100007							
Restroom Improvement (R)							
Supplies		\$0	\$564	\$0	\$1,075	\$0	
Other Contract Services		\$0	\$0	\$0	\$3,803	\$0	
Building & Additions		\$0	\$1,305	\$0	\$7,891	\$0	
Inspection & Testing		\$0	\$2,043	\$0	\$820	\$0	\$2,863
Total		\$0	\$3,912	\$0	\$13,589	\$0	\$17,501
Project Budget	\$300,000						
Less Other Funding	\$200,000						
Net	\$100,000						
Actual Measure U Expenditures	\$17,501						
Running Balance	\$82,499						
U7100004, U7110020							
Master Planning (S)							
Consultants		\$9,000	\$26,516	\$158,449	\$374,329	\$33,481	\$601,775
Architect		\$0	\$17,617	\$126,433	\$104,083	\$8,301	\$256,434
Engineering		\$0	\$0	\$0	\$0	\$0	\$0
Rental / Lease		\$0	\$0	\$6,453	\$0	\$0	\$6,453
Postage		\$0	\$0	\$30,000	\$0	\$0	\$30,000
Other Expenses		\$0	\$0	\$0	\$180	\$0	\$180
Total		\$9,000	\$44,133	\$321,335	\$478,593	\$41,782	\$894,843
Project Budget	\$945,714						
Less Other Funding	\$0						
Net	\$945,714						
Actual Measure U Expenditures	\$894,843						
Running Balance	\$50,871						

1/9/2007 8 of 9

## **MEASURE U EXPENDITURES**

FUND 42.2

As of December 31, 2006

Projects	Budget	02/03 Final	03/04 Final	04/05 Final	05/06 Final	06/07	Combined Totals
U7100024							
14th and Pico Project (T)							
Consultants		\$0	\$888	\$0	\$0	\$0	\$888
Architect		\$258,601	\$47,343	\$0	\$0	\$0	\$305,944
Inspection & Testing		\$12,070	\$0	\$0	\$0	\$0	\$12,070
Project Management		\$0	\$340	\$0	\$0	\$0	\$340
Total		\$270,671	\$48,571	\$0	\$0	\$0	\$319,242
Project Budget	\$319,242		-				
Less Other Funding	\$0						
Net	\$319,242						
Actual Measure U Expenditures	\$319,242						
Running Balance	\$0						

Grand Total	\$11,06	,400 \$10,432,05	\$28,702,897	\$57,659,538	\$22,756,144	\$130,619,034

Note: Project N, P had no expenses

1/9/2007 9 of 9