### **MEASURE U EXPENDITURES**

FUND 42.2

As of December 31, 2005

Projects	Budget	02/03 Final	03/04 Final	04/05 Final	05/06	Combined Totals
117400040						1
U7100010 Purchase of BAE Airport Site (A)						
Site Acquisition					\$33,000,000	\$33,000,000
Total						
Project Budget	¢33,000,000				\$33,000,000	\$33,000,000
Less Other Funding	\$33,000,000 \$0					
	¥ -					
Net	\$33,000,000					
Actual Measure U Expenditures	\$33,000,000					
Running Balance	\$0					
U7100028						
Emeritus College Facility (B)						
Site Acquisition		\$8,658,675	\$0	\$0	\$0	\$8,658,675
Legal		\$14,649	\$3,009	\$20,421	\$0	\$38,078
Architect		\$93,735	\$27,831	\$161	\$0	\$121,727
Engineering		\$18,400	\$0	\$0	\$0	\$18,400
Supply		\$0	\$4,461	\$0	\$0	\$4,461
Building & Additions		\$0	\$17,496	\$0	\$4,000	\$21,496
Cap Equipment		\$0	\$49,406	\$0	\$0	\$49,406
Non-Cap Equipment		\$0	-\$2,197	\$0	-\$108	
Total		\$8,785,459	\$100,007	\$20,582	\$3,892	\$8,909,940
Project Budget	\$9,577,223	ψ0,703, <del>1</del> 33	Ψ100,007	Ψ <b>2</b> 0,302	ψ3,032	ψυ,9υ9,940
Less Other Funding	\$693,842					
Net	\$8,883,381					
Actual Measure U Expenditures	\$8,909,940					
Running Balance	-\$26,559					
Iturining Balance	-φ20,559					
U7100006						
1738 Pearl Street (C)						
Site Acquisition		\$0	\$704,534	\$0	\$0	\$704,534
Site Improvement		\$0	\$3,250	\$0	\$0	\$3,250
Building & Additions		\$0	\$41,424	\$0	\$0	
Total		\$0	\$749,208	\$0	\$0	
Project Budget	\$749,208	* - 1	. ,	, , , , , , , , , , , , , , , , , , ,	* -	,
Less Other Funding	\$0					
Net	\$749,208					
Actual Measure U Expenditures	\$749,208					
Running Balance	\$0					

1/6/2006 1 of 9

### **MEASURE U EXPENDITURES**

FUND 42.2

As of December 31, 2005

Projects	Budget	02/03 Final	03/04 Final	04/05 Final	05/06	Combined Totals
U7100026						
PE Temporary Building Replacement (D)						
Architect		\$148,055	\$42,372	\$6,220	\$485	\$197,133
Building & Additions		\$43,866	\$1,922,493	\$415,932	\$0	\$2,382,291
Inspection & Testing		\$6,455	\$136,510	\$716	\$0	\$143,681
Project Management		\$4,800	\$56,247	\$5,225	\$0	\$66,272
Other Expenditures		\$763	\$0	\$6,893	\$0	\$7,656
Total		\$203,939	\$2,157,622	\$434,987	\$485	\$2,797,033
Project Budget	\$2,673,247					
Less Other Funding	\$0					
Net	\$2,673,247					
Actual Measure U Expenditures	\$2,797,033					
Running Balance	-\$123,786					
U7100310						
Remodel Library Village for Math (E)						
Moving Exp.		\$0	\$38,625	\$0	\$0	\$38,625
Building & Additions		\$0	\$1,036,490	\$115,653	\$0	\$1,152,143
Architect		\$104,992	\$27,141	\$1,340	\$0	
Engineering		\$0	\$2,658	\$0	\$0	\$2,658
Inspection & Testing		\$0	\$27,083	\$25,175	\$0	\$52,258
Project Management		\$0	\$51,679	\$4,400	\$0	
Other Expenditures		\$207	\$10,137	\$12,623	\$0	\$22,967
Total		\$105,199	\$1,193,813	\$159,191	\$0	\$1,458,204
Project Budget	\$1,425,565			•		,
Less Other Funding	\$0					
Net	\$1,425,565					
Actual Measure U Expenditures	\$1,458,204					
Running Balance	-\$32,639					

1/6/2006 2 of 9

### **MEASURE U EXPENDITURES**

FUND 42.2

As of December 31, 2005

Projects	Budget	02/03 Final	03/04 Final	04/05 Final	05/06	Combined Totals
U7100027						
SM Airport Campus Site Improvements (F)						
Supplies		\$0	\$26,234	\$975	\$1,651	\$28,860
Misc Fees		\$0	\$25	\$0	\$0	T -
Other Contract Services		\$3,860	\$11,508	\$8,434	\$1,501	\$25,302
Site Improvement		\$0	\$0	\$15,182	\$161	\$15,343
Building & Additions		\$0	\$1,495,697	\$1,670,788	\$4,824	\$3,171,309
Architect		\$104,934	\$500	\$0	\$0	
Engineering		\$35,000	\$148,304	\$950	\$0	
Inspection & Testing		\$5,032	\$118,662	\$191,271	\$0	
Project Management		\$750	\$155,798	\$38,425	\$1,365	
Other Expenditures		\$16,587	\$1,802	\$327	\$150	
Total		\$166,163	\$1,958,530	\$1,926,352	\$9,652	\$4,060,697
Project Budget	\$4,500,000					
Less Other Funding	\$0					
Net	\$4,500,000					
Actual Measure U Expenditures	\$4,060,697					
Running Balance	\$439,303					
U7110027						
SM Airport Campus West Building (G)						
Supply		\$0	\$0	\$17,650	\$25,054	\$42,705
Other Contract Services		\$0	\$0	\$0	\$1,334	\$1,334
Moving Expenses		\$0	\$0	\$180	\$15,824	\$16,004
Building & Additions		\$0	\$0	\$15,037,532	\$1,173,551	\$16,211,083
Architect		\$0	\$971,954	\$1,043,950	\$39,232	\$2,055,136
Engineering		\$0	\$2,920	\$9,800	\$4,150	\$16,870
Inspection & Testing		\$0	\$21,173	\$126,510	\$9,856	
Project Management		\$0	\$14,450	\$313,715	\$13,956	
Cap Equipment		\$0	\$49,795	\$326,382	\$4,792	\$380,969
Non-Cap Equipment		\$0	\$0	\$280,558	\$56,753	\$337,311
Total		\$0	\$1,060,292	\$17,156,277	\$1,344,504	\$19,561,073
Project Budget	\$20,071,124					_
Less Other Funding	\$0					
Net	\$20,071,124					
Actual Measure U Expenditures	\$19,561,073					
Running Balance	\$510,051					

1/6/2006 3 of 9

### **MEASURE U EXPENDITURES**

FUND 42.2

As of December 31, 2005

Projects	Budget	02/03 Final	03/04 Final	04/05 Final	05/06	Combined Totals
U7100025						
Theatre Arts Renovation (H)						
Supplies		\$0	\$8,904	-\$14	\$0	\$8,890
Rental / Lease		\$0	\$1,446	\$2,200	\$0	
Building & Additions		\$528	\$1,326,630	\$4,540,487	\$3,547,543	
Architect		\$289,913	\$369,213	\$423,416	\$82,639	
Engineering		\$6,174	\$2,981	\$16,606	\$1,250	
Inspection & Testing		\$150	\$14,785	\$353,890	\$171,104	\$539,929
Project Management		\$150	\$45,698	\$184,219	\$102,329	\$332,396
Other Expenditures		\$0	\$812	\$0	\$0	
Cap Equipment		\$0	\$31,638	\$0	\$0	
Non-Cap Equipment		\$0	\$2,388	\$0	\$0	
Total		\$296,915	\$1,804,496	\$5,520,804	\$3,904,866	\$11,527,080
Project Budget	\$16,992,296				. ,	
Less Other Funding	\$0					
Net	\$16,992,296					
Actual Measure U Expenditures	\$11,527,080					
Running Balance	\$5,465,216					
U7100110						
Earthquake Rpl. Liberal Arts North (I)						
Building & Additions		\$265	\$0	\$1,043,660	\$1,461,652	\$2,505,578
Architect		\$0	\$611,732	\$120,024	\$31,657	\$763,413
Engineering		\$3,248	\$4,295	\$0	\$0	\$7,543
Inspection & Testing		\$0	\$0	\$28,312	\$151,254	\$179,566
Project Management		\$0	\$26,072	\$33,549	\$75,342	\$134,963
Other Expenditures		\$0	-\$4	\$7,334	\$0	\$7,330
Total		\$3,513	\$642,095	\$1,232,879	\$1,719,906	\$3,598,393
Project Budget	\$12,473,652					
Less Other Funding	\$7,120,900					
Net	\$5,352,752					
Actual Measure U Expenditures	\$3,598,393					
Running Balance	\$1,754,360					

1/6/2006 4 of 9

### **MEASURE U EXPENDITURES**

FUND 42.2

As of December 31, 2005

Projects	Budget	02/03 Final	03/04 Final	04/05 Final	05/06	Combined Totals
		1				
U7100013						
Music Complex (J)						
Advertising			\$0	\$436	\$0	\$436
Building & Additions		\$0	\$0	\$356,464	\$0	\$356,464
Architect		\$0	\$187,922	\$22,500	\$0	\$210,422
Inspection & Testing		\$0	\$0	\$29,740	\$4,410	\$34,150
Project Management		\$0	\$170	\$36,739	\$840	\$37,749
Other Expenditures		\$0	\$0	\$0	\$0	\$0
Total		\$0	\$188,092	\$445,879	\$5,250	\$639,222
Project Budget	\$4,802,537					
Less Other Funding	\$0					
Net	\$4,802,537					
Actual Measure U Expenditures	\$639,222					
Running Balance	\$4,163,315					
U7100111						
Earthquake Rpl. Liberal Arts South (K)						
Supply		\$0	\$0	\$855	\$0	\$855
Other Contract Services		\$0	\$0	\$6,154	\$0	\$6,154
Building & Additions		\$0	\$0	\$26,302	\$436	\$26,738
Architect		\$0	\$0	\$836,555	\$103,726	\$940,281
Engineering		\$0	\$0	\$3,125	\$250	\$3,375
Inspection & Testing		\$0	\$0	\$0	\$39,276	\$39,276
Project Management		\$0	\$0	\$0	\$7,050	\$7,050
Total		\$0	\$0	\$872,991	\$150,738	
Project Budget	\$15,891,384	•	•	,	·	, ,
Less Other Funding	\$10,625,070					
Net	\$5,266,314					
Actual Measure U Expenditures	\$1,023,729					
Running Balance	\$4,242,585					

1/6/2006 5 of 9

### **MEASURE U EXPENDITURES**

FUND 42.2

As of December 31, 2005

Projects	Budget	02/03 Final	03/04 Final	04/05 Final	05/06	Combined Totals
U7100221						
Shuttle Replacement Parking (L)						
Legal		\$0	\$0	\$0	\$8,462	
Total		\$0	\$0	\$0	\$8,462	\$8,462
Project Budget	\$17,256,000					
Less Other Funding	\$0					
Net	\$17,256,000					
Actual Measure U Expenditures	\$8,462					
Running Balance	\$17,247,538					
U7100321						
North Quad Plaza (M)						
Building & Additions		\$0	\$0	\$0	\$0	\$0
Architect		\$0	\$231,055	\$8,444	\$0	\$239,499
Engineering		\$0	\$0	\$0	\$0	
Inspection & Testing		\$0	\$0	\$0	\$0	\$0
Project Management		\$0	\$0	\$760	\$0	\$760
Other Expenses		\$0	\$1,900	\$0	\$0	\$1,900
Total		\$0	\$232,955	\$9,204	\$0	
Project Budget	\$3,939,759		-	_		
Less Other Funding	\$0					
Net	\$3,939,759					
Actual Measure U Expenditures	\$242,160					
Running Balance	\$3,697,600					

1/6/2006 6 of 9

### **MEASURE U EXPENDITURES**

FUND 42.2

As of December 31, 2005

Projects	Budget	02/03 Final	03/04 Final	04/05 Final	05/06	Combined Totals
U7100500, U7126450		T	T			
Student Services Building (O)						
Supplies		\$2,014	\$0	\$0	\$0	\$2,014
PC Upgrades		\$0	\$765	\$0	\$0	
Other Contract Services		\$210	\$0	\$0	\$0	
Moving		\$7,571	\$0	\$0	\$0	\$7,571
Building & Additions		\$359,141	\$2,441	\$0	\$0	\$361,582
Architect		\$31,782	\$0	\$235,230	\$0	\$267,012
Engineering		\$1,838	\$0	\$0	\$0	
Project Management		\$4,650	\$0	\$2,470	\$0	
Cap Equipment		\$59,063	\$0	\$0	\$0	
Total		\$466,268	\$3,207	\$237,700	\$0	\$707,175
Project Budget	\$40,891,760					
Less Other Funding	\$16,939,756					
Net	\$23,952,004					
Actual Measure U Expenditures	\$707,175					
Running Balance	\$23,244,829					
U6780000, U7100022, U7100331, U7100550,		<u> </u>	<u> </u>			
U7100005, U7100030, U7100031, U7100029, U7100003						
Infrastructure & Safety (Q)						
Supplies		\$0	\$0	\$254	\$0	\$254
Other Contract Services		\$0	\$0	\$0	\$0	
Building & Additions		\$681,900	\$195,175	\$20,600	\$0	
Architect		\$69,081	\$42,108	\$0	\$4,825	\$116,013
Engineering		\$8,050	\$0	\$0 \$0	\$0	\$8,050
Inspection & Testing		\$2,241	\$4,250	\$0	\$0	
Project Management		\$0	\$2,805	\$0	\$0	
Cap Equipment		\$0	\$0	\$343,861	\$0	
Other Expenses		\$0	\$785	\$0	\$0	
Total		\$761,272	\$245,122	\$364,715	\$4,825	
Project Budget	\$10,000,000	, ,— , <b>—</b> ]	, , ]	,	Ţ-,5 <u>-</u> -	, -,, <del></del>
Less Other Funding	\$1,600,000					
Net	\$8,400,000					
Actual Measure U Expenditures	\$1,375,934					
Running Balance	\$7,024,066					

1/6/2006 7 of 9

### **MEASURE U EXPENDITURES**

FUND 42.2

As of December 31, 2005

Projects	Budget	02/03 Final	03/04 Final	04/05 Final	05/06	Combined Totals
U7100007						
Restroom Improvement (R)						
Supplies		\$0	\$564	\$0	\$1,075	
Other Contract Services		\$0	\$0	\$0	\$3,803	\$3,803
Building & Additions		\$0	\$1,305	\$0	\$4,345	
Inspection & Testing		\$0	\$2,043	\$0	\$820	\$2,863
Total		\$0	\$3,912	\$0	\$10,043	\$13,955
Project Budget	\$400,000					
Less Other Funding	\$200,000					
Net	\$200,000					
Actual Measure U Expenditures	\$13,955					
Running Balance	\$186,045					
U7100004, U7110020						
Master Planning (S)						
Consultants		\$9,000	\$26,516	\$158,449	\$183,313	\$377,278
Architect		\$0	\$17,617	\$126,433	\$63,389	\$207,439
Engineering		\$0	\$0	\$0	\$4,100	\$4,100
Rental / Lease		\$0	\$0	\$6,453	\$0	
Postage		\$0	\$0	\$30,000	\$0	\$30,000
Other Expenses		\$0	\$0	\$0	\$0	\$0
Total		\$9,000	\$44,133	\$321,335	\$250,802	\$625,270
Project Budget	\$845,714	•	· ·	· · ·	•	·
Less Other Funding	\$0					
Net	\$845,714					
Actual Measure U Expenditures	\$625,270					
Running Balance	\$220,444					

1/6/2006 8 of 9

## **MEASURE U EXPENDITURES**

FUND 42.2

As of December 31, 2005

Projects	Budget	02/03 Final	03/04 Final	04/05 Final	05/06	Combined Totals
U7100024						
14th and Pico Project (T)						
Consultants		\$0	\$888	\$0	\$0	\$888
Architect		\$258,601	\$47,343	\$0	\$0	\$305,944
Inspection & Testing		\$12,070	\$0	\$0	\$0	\$12,070
Project Management		\$0	\$340	\$0	\$0	\$340
Total		\$270,671	\$48,571	\$0	\$0	\$319,242
Project Budget	\$14,662,000					
Less Other Funding	\$0					
Net	\$14,662,000					
Actual Measure U Expenditures	\$319,242					
Running Balance	\$14,342,758					

Grand Total	\$11,068,400	\$10,432,055	\$28,702,897	\$40,413,424	\$90,616,776

Note: Project N, P had no expenses

1/6/2006 9 of 9